


Main works and steps for decommissioning

Fuel removal from Unit 4 SFP had been completed. Preparatory works to remove fuel from Unit 1-3 SFP and fuel debris (Note 1) removal are ongoing.

(Note 1) Fuel assemblies melted through in the accident.



Fuel removal from SFP

Toward fuel removal from Unit 3 SFP, large rubble within the pool is being removed.

Though removal of large rubble within Unit 3 SFP had been suspended since the fall of rubble in August 2013, it has resumed since December 2014 after implementing additional fall-prevention measures.



(Mar 6: Removal of fuel-handling machine west-side frame)

Three principles behind contaminated water countermeasures

Water to cool fuel having melted in the accident is mixed with ground water and approx. 300 tons of contaminated water is generated every day. Countermeasures for contaminated water are implemented in accordance with the following three principles:

1. Eliminate contamination sources

- Multi-nuclide removal equipment, etc.
- Remove contaminated water in the trench (Note 2)


(Note 2) Underground tunnel containing pipes.

2. Isolate water from contamination

- Pump up ground water for bypassing
- Pump up ground water near buildings
- Land-side impermeable walls
- Wells near the buildings (sub-drain)
- Groundwater bypass
- Waterproof pavement

3. Prevent leakage of contaminated water

- Soil improvement by sodium silicate
- Sea-side impermeable walls
- Increase tanks (welded-joint tanks)



Multi-nuclide removal equipment (ALPS), etc.

This equipment removes radionuclides from the contaminated water in tanks and reduces risks.

In addition to multi-nuclide removal equipment, contaminated water is treated by installing additional multi-nuclide removal equipment by TEPCO (operation commenced in September 2014) and a subsidy project of the Japanese Government (operation commenced in October 2014). To reduce the risks of contaminated water, treatment is proceeding through multiple purification systems to remove strontium.



(Installation status of high-performance multi-nuclide removal equipment)

Land-side impermeable walls

Land-side impermeable walls surround the buildings and reduce groundwater inflow into the same.

Onsite tests have been conducted since August 2013. Construction work commenced in June 2014. Regarding work on the mountain side, which will commence preceding freezing, the installation of frozen pipes is approx. 92% completed.



(Land-side impermeable walls freezing plant installation status)

Sea-side impermeable walls

The walls aim to prevent the flow of contaminated groundwater into the sea.

Installation of steel sheet piles is almost (98%) complete. The closure time is being coordinated.



(Installation status)

Progress status

◆ The temperatures of the Reactor Pressure Vessel (RPV) and the Primary Containment Vessel (PCV) of Units 1-3 have been maintained within the range of approx. 10-35°C^{*1} for the past month. There was no significant change in the density of radioactive materials newly released from Reactor Buildings in the air^{*2}. It was evaluated that the comprehensive cold shutdown condition had been maintained.

*1 The values vary somewhat depending on the unit and location of the thermometer.

*2 The radiation exposure dose due to the current release of radioactive materials from the Reactor Buildings peaked at 0.03 mSv/year at the site boundaries. This is approx. 1/70 of the annual radiation dose by natural radiation (annual average in Japan: approx. 2.1 mSv/year).

Regarding contaminated water purification

Contaminated water (RO concentrated salt water) is being treated using seven types of equipment, including multi-nuclide removal equipment (ALPS). Approx. 80% of the contaminated water will have been treated and the evaluation value of the effective dose at site boundaries attributable to tanks will be reduced to less than 1mSv/year by the end of FY2014.

Treatment of RO concentrated salt water will be completed by the end of May, except for contaminated water containing a high proportion of seawater and generated in the early stages immediately after the accident.

Water after removing strontium by equipment other than the multi-nuclide removal equipment will be retreated with multi-nuclide removal equipment to further reduce risks.


Note: The treatment of contaminated water with a high level of seawater composition will take several more months.

Progress status of rubble removal in Unit 3 SFP

To facilitate the removal of fuel from the Unit 3 spent fuel pool (SFP), large rubble is being removed from the pool.

During the preparatory work to remove the fuel-handling machine from April, a possible connection was confirmed between part of the fuel-handling machine and the pool gate.

Detailed investigations will be conducted for the pool gate and a plan to remove the fuel-handling machine will continue to be examined.




<Status of fuel-handling machine and pool gate>

Investigation inside the Unit 1 reactor


To gain an insight into the status of fuel debris inside the Unit 1 reactor, the position of debris is measured using muons (a type of elementary particle), which are derived from cosmic radiation, from February 12.

The 3D evaluation of the measurement results from two directions showed that there were no large fuel block at the core location.

Data will continue to be accumulated and the lower part of the core will also be investigated.



<Measurement result>



Progress status of the Fukushima revitalization meal service center

To improve and enhance the work environment, Fukushima revitalization meal service center will be established in Ogawara district in Okuma Town on March 31.

From around mid-April, meals will be served at the dining space of the new Administration Office Building.

From early June 2015, when the large rest house will start operation, meal service will also commence at the rest house.



<External appearance>



<Internal appearance>

Replacement of the thermometer at the bottom of Unit 2 RPV completed

The thermometer broken in February 2014 was removed in January 2015 using a method considering the impact of rust and a new thermometer was installed on March 13.

The thermometer will be monitored for around one month to check for any problem. With this installation, there are two thermometers at the bottom of RPV, which enhance reliability.

Implementation of comprehensive risk reviewing

TEPCO sincerely reflects on the delay in announcing the data of the drainage channels and changes its basic policy of information disclosure.

Regarding possible risks to date, a comprehensive overhaul will be implemented from the perspective of affected residents and people in Japan.


The risk overhaul will extensively cover those which may impact on the area outside the boundaries.

Leakage of rainwater from H4 area inner fence and reduction of water level within the outer fence

On March 6, leakage of rainwater was detected within the outer fence from the inner fence surrounding the tanks in the H4 east area (northwest part). It is probable that the rainwater leaked through the niche of the pipe penetration of the inner fence. It was confirmed that by conducting water stoppage treatment, the leakage ceased.


On March 10, decrease in levels was confirmed in rainwater having accumulated in the outer fence of the H4 area. The rainwater probably seeped into the ground through the niche between the side ditch and surrounding mortar.

In both cases, it was judged that there was no outflow into the sea. Inspections and repair will be conducted on similar parts as recurrence prevention measures.



<Image of the area>

Major initiatives – Locations on site



* Data of Monitoring Posts (MP1-MP8.)

Data of Monitoring Posts (MPs) measuring airborne radiation rate around site boundaries show 1,017 - 3,828 μ Sv/h (February 25 – March 24, 2015).

In association with inspections on MP1-MP8 from March 2 to 26, 2015, corresponding MP values were temporarily missing.

We improved the measurement conditions of monitoring posts 2 to 8 for precise measurement of air dose rate. Construction works such as tree-clearing, surface soil removal and shield wall setting were implemented from Feb. 10 to Apr. 18, 2012.

Therefore monitoring results at these points are lower than elsewhere in the power plant site.

The radiation shielding panel around monitoring post No. 6, which is one of the instruments used to measure the radiation dose of the power station site boundary, were taken off from July 10-11, 2013, since the surrounding radiation dose has largely fallen down due to further cutting down of the forests etc.


We are improving the measurement conditions of monitoring post 8 and construction works such as pavement of roads is being implemented from February 18 until around late May, 2015 and the airborne radiation rate around the monitoring post is decreasing.

Provided by Japan Space Imaging, (C) DigitalGlobe

I. Confirmation of the reactor conditions

1. Temperatures inside the reactors


Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase have been maintained within the range of approx. 10 to 40°C for the past month, though they vary depending on the unit and location of the thermometer.



* The trend graphs show part of the temperature data measured at multiple points.

2. Release of radioactive materials from the Reactor Buildings

The density of radioactive materials newly released from Reactor Building Units 1-4 in the air measured at site boundaries was evaluated at approx. 1.3×10^{-9} Bq/cm³ for both Cs-134 and -137. The radiation exposure dose due to the release of radioactive materials was 0.03 mSv/year (equivalent to approx. 1/70 of the annual radiation dose by natural radiation (annual average in Japan: approx. 2.1 mSv/year)) at the site boundaries.



Note: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013.

3. Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any abnormality of cold shutdown condition or sign of criticality detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

1. Reactor cooling plan

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement status monitoring will continue to be implemented

➤ Replacement of the thermometer at the bottom of Unit 2 RPV

- In April, attempts to remove and replace the thermometer installed at the bottom of the RPV, which had broken in February 2014, failed and the operation was suspended. Assuming that the estimated cause was fixing or added friction due to rust having formed, a test using mock-up pipes verified that the wire guide could be removed using rust-stripping chemicals generating less hydrogen. After the workers involved had been trained, rust-stripping chemicals were injected on site from January 14 and the broken thermometer was removed on January 19. Replacement of a new thermometer was completed on March 13. The temperature will be monitored for around one month.

2. Accumulated water-treatment plan

To tackle the increase in accumulated water due to groundwater inflow, fundamental measures to prevent such inflow into the Reactor Buildings will be implemented, while improving the decontamination capability of water-treatment and preparing facilities to control the contaminated water

➤ Operation of groundwater bypass

- From April 9, 2014, the operation of 12 groundwater bypass pumping wells commenced sequentially to pump up groundwater. The release commenced from May 21, 2014 in the presence of officials from the Intergovernmental Liaison Office for the Decommissioning and Contaminated Water Issue of the Cabinet Office. As of March 25, 89,773 m³ of groundwater had been released. The pumped up groundwater has been temporarily stored in tanks and released after TEPCO and a third-party organization (Japan Chemical Analysis Center) confirmed that its quality met operational targets.
- It was confirmed that the groundwater inflow into the buildings had decreased by approx. 90 m³/day based on the evaluation data to date through measures such as the groundwater bypass and water stoppage of the High Temperature Incinerator Building (HTI) (see Figure 1).
- It was confirmed that the groundwater level at the observation holes had decreased by approx. 10-15 cm compared to the level before pumping at the groundwater bypass started.
- Due to a decrease in the flow rate of pumping well No. 11, water pumping was suspended for cleaning (from February 23 to March 23).




Figure 1: Analytical results of inflow into buildings

➤ Construction status of land-side impermeable walls

- To facilitate the installation of land-side impermeable walls surrounding Units 1-4 (a subsidy project of the Ministry of Economy, Trade and Industry), drilling to place frozen pipes commenced (from June 2, 2014). Regarding the mountain side, as of March 24, drilling at 1,248 points (approx. 99%, for frozen pipes: 1,024 of 1,036 points, for temperature-measurement pipes: 224 of 228 points) and installation of frozen pipes at 948 of 1,036 points (approx. 92%) had been completed (see Figure 2). Regarding brine pipes, as of March 12, installation of the slope 35m aquifer (approx. 95%) and the 10m aquifer mountain side (approx. 44%) had been completed. Completion tests for

chillers were conducted (March 18 and 19).




Figure 2: Drilling status for frozen-soil impermeable walls and installation of frozen pipes

➤ Operation of multi-nuclide removal equipment

- Regarding multi-nuclide removal equipment (existing, additional and high-performance), hot tests using radioactive water are underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; for additional equipment, System A: from September 17, 2014, System B: from September 27, 2014, System C: from October 9, 2014; for high-performance equipment, from October 18, 2014). To date, approx. 223,000 m³ at the existing, approx. 95,000 m³ at the additional and approx. 34,000 m³ at the high-performance multi-nuclide removal equipment have been treated (as of March 19, including approx. 9,500 m³ stored in J1(D) tank, which contained water with a high density of radioactive materials at the System B outlet).

➤ Toward reducing the risk of contaminated water stored in tanks

- Operation at RO concentrated water treatment equipment that removes strontium from RO concentrated salt water commenced (January 10). As of March 19, approx. 43,000 m³ had been treated.
- To purify the RO concentrated salt water, mobile strontium-removal equipment is being operated (G4 south area: from October 2, 2014 to February 28, 2015; H5 north area: from February 10; G6 south area: from February 28). As of March 19, approx. 17,000 m³ of contaminated water had been treated and approx. 10,000 m³ of contaminated water is being treated.
- Among the secondary mobile strontium-removal equipment (a total of 4 units), operation commenced for 2 units on February 20 and 1 unit each on February 27 and March 2 (C area: from February 20, G6 area: from February 20). As of March 19, approx. 28,000 m³ of contaminated water is being treated.
- Treatment measures comprising the removal of strontium by cesium absorption apparatus (KURION) (from January 6) and secondary cesium absorption apparatus (SARRY) (from December 26, 2014) are underway. As of March 19, approx. 24,000 m³ has been treated.

➤ Regarding contaminated water purification

- The effective dose at site boundaries (evaluation value) attributable to tanks will be reduced to a level of "less than 1mSv/year" within this fiscal year (approx. 80% of RO concentrated salt water will be treated by the end of March).
- Treatment of RO concentrated salt water will be completed by the end of May except for approx. 3% (approx. 20,000 ton) of contaminated water with a high level of seawater composition*, which was generated in the early stage immediately after the accident.

* Treatment of contaminated water containing a high level of seawater will take several more months.

- Water after removing strontium via equipment other than that for multi-nuclide removal will be retreated in the multi-nuclide removal equipment to further reduce risks.
- Contaminated water which cannot be pumped up remains at the tank bottom (estimated amount: approx. 20,000 tons). The remaining water is being treated sequentially when the tank is dismantled, prioritizing safety above all and by fully implementing measures to prevent scattering of dust and radiation exposure.

➤ Measures in Tank Areas

- Rainwater under the temporary release standard and having accumulated inside the fences in the contaminated water tank area, was sprinkled on site after eliminating radioactive materials using rainwater-treatment equipment since May 21, 2014 (as of March 24, a total of 18,720 m³).

➤ Achievement of the total tank capacity of 800,000 m³

- Based on the plan to install additional tanks, the total capacity will increase to 800,000 m³ in late March (approx. two years ahead of schedule in the Mid-and-Long-Term Roadmap).

➤ Removal of contaminated water from seawater-pipe trenches

- Regarding the Unit 2 seawater-pipe trench, filling of the tunnel sections was completed on December 18, 2014. Filling of Vertical Shafts A and D is underway (from February 24). After this filling is completed, a pumping test will be conducted, followed by filling of Vertical Shafts B and C and the open-cut duct sections.
- Regarding the Unit 3 seawater-pipe trench, filling of the tunnel sections is underway (from February 5). When this filling is completed, filling of the Vertical Shafts will commence.
- Regarding the Unit 4 seawater-pipe trench, filling of the tunnel sections was implemented (from February 14 to March 21). A water-pumping test will be conducted from March 27, followed by filling of opening apertures II and III when the test is complete.

➤ Leakage of rainwater from H4 area inner fence and reduction of water level within the outer fence

- On March 6, leakage of rainwater was detected within the outer fence from the pipe penetration within the inner fence in H4 east area (northwest part). By collecting rainwater within the inner fence and conducting water stoppage treatment, the leakage ceased.
- Regarding the pipe penetration, iron panels are wrapped around half the surface of the lower part and rainwater probably leaked through the niche of the structure. Investigations of similar structures are underway and water-stoppage treatment will be re-implemented (as of March 24, no similar structure was found).
- On March 10, a decline in levels was confirmed in rainwater having accumulated in the outer fence of H4 area.
- The results of the cause investigation showed that rainwater had seeped into the ground through the niche between the side ditch of the outer fence and surrounding mortar. On March 10, the part where bubbles and rainwater leakage were detected was repaired (March 14-17) and similar parts will also be inspected and repaired.
- The leakage from the inner fence on March 6 did not spread beyond the neighboring catch basin. Regarding the leakage from the outer fence on March 10, no inflow was detected into the nearby drainage channels, nor was there any significant change in the values of radiation monitors of on-site side ditches. Based on the above, it was judged that there was no outflow into the sea.

➤ Investigation inside the Reactor Buildings to control levels of accumulated water

- To reduce the levels of accumulated water inside the buildings, additional pumps for transfer and water level gauges of accumulated water are being installed in the Reactor Buildings.
- During the installation of water level gauges, water levels and communication status were investigated at 14 points where no water level gauge has been installed. Regarding eight points at which these investigations confirmed no communication, the accumulated water will be drained by temporary pumps.





Figure 3: Status of accumulated water storage



* Since January 1, 2015, data collection days have been changed (from Tuesdays to Thursdays)

3. Plan to reduce radiation dose and mitigate contamination

Effective dose-reduction at site boundaries and purification of the port water to mitigate the impact of radiation on the external environment

➤ Status of groundwater and seawater on the east side of Turbine Building Units 1 to 4

- Regarding the radioactive materials in groundwater near the bank on the north side of the Unit 1 intake, tritium densities have been increasing in groundwater Observation Hole Nos. 0-4 since July 2014 and currently stand at around 25,000 Bq/L. Pumping of 1 m³/day of water from Observation Hole No. 0-3-2 continues.
- Regarding the groundwater near the bank between the Unit 1 and 2 intakes, the density of tritium at groundwater Observation Hole No. 1-17, which had been around 10,000 Bq/L, increased to 160,000 Bq/L since October 2014 and currently stands at around 100,000 Bq/L. The density of gross β radioactive materials, which has been increasing since March 2014, had reached 1.2 million Bq/L by October. Though the density was later reduced to around 30,000 Bq/L, it temporarily increased to 400,000 Bq/L in February and currently stands at around 300,000


Bq/L. Water pumping from the well point (10m³/day) and the pumping well No. 1-16 (P) (1m³/day) installed near the Observation Hole No. 1-16 continues.

- Regarding radioactive materials in the groundwater near the bank between the Unit 2 and 3 intakes, the densities of tritium and gross β radioactive materials have been further decreasing in March and currently stand at around 400 and 600 Bq/L for tritium and gross β radioactive materials respectively. To increase the height of the ground improvement area with mortar, the volume of water pumped from the well point increased to 50 m³/day (from October 31, 2014). The height increase was implemented (from January 8 to February 18).
- Regarding the radioactive materials in groundwater near the bank between the Unit 3 and 4 intakes, a low density was maintained at all Observation Holes as up to February.
- Regarding the radioactive materials in seawater outside the seaside impermeable walls and within the open channels of Units 1-4, a low density equivalent to that at the point north of the east breakwater was maintained as up to February.


- The density of radioactive materials in seawater within the port has been slowly declining as up to February.
- The radioactive material density in seawater at and outside the port entrance has remained within the same range previously recorded.
- Regarding the seaside impermeable walls, joining of installed steel pipe sheet piles (at 22 points) resumed from March 13.
- Construction to cover the seabed soil within the port is underway to prevent contamination spreading due to stirred-up seabed soil (scheduled for completion in mid-May 2015). Since December 14, 2014, Area (2) is being covered. As of March 24, approx. 71% of the construction had been completed (see Figure 7). The seabed of the intake open channels had been covered by FY2012.

➤ Installation of dose rate monitors

- After implementing measures to reduce the radiation dose, visualize the on-site dose rate and capture the real-time dose status prior to going out into the field, dose rate monitors will be installed on site. (20 units by March 2015, 50 more by September 2015).



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 4: Groundwater density on the Turbine Building east side




Figure 5: Seawater density around the port




Figure 6: Progress status of impermeable walls on the sea side




Figure 7: Progress status of the seabed soil covering within the port




Figure 8: Appearance image of dose rate monitor and planned installation locations

4. Plan to remove fuel from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety. The removal of spent fuel from the Unit 4 pool commenced on November 18, 2013 and was completed on December 22, 2014.

➤ Main work to help remove spent fuel at Unit 3

- During the removal of rubble inside the spent fuel pool, the console and overhanging pedestal of a fuel-handling machine, which were scheduled for removal, fell (August 29, 2014) and work was therefore suspended. On December 17, 2014, the rubble removal work resumed. Removal from the fuel-handling machine trolley 2nd floor was completed (February 20) and additional cover panels were installed (February 21 and 23). Treatment for the walkway and other parts is underway (from March 7). Part of the additional cover panels were installed (March 7).
- During preparatory work to remove the fuel-handling machine from April, a possible connection was confirmed between part of the fuel-handling machine and the pool gate. Detailed investigations will be conducted for the pool gate, based on which measures will be re-examined if necessary. The plan to remove the fuel-handling machine will continue to be examined. The results of regular monitoring showed that the water level of the spent fuel pool had been maintained.

➤ Main work to help remove spent fuel at Unit 1

- After spraying anti-scattering agents on the top floor of the Reactor Building and investigating the status of rubble and dust concentration, the roof panels of the Reactor Building cover that had been removed were replaced on December 4, 2014.
- On March 16, dismantling of the building cover commenced. Regarding this dismantling, the above investigations identified reinforcing steels which may hinder the installation of sprinklers. Additional work to remove these reinforcing steels will be conducted ahead of schedule. In addition the wind speed inside the cover will also be measured.

5. Fuel debris removal plan

In addition to decontamination and shield installation to improve PCV accessibility, technology was developed and data gathered as required to prepare to remove fuel debris (such as investigating and repairing PCV leak locations)

➤ Development of technology to detect fuel debris inside the reactor

- To gain an insight into the positions and amounts of fuel debris, as required to examine fuel debris removal methods, there are plans to measure the position of debris via imaging technology using muons (a type of elementary particle), which are derived from cosmic radiation. Measurement equipment was installed in the area northwest outside the Unit 1 Reactor Building (February 9 and 10) and measurement is underway from February 12. Though the accumulation of data is still underway, data collected during the 26 days until March 10 showed no large fuel block at the core location. The measurement results, combined with future investigative results inside the PCV, will be reflected when formulating the fuel debris removal plan.

➤ Decontamination of the Unit 3 Reactor Building first floor

- Prior to investigating inside the PCV, a radiation-source survey was conducted on Unit 3 Reactor Building first floor up to December and on January 5, a middle-place decontamination equipment was installed. Middle-place decontamination for a space 4m high or lower on the entire first floor is underway (suction, wiping and sprinkling of water).

➤ Investigation inside the Unit 1 PCV

- To help formulate fuel debris removal, investigations into the environment around the outer part of the first floor grating outside the pedestal and the status of existing structures within the PCV will be conducted using crawler-type equipment from mid-April.

6. Plan to store, process and dispose of solid waste and decommission reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of rubble and trimmed trees

- As of the end of February, the total storage volume of concrete and metal rubble was approx. 140,200 m³ (+1,600 m³ compared to at the end of January 2015, area-occupation rate: 58%). The total storage volume of trimmed trees was approx. 80,700 m³ (+1,000 m³ compared to at the end of January 2015, area-occupation rate: 58%). The increase in rubble and trimmed trees was mainly attributable to construction related to facing and the installation of tanks.

➤ Management status of secondary waste from water treatment

- As of March 19, the total storage volume of waste sludge was 597 m³ (area-occupation rate: 85%) and concentrated waste fluid was 9,191 m³ (area-occupation rate: 46%). The total number of stored spent vessels and high-integrity containers (HICs) for multi-nuclide removal equipment was 2,044 (area-occupation rate: 46%).

➤ Damage to part of the temporary rubble storage area A1 tent

- Damage was detected in the upper sheet of the temporary rubble storage area A1 (A tent), which has temporarily

stored a high density (below 30 mSv/h) of rubble under shields (February 16). Though cause investigations remain ongoing, the sheets were probably turned off due to disconnection of sheet guides having fixed the sheets to the tent frames due to the impact of winds over approx. three years and five months (from September 2011 to February 2015) since the installation of the tent. Rubble in the tent was covered by additional sheets (February 20), while sheets were also installed on the floor as measures to shield the damaged parts of the upper sheet against rainwater (March 2). The damaged sheet will be replaced by the end of April.

7. Plan for staffing and ensuring work safety


Securing appropriate staff long-term while thoroughly implementing workers' exposure dose control. Improving the work environment and labor conditions continuously based on an understanding of workers' on-site needs

➤ Staff management

- The monthly average total of people registered for at least one day per month to work on site during the past quarter from November, 2014 to January 2015 was approx. 14,500 (TEPCO and partner company workers), which exceeded the monthly average number of actual workers (approx. 11,200). Accordingly, sufficient people are registered to work on site.
- It was confirmed with prime contractors that the estimated manpower necessary for the work in April (approx. 6,890 per day: TEPCO and partner company workers)* would be secured at present. The average numbers of workers per day for each month of the last fiscal year (actual values) were maintained with approx. 3,000 to 7,100 per month since the last fiscal year (See Figure 9).

* Some works for which contractual procedures have yet to be completed are excluded from the April estimate.

- The number of workers is increasing, both from within and outside Fukushima prefecture. However, as the growth rate of workers from outside exceeds that of those from within the prefecture, the local employment ratio (TEPCO and partner company workers) as of February was approx. 45%.



* Calculated based on the number of workers as of January 20 (due to safety inspection from January 21)

Figure 9: Changes in the average number of workers per weekday for each month since FY2013

- The average exposure dose of workers remained at approx. 1mSv/month during both FY2013 and FY2014. (Reference: annual average exposure dose 20mSv/year \div 12 = 1.7mSv/month)
- For most workers, the exposure dose was sufficiently within the limit and at a level allowing them to continue engaging in radiation work.




Figure 10: Changes in monthly individual worker exposure dose (monthly average exposure dose since March 2011)

➤ Preventing infection and expansion of influenza and norovirus

- Since October 2014, measures for influenza and norovirus have been implemented. As part of these efforts, free influenza vaccinations (subsidized by TEPCO) are being provided at the new Administration Office Building in the Fukushima Daiichi Nuclear Power Station (from October 29 to December 5, 2014) and medical clinics around the site (from November 4, 2014 to January 30, 2015) for partner company workers. A total of 8,502 workers have been vaccinated. In addition, a comprehensive range of other measures is also being implemented, including daily actions to prevent infection and expansion (measuring body temperature, health checks and monitoring infection status) and response after detecting possible infections (control of swift entry/exit and mandatory wearing of masks in working spaces).

➤ Status of influenza and norovirus cases

- From the 47th week of 2014 (November 10-17, 2014) to the 12th week of 2015 (March 16-22, 2015), there were 352 cases of influenza infections and 9 cases of norovirus infections. The totals for the same period of the previous season showed 190 cases of influenza infections and 35 cases of norovirus infections. The totals for the entire previous season (December 2013 to May 2014) were 254 cases of influenza infections and 35 cases of norovirus infections.

➤ Service from Fukushima revitalization meal service center commenced

- To improve and enhance the work environment, a Fukushima revitalization meal service center will be established in Ogawara district in Okuma Town on March 31. From around mid-April, meals will be served in the dining space of the new Administration Office Building (target: 1000 meals per day). From early June 2015, when the large rest house starts operation, meal service will also commence at the rest house.

➤ Experience-based training will commence

- In response to the significant rate of newcomers who have worked in the Fukushima Daiichi Nuclear Power Station for less than one year among those workers injured or killed in fatal accidents in FY2014, a facility where workers can experience actual risks will be established and will start operation in July 2016. Operation will commence sequentially from experience items which become ready and risk experience related to the use of safety belts will commence from the end of March.


8. Others

- Implementation of comprehensive risk reviewing
 - TEPCO has sincerely reflected on the delay in announcing data of the drainage channels and changed its basic policy of information disclosure.
 - Regarding the possible risks to date, a comprehensive risk reviewing will be implemented from the perspective of affected residents and people in Japan. The comprehensive risk reviewing will extensively cover those which may impact on the area outside the boundaries.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during March 16-24)"; unit (Bq/L); ND represents a value below the detection limit

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>



Cesium-134:	3.3 (2013/10/17) → ND(1.2)	Below 1/2
Cesium-137:	9.0 (2013/10/17) → ND(1.1)	Below 1/8
Gross β:	74 (2013/ 8/19) → ND(17)	Below 1/4
Tritium:	67 (2013/ 8/19) → 12	Below 1/5

Cesium-134:	4.4 (2013/12/24) → ND(1.2)	Below 1/3
Cesium-137:	10 (2013/12/24) → ND(1.2)	Below 1/8
Gross β:	60 (2013/ 7/ 4) → ND(17)	Below 1/3
Tritium:	59 (2013/ 8/19) → 4.5	Below 1/10

Cesium-134:	5.0 (2013/12/2) → ND(1.2)	Below 1/4
Cesium-137:	8.4 (2013/12/2) → ND(1.0)	Below 1/8
Gross β:	69 (2013/8/19) → ND(17)	Below 1/4
Tritium:	52 (2013/8/19) → 5.9	Below 1/8

Cesium-134:	2.8 (2013/12/2) → ND(1.6)	Below 6/10
Cesium-137:	5.8 (2013/12/2) → ND(2.3)	Below 1/2
Gross β:	46 (2013/8/19) → 36	Below 8/10
Tritium:	24 (2013/8/19) → 5.8	Below 1/4

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

Cesium-134:	ND(1.3)
Cesium-137:	3.6
Gross β:	28
Tritium:	—

(Sampled on March 24)

Cesium-134:	3.3 (2013/12/24) → ND(1.2)	Below 1/2
Cesium-137:	7.3 (2013/10/11) → ND(1.2)	Below 1/6
Gross β:	69 (2013/ 8/19) → ND(17)	Below 1/4
Tritium:	68 (2013/ 8/19) → 5.9	Below 1/10

Cesium-134:	3.5 (2013/10/17) → ND(1.3)	Below 1/2
Cesium-137:	7.8 (2013/10/17) → ND(1.0)	Below 1/7
Gross β:	79 (2013/ 8/19) → ND(17)	Below 1/5
Tritium:	60 (2013/ 8/19) → 5.8	Below 1/10

Cesium-134:	32 (2013/10/11) → ND(2.0)	Below 1/10
Cesium-137:	73 (2013/10/11) → 3.3	Below 1/20
Gross β:	320 (2013/ 8/12) → 42	Below 1/7
Tritium:	510 (2013/ 9/ 2) → 140	Below 1/3

Cesium-134:	2.3
Cesium-137:	6.3
Gross β:	68
Tritium:	200 *

Cesium-134:	2.2
Cesium-137:	7.4
Gross β:	47
Tritium:	300 *


Cesium-134:	3.5
Cesium-137:	13
Gross β:	84
Tritium:	450 *

Cesium-134:	62 (2013/ 9/16) → 11	Below 1/6
Cesium-137:	140 (2013/ 9/16) → 42	Below 1/4
Gross β:	360 (2013/ 8/12) → 400	
Tritium:	400 (2013/ 8/12) → 1,600	

Cesium-134:	5.3 (2013/8/ 5) → ND(1.8)	Below 1/2
Cesium-137:	8.6 (2013/8/ 5) → ND(2.0)	Below 1/4
Gross β:	40 (2013/7/ 3) → ND(18)	Below 1/2
Tritium:	340 (2013/6/26) → 1.7	Below 1/60

Cesium-134:	28 (2013/ 9/16) → 11	Below 1/2
Cesium-137:	53 (2013/12/16) → 42	Below 8/10
Gross β:	390 (2013/ 8/12) → 340	Below 9/10
Tritium:	650 (2013/ 8/12) → 1,900	

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.



Summary of TEPCO data as of March 25

* Monitoring commenced in or after March 2014

Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

(The latest values sampled during March 16-24)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.55)
 Cesium-137: ND (2013) → ND (0.65)
 Gross β: ND (2013) → 17
 Tritium: ND (2013) → ND (1.6)

【East side of port entrance (offshore 1km)】

Cesium-134: ND (2013) → ND (0.66)
 Cesium-137: 1.6 (2013/10/18) → ND (0.67) Below 1/2
 Gross β: ND (2013) → ND (15)
 Tritium: 6.4 (2013/10/18) → ND (1.6) Below 1/4

【Southeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.74)
 Cesium-137: ND (2013) → ND (0.59)
 Gross β: ND (2013) → ND (15)
 Tritium: ND (2013) → ND (1.6)

Cesium-134: ND (2013) → ND (0.71)
 Cesium-137: ND (2013) → ND (0.74)
 Gross β: ND (2013) → 18
 Tritium: 4.7 (2013/ 8/18) → ND (1.6) Below 1/2

【South side of south breakwater(offshore 0.5km)】

Cesium-134: ND (2013) → ND (0.73)
 Cesium-137: ND (2013) → ND (0.90)
 Gross β: ND (2013) → 15
 Tritium: ND (2013) → ND (1.6)

【North side of north breakwater(offshore 0.5km)】

【North side of Units 5 and 6 discharge channel】

Cesium-134: 1.8 (2013/ 6/21) → ND (0.87) Below 1/2
 Cesium-137: 4.5 (2013/ 3/17) → ND (0.81) Below 1/5
 Gross β: 12 (2013/12/23) → 11
 Tritium: 8.6 (2013/ 6/26) → ND (1.5) Below 1/5



【Port entrance】

Cesium-134: 3.3 (2013/12/24) → ND (1.2) Below 1/2
 Cesium-137: 7.3 (2013/10/11) → ND (1.2) Below 1/6
 Gross β: 69 (2013/ 8/19) → ND (17) Below 1/4
 Tritium: 68 (2013/ 8/19) → 5.9 Below 1/10

Cesium-134: ND (2013) → ND (0.54)
 Cesium-137: 3.0 (2013/ 7/15) → ND (0.58) Below 1/5
 Gross β: 15 (2013/12/23) → 9.0 Below 6/10
 Tritium: 1.9 (2013/11/25) → ND (1.5)


【Around south discharge channel】

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.






Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station, <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>

TEPCO Fukushima Daiichi Nuclear Power Station Site Layout



Status of efforts on various plans (Part 1)

As of March 26, 2015



Objective: Completion of switching to the equipment for water intake from the reactor building (or from the bottom of the PCV)



HP 1-1

HP 2-1

HP 3-1

Status of efforts on various plans (Part 2)

As of March 26, 2015




Objective: Establish decontamination robot technology

Status of efforts on various plans (Part 3)



As of March 26, 2015

▶ : Main processes
▶ : Sub-main processes
 : Field work
 : R&D
 : Review
 : Plan until last month
 : Green frame: Change from last month



Status of efforts on various plans (Part 4)

As of February 26, 2015



*Reviewed based on the progress status

HP ND-1

Establishment of decommissioning scenarios

Progress toward decommissioning: Fuel removal from the spent fuel pool (SFP)

Immediate target

Commence fuel removal from the Unit 1-3 Spent Fuel Pools

Unit 4

In the Mid- and Long-Term Roadmap, the target of Phase 1 involved commencing fuel removal from inside the spent fuel pool (SFP) of the 1st Unit within two years of completion of Step 2 (by December 2013). On November 18, 2013, fuel removal from Unit 4, or the 1st Unit, commenced and Phase 2 of the roadmap started.

On November 5, 2014, within a year of commencing work to remove the fuel, all 1,331 spent fuel assemblies in the pool had been transferred.

The transfer of the remaining non-irradiated fuel assemblies to the Unit 6 SFP was completed on December 22, 2014.

(2 of the non-irradiated fuel assemblies were removed in advance in July 2012 for fuel checks) This marks the completion of fuel removal from the Unit 4 Reactor Building.

Based on this experience, fuel assemblies will be removed from Unit 1-3 pools.



Fuel removal status



Conditions in the Unit 4 SFP


Work is proceeding with appropriate risk countermeasures, careful checks and safety first

Steps toward fuel removal




Removal of rubble from the roof of the Reactor Building

Completed in Dec. 2012



Installation of cover for fuel removal


From Apr. 2012, completed in Nov. 2013




Removal

From Nov. 2013, completed in Dec. 2014

Check of the soundness of the Reactor Building
Regular inspections have been conducted, which have confirmed that the soundness of the Reactor Building has been maintained.



Check for tilt (measurement of the water level)



Check for tilt (measurement of the external wall)

* Some portions of these photos, in which classified information related to physical protection is included, were corrected.

Unit 3

To facilitate the installation of a cover for fuel removal, installation of the gantry was completed (March 13, 2013). Removal of rubble from the roof of the Reactor Building was completed (October 11, 2013). Currently, toward the installation of a cover for fuel removal and the fuel-handling machine on the operating floor (*1), measures to reduce the radiation dose (decontamination and shielding) are underway (from October 15, 2013). Removal of large rubble from the SFP is also underway (from December 17, 2013).



Photo taken on February 21, 2012
Before removal of the large rubble



Photo taken on October 11, 2013
After removal of the large rubble




Image of the cover for fuel removal

Units 1 and 2

● Regarding Unit 1, to remove rubble from the top of the operating floor, there are plans to dismantle the cover over the Reactor Building. Two roof panels of the Unit 1 Reactor Building (R/B) were removed to facilitate investigation of the rubble status on the R/B top floor.

No scattering of dust or conditions that would cause immediate damage to the fuel assemblies in the SFP were detected.

On March 16, the preparatory work for dismantling the Reactor Building cover commenced.

● Regarding Unit 2, to prevent risks of reworking due to change in the fuel debris removal plan, the plan continues to be examined within a scope not affecting the scheduled commencement of removal.

Dismantling of the cover over Reactor Building Unit 1

To facilitate the early removal of fuel and fuel debris from the SFP, the cover over the Reactor Building will be dismantled to accelerate the removal of rubble on the operation floor. The radiation dose on the site boundaries will also increase compared to before the dismantling. However, through measures to reduce the release, the estimated impact of the release from Units 1 to 3 on the site boundaries (0.03mSv/year) will be limited.



① Spraying anti-scattering agents


② Removing dust and dirt by suctioning devices

③ Preventing dust from being stirred up via a windbreak sheet

④ Enhancing the dust-monitoring system by installing additional monitors

Measures to reduce release

Common pool




An open space will be maintained in the common pool (Transfer to the temporary dry cask storage facility)

Progress to date

- The common pool has been restored to a condition allowing it to re-accommodate fuel to be handled (November 2012)
- Loading of spent fuel stored in the common pool to dry casks commenced (June 2013)
- Fuel removed from the Unit 4 spent fuel pool began to be received (November 2013)

Temporary dry cask (*3) storage facility



Spent fuel is accepted from the common pool

Operation commenced on April 12, 2013; from the cask-storage building, transfer of 9 existing dry casks completed (May 21, 2013); fuel stored in the common pool sequentially transferred.

<Glossary>

(*1) Operating floor: During regular inspection, the roof over the reactor is opened while on the operating floor, fuel inside the core is replaced and the core internals are inspected.

(*2) Cask: Transportation container for samples and equipment, including radioactive materials.


Immediate target	Identify the plant status and commence R&D and decontamination toward fuel debris removal
-------------------------	--

3D laser scan inside the Unit 1 R/B underground floor

The upper part of the underground floor (torus room) of Unit 1 R/B was investigated with a laser scan using a remote-controlled robot, and collected 3D data.


3D data, which allows examination based on actual measurements, can be used to examine more detailed accessibility and allocation of equipment.

Combining it with 3D data on the R/B 1st floor allows obstacles on both 1st and underground floors to be checked simultaneously. This allows efficient examination of positions to install repair equipment for PCVs and vacuum break lines.




Investigation in the leak point detected in the upper part of Unit 1 Suppression Chamber (S/C^(*))

Investigation in the leak point detected in the upper part of Unit 1 S/C from May 27, 2014 from one expansion joint cover among the lines installed there. As no leakage was identified from other parts, specific methods will be examined to halt the flow of water and repair the PCV.



Unit 1



* Indices related to the plant are values as of 11:00, March 25, 2015 Turbine Building

Status of equipment development toward investigating inside the PCV


Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV), including the location of the fuel debris, investigation inside the PCV is scheduled.

[Investigative outline]

- Inserting equipment from Unit 1 X-100B penetration⁽⁵⁾ to investigate in clockwise and counter-clockwise directions.

[Status of investigation equipment development]

- Using the crawler-type equipment with a shape-changing structure which allows it to enter the PCV from the narrow access entrance (bore: φ100mm) and stably move on the grating, a field demonstration is scheduled for April 2015.




Investigative route inside the PCV (draft plan)

<Glossary>
 (*) S/C (Suppression Chamber):
 Suppression pool, used as the water source for the emergent core cooling system.
 (**) SFP (Spent Fuel Pool):
 (**) SFP (Spent Fuel Pool):
 (**) SFP (Spent Fuel Pool):
 (*) RPV (Reactor Pressure Vessel)
 (*) PCV (Primary Containment Vessel)
 (*) Penetration: Through-hole of the PCV

Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Installation of an RPV thermometer and permanent PCV supervisory instrumentation



- (1) Replacement of the RPV thermometer
 - As the thermometer installed at the Unit 2 RPV bottom after the earthquake had broken, it was excluded from the monitoring thermometers (February 19, 2014).
 - On April 17, 2014, removal of the broken thermometer failed and was suspended. Rust-stripping chemicals were injected and the broken thermometer was removed on January 19, 2015.
 - A new thermometer was reinstalled on March 13, 2015. The thermometer will be monitored for around one month to check for any change.
- (2) Reinstallation of the PCV thermometer and water-level gauge
 - Some of the permanent supervisory instrumentation for PCV could not be installed in the planned locations due to interference with existing grating (August 13, 2013).
 - The instrumentation was removed on May 27, 2014 and new instruments were reinstalled on June 5 and 6, 2014. The trend of added instrumentation will be monitored for approx. one month to evaluate its validity.
 - The measurement during the installation confirmed that the water level inside the PCV was approx. 300mm from the bottom.



Removal situation of broken thermometer inside Unit 2 RPV

Investigative results on torus room walls

- The torus room walls were investigated (on the north side of the east-side walls) using equipment specially developed for that purpose (a swimming robot and a floor traveling robot).
- At the east-side wall pipe penetrations (five points), "the status" and "existence of flow" were checked.
- A demonstration using the above two types of underwater wall investigative equipment showed how the equipment could check the status of penetration.
- Regarding Penetrations 1 - 5, the results of checking the sprayed tracer (*) by camera showed no flow around the penetrations. (investigation by the swimming robot)
- Regarding Penetration 3, a sonar check showed no flow around the penetrations. (investigation by the floor traveling robot)



* Indices related to plant are values as of 11:00, March 25, 2015

Status of equipment development toward investigating inside the PCV


Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV), including the location of the fuel debris, investigations inside the PCV are scheduled.

[Investigative outline]

- Inserting the equipment from Unit 2 X-6 penetration^(*) and accessing inside the pedestal using the CRD rail to conduct investigation.

[Status of investigative equipment development]

- Based on issues confirmed by the CRD rail status investigation conducted in August 2013, the investigation method and equipment design are currently being examined. A demonstration is scheduled in the field in the 1st half of FY2015.



<Glossary>

- (*) Penetration: Through-hole of the PCV
- (2) SFP (Spent Fuel Pool)
- (3) RPV (Reactor Pressure Vessel)
- (4) PCV (Primary Containment Vessel)
- (5) Tracer: Material used to trace the fluid flow. Clay particles


Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Water flow was detected from the Main Steam Isolation Valve* room

On January 18, 2014, a flow of water from around the door of the Steam Isolation Valve room in the Reactor Building Unit 3 1st floor northeast area to the nearby floor drain funnel (drain outlet) was detected. As the drain outlet connects with the underground part of the Reactor Building, there is no possibility of outflow from the building.

From April 23, 2014, image data has been acquired by camera and the radiation dose measured via pipes for measurement instrumentation, which connect the air-conditioning room on the Reactor Building 2nd floor with the Main Steam Isolation Valve Room on the 1st floor. On May 15, 2014, water flow from the expansion joint of one Main Steam Line was detected.

This is the first leak from PCV detected in Unit 3. Based on the images collected in this investigation, the leak volume will be estimated and the need for additional investigations will be examined. The investigative results will also be utilized to examine water stoppage and PCV repair methods.



Outline of the water-flow status

* Main Steam Isolation Valve: A valve to shut off the steam generated from the Reactor in an emergency


Decontamination inside R/B

- The contamination status inside the Reactor Building (R/B) was investigated by a robot (June 11-15, 2012).
- To select an optimal decontamination method, decontamination samples were collected (June 29 to July 3, 2012).
- To facilitate decontamination inside the Reactor Building, removal of obstacles on the 1st floor was conducted (from November 18, 2013 to March 20, 2014).



Robot for investigating the contamination status (gamma camera mounted)

Unit 3




* Indices related to plant are values as of 11:00, March 25, 2015

Status of equipment development toward investigating inside the PCV

Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV), including the location of the fuel debris, investigation inside the PCV is scheduled. As the water level inside the PCV is high and the penetration scheduled for use in Units 1 and 2 may be under the water, another method needs to be examined.

[Steps for investigation and equipment development]

- (1) Investigation from X-53 penetration⁽⁴⁾
 - From October 22-24, the status of X-53 penetration, which may be under the water and which is scheduled for use to investigate the inside of the PCV, was investigated using remote-controlled ultrasonic test equipment. Results showed that the penetration is not under the water.
 - An investigation of the inside of the PCV is scheduled for around the 1st half of FY2015. Given the high radioactivity around X-53 penetration, the introduction of remote-controlled equipment will be examined based on the decontamination status and shielding.
- (2) Investigation plan following the investigation of X-53 penetration
 - Based on the measurement values of hydraulic head pressure inside the PCV, X-6 penetration may decline. It is estimated that access to X-6 penetration is difficult.
 - For access from another penetration, approaches such as "further downsizing the equipment" or "moving in water to access the pedestal" are necessary and will be examined.



<Glossary>


- (*)1 SFP (Spent Fuel Pool)
- (*)2 RPV (Reactor Pressure Vessel)
- (*)3 PCV (Primary Containment Vessel)
- (*)4 Penetration: Through-hole of the PCV

Progress toward decommissioning: Work related to circulation cooling and accumulated water treatment line


Immediate target Stably continue reactor cooling and accumulated water treatment, and improve reliability

Work to improve the reliability of the circulation water injection cooling system and pipes to transfer accumulated water.

- Operation of the reactor water injection system using Unit 3 CST as a water source commenced (from July 5, 2013). Compared to the previous systems, in addition to the shortened outdoor line, the reliability of the reactor water injection system was enhanced, e.g. by increasing the amount of water-source storage and enhancing durability.
- By newly installing RO equipment inside the Reactor Building by the 1st half of 2015, the reactor water injection loop (circulation loop) will be shortened from approx. 3km to approx. 0.8km*.
- * The entire length of contaminated water transfer pipes is approx. 2.1km, including the transfer line of surplus water to the upper heights (approx. 1.3km).



*1 Unit 4 T/B operation floor is one of the installation proposals, which will be determined after further examination based on the work environment.
 *2 A detailed line configuration will be determined after further examination.



Typhoon measures improved for Tank Area

- Enhanced rainwater measures were implemented, including increasing the height of fences to increase the capacity to receive rainwater and installing rain gutters and fence cover to prevent rainwater inflow. Though a total of 300mm of rainfall was recorded by typhoon Nos. 18 and 19, no outflow of contaminated rainwater from inside the fences was detected.



Before installing the fence cover




After installing the fence cover


Regarding contaminated water purification

Contaminated water (RO concentrated salt water) is being treated using 7 types of equipment including the multi-nuclide removal equipment (ALPS). Approx. 80% of the contaminated water will have been treated and the effective dose (evaluation value) at site boundaries attributable to tanks will be reduced to a level less than 1mSv/year by the end of FY2014.

Treatment of RO concentrated salt water will be completed by the end of May except for contaminated water with a high level of seawater composition which was generated in the early stage immediately after the accident (approx. 20,000 ton).



Preventing groundwater from flowing into the Reactor Buildings



Aiming to reduce the level of groundwater by pumping subdrain water, tests were conducted to verify the stable operation of water treatment facilities, including subdrain.

The results showed that through purification by the system, the density of radioactive materials declined to below the operational target and no other γ nuclides were detected.

Reducing groundwater inflow by pumping sub-drain water

Measures to pump up groundwater flowing from the mountain side upstream of the Building to reduce the groundwater inflow (groundwater bypass) have been implemented.


The pumped up groundwater is temporarily stored in tanks and released after TEPCO and a third-party organization have confirmed that its quality meets operational targets.

Through periodical monitoring, pumping of wells and tanks is operated appropriately.

At the observation holes installed at a height equivalent to the buildings, the trend showing a decline in groundwater levels is checked.

The analytical results on groundwater inflow into the buildings based on existing data showed a declining trend.

Via a groundwater bypass, reduce the groundwater level around the Building and groundwater inflow into the Building



To prevent the inflow of groundwater into the Reactor Buildings, installation of impermeable walls on the land side is planned.

Drilling holes to install frozen pipes commenced from June 2, 2014.

Regarding the mountain side which will commence preceding freezing, approx. 92% installation of frozen pipes has been completed.

<Glossary>
 (*1) CST (Condensate Storage Tank)
 Tank for temporarily storing water used in the plant.

Installing land-side impermeable walls around Units 1-4 to prevent the inflow of groundwater into RB


Progress toward decommissioning: Work to improve the environment within the site

Immediate targets	<ul style="list-style-type: none"> Reduce the effect of additional release from the entire power station and radiation from radioactive waste (secondary water treatment waste, rubble, etc.) generated after the accident, to limit the effective radiation dose to below 1mSv/year at the site boundaries. Prevent contamination expansion in sea, decontamination within the site
--------------------------	--

Expansion of full-face mask unnecessary area

Operation based on the rules for mask wearing according to radioactive material density in air and decontamination/ ionization rules was defined, and the area is being expanded.


Continuous dust monitors will be installed in the planned additional area and after confirming the dust density, the area will be specified as the full-face mask unnecessary area. In tank areas, wearing disposable dust-protective masks will be allowed outside the fences and within the fences of the tank areas for treated water from multi-nuclide removal equipment (from end of May, 2015).



Expansion of work areas for women

Regarding female workers engaging in radioactivity-related jobs at the Fukushima Daiichi Nuclear Power Station, there has been no onsite work area since the East Japan Great Earthquake due to the increased radioactivity rate. However, improved work environment conditions mean female workers have been allowed to work within limited onsite areas since June 2014.

Based on the improved onsite work environment and the reduced potential for internal exposure, work areas for female workers will be expanded site-wide, excluding specified high-dose works and those for which the radiation dose exceeds 4mSv per exposure (from November 4, 2014.)



Installation of impermeable walls on the sea side

To prevent contamination expansion into the sea where contaminated water had leaked into groundwater, impermeable walls are being installed (scheduled for completion in September 2014).

Installation of steel pipe sheet piles temporarily completed by December 4, 2013 except for 9 pipes.

The next stage will involve installing steel pipe sheet piles outside the port, landfilling within the port, and installing a pumping facility to close before the construction completion.



Installation status of impermeable walls on the sea side (Landfill status on the Unit 1 intake side)

Reducing radioactive materials in seawater within the harbor

- The analytical result for data such as the density and level of groundwater on the east (sea) side of the Building identified that contaminated groundwater was leaking into seawater.
- No significant change has been detected in seawater within the harbor for the past month, nor was any significant change detected in offshore measurement results as of last month.
- To prevent contamination expansion into the sea, the following measures are being implemented:
 - Prevent leakage of contaminated water
 - Ground improvement behind the bank to prevent the expansion of radioactive materials. (Between Units 1 and 2: completed on August 9, 2013; between Units 2 and 3: from August 29 and completed on December 12, 2013; between Units 3 and 4: from August 23, 2013 and completed on January 23, 2014)
 - Pumping groundwater in contaminated areas (from August 9, 2013, scheduled to commence sequentially)
 - Isolate water from contamination
 - Enclosure by ground improvement on the mountain side (Between Units 1 and 2: from August 13, 2013 and completed on March 25, 2014; between Units 2 and 3: from October 1, 2013 and completed on February 6, 2014; between Units 3 and 4: from October 19, 2013 and completed on March 5, 2014)
 - To prevent the ingress of rainwater, the ground surface was paved with concrete (commenced on November 25, 2013 and completed on May 2, 2014)
 - Eliminate contamination sources
 - Removing contaminated water in branch trenches and closing them (completed on September 19, 2013)
 - Treatment and removal of contaminated water in the seawater pipe trench
 - Unit 2: November 25 to December 18, 2014 - tunnel sections were filled with cement-based materials. February 24, 2015 - filling of the Vertical Shafts commenced.
 - Unit 3: February 5, 2015 - filling of tunnel sections commenced.
 - Unit 4: February 14 - March 21, 2015 - filling of tunnel sections was completed.

