


## Main decommissioning works and steps

All fuel has been removed from Unit 4 SFP and preparatory work to remove fuel from Unit 1-3 SFP and fuel debris (Note 1) removal is ongoing.



### Toward fuel removal from pool

Toward fuel removal from Unit 3 SFP, works to install the cover are underway.

As measures to reduce the dose on the Reactor Building operating floor, the decontamination and installation of shields were completed in June and December 2016 respectively. Installation of a cover for fuel removal started from January 2017.



Installation of a cover for fuel removal at Unit 3 (May 22, 2017)

## Three principles behind contaminated water countermeasures:

Countermeasures for contaminated water are implemented in accordance with the following three principles:

### 1. Eliminate contamination sources


- ① Multi-nuclide removal equipment, etc.
- ② Remove contaminated water from the trench (Note 3)  
 (Note 3) Underground tunnel containing pipes.

### 2. Isolate water from contamination

- ③ Pump up groundwater for bypassing
- ④ Pump up groundwater near buildings
- ⑤ Land-side impermeable walls
- ⑥ Waterproof pavement

### 3. Prevent leakage of contaminated water

- ⑦ Enhance soil by adding sodium silicate
- ⑧ Sea-side impermeable walls
- ⑨ Increase the number of (welded-joint) tanks



### Multi-nuclide removal equipment (ALPS), etc.

- This equipment removes radionuclides from the contaminated water in tanks and reduces risks.
- Treatment of contaminated water (RO concentrated salt water) was completed in May 2015 via multi-nuclide removal equipment, additional multi-nuclide removal equipment installed by TEPCO (operation commenced in September 2014) and a subsidy project of the Japanese Government (operation commenced in October 2014).
- Strontium-treated water from equipment other than ALPS is being re-treated in ALPS.



(High-performance multi-nuclide removal equipment)

### Land-side impermeable walls

- Land-side impermeable walls surround the buildings and reduce groundwater inflow into the same.
- Freezing started on the sea side and part of the mountain side from March 2016 and on 95% of the mountain side from June 2016. As for the land-side unfrozen sections, freezing started in two sections from December and four sections from March 3, except for one unfrozen section.
- On the sea side, the underground temperature declined below 0°C throughout the scope requiring freezing, except for the unfrozen parts under the seawater pipe trenches and the areas above groundwater level in October 2016.



(Opening/closure of frozen pipes)

### Sea-side impermeable walls

- Impermeable walls are being installed on the sea side of Units 1-4, to prevent contaminated groundwater from flowing into the sea.
- The installation of steel pipe sheet piles was completed in September 2015 and they were connected in October 2015. These works completed the closure of the sea-side impermeable walls.



(Sea-side impermeable wall)



# Progress Status and Future Challenges of the Mid- and Long-Term Roadmap toward Decommissioning of TEPCO Holdings' Fukushima Daiichi Nuclear Power Station Units 1-4 (Outline)

## Progress status

◆ The temperatures of the Reactor Pressure Vessel (RPV) and Primary Containment Vessel (PCV) of Units 1-3 were maintained within the range of approx. 15-30°C<sup>1</sup> for the past month. There was no significant change in the density of radioactive materials newly released from Reactor Buildings in the air<sup>2</sup>. It was evaluated that the comprehensive cold shutdown condition had been maintained.

\* 1 The values varied somewhat; depending on the unit and location of the thermometer.

\* 2 In April 2017, the radiation exposure dose due to the release of radioactive materials from the Unit 1-4 Reactor Buildings was evaluated as less than 0.00034 mSv/year at the site boundary. The annual radiation dose by natural radiation is approx. 2.1 mSv/year (average in Japan).

### Progress in installing the Unit 3 fuel removal cover

Toward fuel removal from Unit 3, as part of work to install a cover for fuel removal, etc., installation of the FHM girder\* and work floor has steadily advanced.

Following this installation, a travel rail will be installed and adjusted and subsequent installation of a doom roof will start from around summer 2017.

\* Horizontal members composing the gate structure. A rail will be mounted on the girder where the fuel-handling machine (FHM) and a crane will travel.



<After installation of the FHM girder>

### Progress in dismantling of Unit 1 building cover

Toward fuel removal from Unit 1, the Reactor Building cover is being dismantled. Removal of pillars and beams of the building was completed on May 11. Modification of the pillars and beams (including windbreak sheets) will follow.

Prior to formulating a work plan for rubble removal, additional investigation into the rubble status and measurement of the dose rate on the well plug are underway from May 22 to July to identify the status around the well plug.


The building cover is being dismantled, with anti-scattering measures steadily implemented and safety first.



<After removal of pillars and beams>


### Investigation inside the Unit 3 Primary Containment Vessel (PCV)

Due to the water level inside Unit 3 PCV exceeding that in Units 1 and 2, the inside of the pedestal\* will be investigated using a remotely operated underwater vehicle around summer 2017 to collect information for future debris removal.



<Remotely operated underwater vehicle>

\* The base supporting the RPV



### Investigation inside the Unit 1 PCV

As part of the investigation inside the Unit 1 PCV, deposits in the PCV were sampled. The results of the simple fluorescent X-ray analysis on the deposits identified stainless steels, paint constituents, uranium and other components. A detailed analysis will follow.

Preparation for this analysis at a specialized institution is currently underway.

### Operation start of a heliport for emergency transportation

A heliport was established within the site of the Fukushima Daiichi Nuclear Power Station for emergency transportation of sick and injured persons and went into operation on May 9.

This heliport enables more swift responses to severe patients who require treatment at external medical institutions compared to the conventional procedure (ambulance transportation to the Koriyama coast in Futaba Town and transfer to a doctor helicopter).



<Heliport (near the Main Administration Building)>

### Transportation of spent fuel from the common pool to the temporary cask storage facility

To make space in the common pool prior to removing the fuel debris from Unit 3, part of the spent fuel stored in the common pool will be transported to and stored in the temporary cask storage facility.

Containers (casks) to store spent fuel will be delivered into the Fukushima Daiichi Nuclear Power Station from June and the transportation will start from July.

### Status of the land-side impermeable walls

In the area of the land-side impermeable walls, where freezing has continued since March 2016, frozen soil of sufficient thickness has been formed. To stop the frozen soil from getting any thicker, maintenance operation (repeating suspension of refrigerant and circulation) started from May 22 from sections on the north and south sides.

The groundwater level and underground temperature will continue to be monitored.


### Treatment of accumulated water in buildings (start of water removal from the Unit 3 condenser)

To advance treatment of accumulated water in buildings, water accumulated above the hot well roof in the Unit 3 condenser, where high-dose contaminated water has been stored, will be removed from June 1 employing the same method used for Unit 2 in April.

Following the removal of water accumulated above the hot well roof inside the condenser, a field investigation will be conducted prior to removing water having accumulated below the hot well roof.



## Major initiatives – Locations on site



\* Data of Monitoring Posts (MP1-MP8.)

Data (10-minute values) of Monitoring Posts (MPs) measuring the airborne radiation rate around site boundaries show 0.520 – 2.061  $\mu\text{Sv/h}$  (April 26- May 23, 2017).

We improved the measurement conditions of monitoring posts 2 to 8 to measure the air-dose rate precisely. Construction works, such as tree-clearing, surface soil removal and shield wall setting, were implemented from February 10 to April 18, 2012.

Therefore monitoring results at these points are lower than elsewhere in the power plant site.


The radiation shielding panel around monitoring post No. 6, which is one of the instruments used to measure the radiation dose at the power station site boundary, were taken off from July 10-11, 2013, since further deforestation, etc. has caused the surrounding radiation dose to decline significantly.

Provided by Japan Space Imaging, (C) DigitalGlobe

## I. Confirmation of the reactor conditions

### 1. Temperatures inside the reactors


Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 15 to 30°C for the past month, though varying depending on the unit and location of the thermometer.



### 2. Release of radioactive materials from the Reactor Buildings

As of April 2017, the density of radioactive materials newly released from Reactor Building Units 1-4 in the air and measured at the site boundary was evaluated at approx.  $5.3 \times 10^{-12}$  Bq/cm<sup>3</sup> for Cs-134 and  $1.4 \times 10^{-11}$  Bq/cm<sup>3</sup> for Cs-137, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00034 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



Note: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

### 3. Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any abnormality in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

## II. Progress status by each plan

### 1. Contaminated water countermeasures

*To tackle the increase in accumulated water due to groundwater inflow, fundamental measures to prevent such inflow into the Reactor Buildings will be implemented, while improving the decontamination capability of water treatment and preparing facilities to control the contaminated water*

### ➤ Operation of the groundwater bypass

- From April 9, 2014, the operation of 12 groundwater bypass pumping wells commenced sequentially to pump up groundwater. The release started from May 21, 2014 in the presence of officials from the Intergovernmental Liaison Office for the Decommissioning and Contaminated Water Issue of the Cabinet Office. Up until May 23, 2017, 281,232 m<sup>3</sup> of groundwater had been released. The pumped-up groundwater was temporarily stored in tanks and released after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Pumps are inspected and cleaned as required based on their operational status.

### ➤ Water treatment facility special for Subdrain & Groundwater drains

- To reduce groundwater flowing into the buildings, work began to pump up groundwater from wells (subdrains) around the buildings on September 3, 2015. The pumped-up groundwater was then purified at dedicated facilities and released from September 14, 2015. Up until May 23, 2017, a total of 331,559 m<sup>3</sup> had been drained after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Due to the level of the groundwater drain pond rising since the sea-side impermeable walls were closed, pumping started on November 5, 2015. Up until May 23, 2017, a total of approx. 129,700 m<sup>3</sup> had been pumped up. A quantity of less than 10 m<sup>3</sup>/day is being transferred from the groundwater drain to the Turbine Buildings (average for the period April 20 - May 17, 2017).
- As a measure to enhance subdrains and groundwater drains, the capability of the treatment facility for subdrains and groundwater drains is being improved and a foundation and water fences are being constructed to accommodate additional water collection tanks and temporary water storage tanks.
- To maintain the groundwater pumped up from subdrains at a constant volume, work to install additional subdrain pits and recover existing subdrain pits is underway. They will go into operation sequentially from a pit for which the work is completed.
- “Inflow of groundwater/rainwater into buildings” correlates highly with the average water level of subdrains around the Unit 1-4 buildings.
- Since January 2017 in particular, the average subdrain water level has declined as measures for subdrains, closure of unfrozen sections of the land-side impermeable walls (on the mountain side) and other constructions have progressed as well as the low-rainfall climate. “Inflow of groundwater/rainwater into buildings” has also declined correspondingly.




Figure 1: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Unit 1-4 subdrains



➤ Construction status of the land-side impermeable walls

- In the area of the land-side impermeable walls where freezing has continued since March 2016, a layer of frozen soil of sufficient thickness has formed. To stop the frozen soil from getting any thicker, maintenance operation (repeating suspension of refrigerant and circulation) started from May 22 from sections on the north and south sides.
- Monitoring of the groundwater level and underground temperature will continue.




Figure 2: Closure of part of the land-side impermeable walls (on the mountain side)

➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing, additional and high-performance), hot tests using radioactive water were underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; for additional equipment, System A: from September 17, 2014, System B: from September 27, 2014, System C: from October 9, 2014 and for high-performance equipment, from October 18, 2014).
- As of May 18, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 346,000, 340,000 and 103,000 m<sup>3</sup> respectively (including approx. 9,500 m<sup>3</sup> stored in the J1(D) tank, which contained water with a high density of radioactive materials at the System B outlet of existing multi-nuclide removal equipment).
- To reduce the risks of strontium-treated water, treatment using existing, additional and high-performance multi-nuclide removal equipment has been underway (existing: from December 4, 2015; additional: from May 27, 2015; high-performance: from April 15, 2015). Up until May 18, approx. 333,000 m<sup>3</sup> had been treated.
- On May 12, water leakage and a puddle (10 cm × 10 cm × 1 mm) from the lower part of a booster pump at the additional multi-nuclide equipment (B) were detected. The leaked water remained within the pump skid and no leakage outside the building was identified. The drippage from the lower part of a pump flange was considered attributable to leakage from the flange or a mechanical seal. Plastic sheets were used to cover leaking parts.




Figure 3: Status of accumulated water storage

As of May 18, 2017

- \*1: Water amount with which the water-level gauge indicates 0% or more
- \*2: On January 19, 2017, the water volume was reviewed by reevaluating the remaining volume of concentrated salt water and the data was corrected.
- \*3: "Increase/decrease of water held in buildings" used to evaluate the "Inflow of groundwater/rainwater into buildings" and "Storage increase" is calculated based on data from the water-level gauge. During the following evaluation periods, when the gauge was calibrated, these two values were evaluated lower than anticipated. (September 22-29, 2016: Unit 3 Turbine Building)
- \*4: Including the effect of variation in water volume stored in tanks with temperature change.
- \*5: The increase is considered attributable to the uncertain cross-section area (evaluated value) for the water level needed to calculate the water volume stored in the Centralized Radiation Waste Treatment Facility.

➤ Toward reducing the risk of contaminated water stored in tanks

- Treatment measures comprising the removal of strontium by cesium absorption apparatus (KURION) (from January 6, 2015) and the secondary cesium absorption apparatus (SARRY) (from December 26, 2014) have been underway. Up until May 18, approx. 368,000 m<sup>3</sup> had been treated.

➤ Measures in Tank Areas

- Rainwater, under the release standard and having accumulated within the fences in the contaminated water tank area, was sprinkled on site after eliminating radioactive materials using rainwater-treatment equipment since May 21, 2014 (as of May 22, 2017, a total of 81,793 m<sup>3</sup>).

➤ Removal of stored water in Unit 1-3 condensers

- High-dose contaminated water has been stored in the Unit 1-3 condensers. To advance accumulated water treatment in buildings, the density of accumulated water in these condensers must be lowered from an early stage to reduce the quantity of radioactive materials in accumulated water in buildings.
- For Unit 1, water accumulated above the hot well roof in the condenser was removed and diluted in November 2016. The method of removing water having accumulated below the hot well roof is being examined.
- For Unit 2, water accumulated above the hot well roof in the condenser was removed during the period April 3-13, 2017 and transferred. An investigation into the structures, etc. inside the condenser is underway using a remote-control camera, etc. to examine how best to remove water having accumulated below the hot well roof.
- For Unit 3, preparation for removing water accumulated above the hot well roof in the condenser is underway and removal will start on June 1, 2017.

**2. Fuel removal from the spent fuel pools**

*Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety. The removal of spent fuel from the Unit 4 pool commenced on November 18, 2013 and was completed on December 22, 2014*

➤ Main work to help remove spent fuel at Unit 1

- Removal of pillars and beams of the building cover started from March 31, 2017 and was completed on May 11. Modification of the pillars and beams (including windbreak sheets) will follow.
- Toward formulating a work plan for rubble removal, an additional investigation into the rubble status and measurement of the dose rate on the well plug are underway from May 22 to July to identify the status around the well plug.
- No significant variation associated with the work was identified at monitoring posts and dust monitors.
- The building cover is being dismantled, with anti-scattering measures steadily implemented and safety first.

➤ Main work to help remove spent fuel at Unit 2

- To help remove the spent fuel from the pool of the Unit 2 Reactor Building, preparatory work to make an opening in the external wall on the west side of the building was completed for access to the operating floor. Examination to help streamline the work on the operating floor after making the opening (investigating the operating floor, removing remaining obstacles, etc.) is underway and the timing for making the opening is yet to be decided.

➤ Main work to help remove spent fuel at Unit 3

- Installation of the FHM girder\* and work floor, which started from March 1, has steadily advanced. Following this installation, a traveling rail will be installed and adjusted, and subsequent installation of a doom roof will start in around summer 2017.

\* Horizontal members composing the gate structure. A rail will be mounted on the girder where the fuel-handling machine (FHM) and a crane will travel.

- To make space in the common pool prior to removing the fuel debris from Unit 3, part of the spent fuel stored in the common pool will be transported to and stored in the temporary cask storage facility. Containers (casks) to store the spent fuel will be delivered to the Fukushima Daiichi Nuclear Power Station from June and the transportation will start from July.

**3. Removal of fuel debris**

*Promoting the development of technology and collection of data required to prepare fuel debris removal, such as investigations and repair of PCV's leakage parts as well as decontamination and shielding to improve PCV accessibility.*

➤ Status toward investigation inside the Unit 1 PCV

- Following an investigation inside the Unit 1 primary containment vessel (PCV) conducted by a self-propelled investigation device during the period March 18-22, deposits inside the PCV were sampled on March 31 and April 6.
- The results of the simple fluorescent X-ray analysis on the deposits sampled on April 6 identified Fe and Zn stainless steels, paint constituents, U and other deposit components. The results of the γ-ray nuclide analysis also identified γ-ray nuclides such as Cs-134, Cs-137, Co-60 and Sb-125. Detailed analysis will follow.
- Thermometers and water-level gauges, temporarily removed for internal investigation, were reinstalled during the period April 10-12 on completion of the investigation. Based on the one-month verification on changes in temperature, they were judged as instruments to be monitored for cold shutdown as specified in the Implementation Plan, from May 12.

➤ Investigation inside the Unit 3 PCV

- The inside of the PCV will be investigated in around summer 2017 to inspect the pedestal basement floor where fuel debris potentially exists and collect feedback on designing and developing equipment for the next investigation inside the pedestal.
- The investigation will use a remotely operated underwater vehicle (hereinafter referred to as the "underwater ROV"). To prevent the investigation from influencing on the surrounding environment, measures will be taken during the work: the space between the guide pipe, through which the underwater ROV will be inserted, and the PCV penetration will be sealed with double elastomeric rings (O-rings), and nitrogen in the space between the two O-rings will be pressurized to establish a boundary. The dust density will also be monitored during the period.

➤ Measurement of muons to determine the location of fuel debris inside the Unit 3 reactor

- To record the location of fuel debris inside the Unit 1 and 2 reactors, muons, as cosmic radiation traversing the reactors, were measured via the muon transmission method.
- Measurement equipment was also installed in Unit 3 in late April, whereby measurement of muons started from May 2.

**4. Plans to store, process and dispose of solid waste and decommissioning of reactor facilities**

*Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste*

➤ Management status of rubble and trimmed trees

- As of the end of April 2017, the total storage volume of concrete and metal rubble was approx. 207,900 m<sup>3</sup> (+7,500 m<sup>3</sup> compared to at the end of March, with an area-occupation rate of 64%). The total storage volume of trimmed trees was approx. 99,100 m<sup>3</sup> (+21,000 m<sup>3</sup>, with an area-occupation rate of 59%). The total storage volume of used protective clothing was approx. 67,500 m<sup>3</sup> (+500 m<sup>3</sup>, with an area-occupation rate of 95%). The increase in rubble was mainly attributable to the acceptance of materials to be incinerated. The increase in trimmed trees was mainly attributable to site preparation work. The increase in used protective clothing was mainly attributable to the acceptance of used clothing, etc.

➤ Management status of secondary waste from water treatment

- As of May 18, 2017, the total storage volume of waste sludge was 597 m<sup>3</sup> (area-occupation rate: 85%) and that of concentrated waste fluid was 9,379 m<sup>3</sup> (area-occupation rate: 88%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment, etc. was 3,628 (area-occupation rate: 58%).

➤ Consideration of slurry-stabilization technology

- Based on the assumed process to stabilize slurry, tests using simulated slurry were conducted to verify major processes for stabilization (drying and filtering), extraction, transfer and HIC cleaning. The results confirmed the feasibility of these processes.

5. Reactor cooling

*The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring will continue*

➤ Nitrogen injection from the Unit 1 jet pump instrumentation rack line

- For Unit 1, into which nitrogen is injected from the reactor pressure vessel (RPV) head spray line to the RPV at present, a new jet pump instrumentation rack line was installed for nitrogen injection.
- A test will be conducted in June, to identify the influence of nitrogen injection only from the new line to the RPV.
- Based on the test results, the regular-use line will be selected.

➤ Issuance of an alert to signal a high Unit 2 CST reactor water injection level

- On May 13, an alert was issued to signal a high Unit 2 CST reactor water injection level at the Unit 2 Turbine Building. The iron cover over the leakage detector and piping was removed for visual inspection, whereby no water around the detector and no leakage from the piping were detected. The alert issued from the leakage detector was judged as attributable to a malfunction.

➤ Mechanical abnormality occurring in the Unit 1 PCV gas control system nuclide analyzer (B)

- On May 15, a mechanical abnormality occurred in the Unit 1 PCV gas control system nuclide analyzer system (B), which was subsequently judged as unable to monitor. Meanwhile, the criticality monitoring specified in the Implementation Plan continued using system (A). The detector and refrigerator of the nuclide analyzer system (B) were replaced on May 16 and the system (B) restarted on May 17.

6. Reduction in radiation dose and mitigation of contamination

*Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment*

➤ Status of groundwater and seawater on the east side of Turbine Building Units 1 to 4

- Regarding radioactive materials in the groundwater near the bank on the north side of the Unit 1 intake, despite the tritium density at groundwater in Observation Hole No. 0-1 gradually increasing since October 2016, it currently remains constant at around 12,000 Bq/L.
- Regarding the groundwater near the bank between the Unit 1 and 2 intakes, though the density of gross  $\beta$  radioactive materials at groundwater Observation Hole No. 1-6 had been declining since July 2016, it has remained constant since mid-October 2016 at around 300,000 Bq/L. Though the tritium density at the same groundwater Observation Hole had been increasing from around 6,000 Bq/L to 60,000 Bq/L since November 2016, it currently stands at around 7,000 Bq/L. Though the density of gross  $\beta$  radioactive materials at the groundwater Observation Hole No. 1-12 had remained constant at around 20 Bq/L, it currently stands at around 3,000 Bq/L. Though the density of gross  $\beta$  radioactive materials at groundwater Observation Hole No. 1-16 declined after increasing to around 100,000 Bq/L in November 2016, it has remained constant and currently stands at around 60,000 Bq/L. Though the tritium density at the same groundwater Observation Hole had been increasing from around 600 Bq/L since January 2017, it currently stands at around 1,500 Bq/L. Though the tritium density at groundwater Observation Hole No. 1-17 had been declining from 40,000 Bq/L and increasing since March 2016, and then declining since October 2016, it has been increasing since February 2017 and currently stands at around 30,000 Bq/L. Since August 15, 2013, pumping of groundwater continued (at the well point between the Unit 1 and 2 intakes: August 15, 2013 – October 13, 2015 and from October 24; at the repaired well: October 14 - 23, 2015).
- Regarding radioactive materials in the groundwater near the bank between the Unit 2 and 3 intakes, though the

tritium density at groundwater Observation Hole No. 2-3 had remained constant at around 4,000 Bq/L, having initially declined since November 2016 before remaining constant, it has since been increasing since March 2017 and currently stands at around 1,000 Bq/L. Though the density of gross  $\beta$  radioactive materials at groundwater Observation Hole No. 2-5 had increased to 500,000 Bq/L since November 2015, declined since January 2016, and had been increasing since November 2016, it has remained constant and currently stands at around 50,000 Bq/L. Though the tritium density at the same groundwater Observation Hole had remained constant at around 500 Bq/L, it has been increasing since November 2016 and currently stands at around 2,000 Bq/L. Since December 18, 2013, pumping of groundwater continued (at the well point between the Unit 2 and 3 intakes: December 18, 2013 - October 13, 2015; at the repaired well: from October 14, 2015).

- Regarding radioactive materials in the groundwater near the bank between the Unit 3 and 4 intakes, though the densities of tritium and gross  $\beta$  radioactive materials at groundwater Observation Hole No. 3-2 had been increasing since September 2016, they have been gradually declining since the end of October from 3,000 Bq/L for tritium and 3,500 Bq/L for gross  $\beta$  radioactive materials and the tritium density is currently slightly higher than before the increase at around 1,200 Bq/L, while the density of gross  $\beta$  radioactive materials is slightly lower at around 800 Bq/L. At groundwater Observation Hole No. 3-3, despite the increase in tritium density since September 2016, it has been gradually declining from 2,500 Bq/L since early November and is currently slightly higher than before the increase at around 1,200 Bq/L. At groundwater Observation Hole No. 3-4, though the tritium density had been gradually increasing from 2,500 Bq/L since October 2016, it currently stands at around 2,000 Bq/L. At groundwater Observation Hole No. 3-5, the density of gross  $\beta$  radioactive materials had been declining from 100 Bq/L since October 2016 and increasing, it currently stands at around 60 Bq/L. Since April 1, 2015, pumping of groundwater continued (at the well point between the Unit 3 and 4 intakes: April 1 – September 16, 2015; at the repaired well: from September 17, 2015).
- Regarding the radioactive materials in seawater in the Unit 1-4 intake area, densities have remained low except for the increase in cesium 137 and strontium 90 during heavy rain. They have been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The density of cesium 137 has been increasing since January 25, 2017, when a new silt fence was installed to accommodate the relocation.
- Regarding the radioactive materials in seawater in the area within the port, densities have remained low except for the increase in cesium 137 and strontium 90 during heavy rain. They have been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.
- Regarding the radioactive materials in seawater in the area outside the port, densities of cesium 137 and strontium 90 have been declining and remained low following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.




7. Outlook of the number of staff required and efforts to improve the labor environment and conditions


Securing appropriate staff long-term while thoroughly implementing workers' exposure dose control. Improving the work environment and labor conditions continuously based on an understanding of workers' on-site needs

Staff management

- The monthly average total of people registered for at least one day per month to work on site during the past quarter from January to March 2017 was approx. 12,600 (TEPCO and partner company workers), which exceeded the monthly average number of actual workers (approx. 9,900). Accordingly, sufficient people are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in June 2017 (approx. 5,560 per day: TEPCO and partner company workers)\* would be secured at present. The average numbers of workers per day per month (actual values) were maintained, with approx. 5,500 to 7,000 since FY2015 (see Figure 6).
- Some works for which contractual procedures have yet to be completed were excluded from the estimate for June 2017.
- The number of workers from both within and outside Fukushima Prefecture has decreased. The local employment ratio (TEPCO and partner company workers) as of April has remained at around 55%.
- The monthly average exposure dose of workers remained at approx. 0.81 mSv/month during FY2014, approx. 0.59 mSv/month during FY2015 and approx. 0.39 mSv/month\* during FY2016. (Reference: Annual average exposure dose 20 mSv/year  $\div$  1.7 mSv/month.) \* Provisional value for FY2016
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 4: Groundwater density on the Turbine Building east side





Figure 5: Seawater density around the port



\* Calculated based on the number of workers from August 3-7, 24-28 and 31 (due to overhaul of heavy machines)

Figure 6: Changes in the average number of workers per weekday for each month since FY2015 (actual values)




Figure 7: Changes in monthly individual worker exposure dose (monthly average exposure dose since March 2011)



➤ Status of influenza and norovirus cases (conclusion of infection and expansion preventive measures)

- In response to the decline in influenza cases, measures to prevent infection and expansion were concluded at the end of April 2017. During this season (2016-2017), there were 419 influenza infections and 19 norovirus infections in total. The totals for the entire previous season (2015-2016) showed 372 influenza infections and 15 norovirus infections respectively.

Note: The above data is based on reports from TEPCO and partner companies, which include diagnoses at medical clinics outside the site. The subjects of this report were workers of partner companies and TEPCO in Fukushima Daiichi and Daini Nuclear Power Stations.

- The numbers increased by 47 for influenza cases and 4 for norovirus cases compared to the previous season.
- The last season featured a mild winter nationwide, partially due to the El Nino effect, while this season had a cold winter. The increase in influenza cases is considered attributable to this climate change.
- Regarding norovirus, though infections occurred sporadically, the number of cases remained low and no outbreak was confirmed, nor any food poisoning. These results demonstrate the effectiveness of measures to prevent expansion.
- Though station-wide measures were concluded, measures to prevent infection and expansion will be taken when further infections are identified in the workplaces

➤ Measures to prevent heat stroke

- Continued from last fiscal year, measures to prevent heat stroke commenced from May to cope with the hottest season.

- The following measures were implemented as focus fields:

[Enhancing heat acclimatization]

- Setting an acclimatization period for about seven days will be required when starting work, which includes commencing with a shorter work time, which is then gradually extended, to get acclimatized to the heat.
- Heat stroke managers will take careful measures to prevent heat stroke (reducing work volume, taking early breaks, etc.) in consideration of workers' conditions such as at the beginning of work after holidays or when temperature increases during work.

[Checking the previous heat stroke history and present health conditions]

- Worker's regular medical-checkup results and other related information will be confirmed before starting work to assign each worker to an appropriate job in consideration of their previous diseases.
- Health conditions will be confirmed using a checksheet before commencing and during work to make the necessary changes to the work.

[Early detection of workers with medical problems]

- Heat stroke managers will check the following physical conditions as heat stroke symptoms according to the work status:
  - ✓ Sweating status (heavy sweating, etc.)
  - ✓ Feeling of exhaustion, vertigo, consciousness loss, etc. in addition to heart rate and body temperature
- Early diagnosis at the emergency room (ER) will be promoted.

➤ Operation start of a heliport for emergency transportation

- A heliport was established within the site of the Fukushima Daiichi Nuclear Power Station for emergency transportation of sick and injured persons and went into operation on May 9.
- This heliport enables more swift responses to severe patients who need treatment at external medical institutions compared to the conventional procedure (ambulance transportation to the Koriyama coast in Futaba Town or Fukushima Daini Nuclear Power Station and transfer to a doctor helicopter).

➤ Inspection and maintenance of on-site vehicles

- Many vehicles, which were used on site before the Fukushima Daiichi Nuclear Power Station accident or which entered the site for post-disaster restoration, could not be transported outside because of the screening results. In

response to the growing risks of failure (oil leakage, etc.) and accidents, a "maintenance factory for on-site vehicles" was established to ensure safety (from June 2014).

- While vehicles entering the site for construction have increased over time, the number of vehicles which were not allowed to exit the site and which needed to be inspected and maintained within the site for certification exceeded 830. To accommodate a greater number of vehicles than anticipated, the maintenance structure was enhanced.

# Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during May 15-23)"; unit (Bq/L); ND represents a value below the detection limit

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>

Sea side impermeable wall  
Silt fence

Cesium-134: 3.3 (2013/10/17) → ND(0.24) Below 1/10  
Cesium-137: 9.0 (2013/10/17) → 0.76 Below 1/10  
Gross β: **74** (2013/ 8/19) → ND(17) Below 1/4  
Tritium: 67 (2013/ 8/19) → ND(1.5) Below 1/40

Cesium-134: 4.4 (2013/12/24) → ND(0.34) Below 1/10  
Cesium-137: **10** (2013/12/24) → 0.78 Below 1/10  
Gross β: **60** (2013/ 7/ 4) → ND(17) Below 1/3  
Tritium: 59 (2013/ 8/19) → 1.8 Below 1/30

Cesium-134: 5.0 (2013/12/2) → ND(0.27) Below 1/10  
Cesium-137: 8.4 (2013/12/2) → 1.2 Below 1/7  
Gross β: **69** (2013/8/19) → ND(17) Below 1/4  
Tritium: 52 (2013/8/19) → 2.4 Below 1/20

Cesium-134: 2.8 (2013/12/2) → ND(0.63) Below 1/4  
Cesium-137: 5.8 (2013/12/2) → ND(0.63) Below 1/9  
Gross β: **46** (2013/8/19) → ND(15) Below 1/3  
Tritium: 24 (2013/8/19) → ND(0.26) Below 1/9

Cesium-134: ND(0.56)  
Cesium-137: 0.90  
Gross β: ND(17)  
Tritium: 1.8 \*

Cesium-134: 3.3 (2013/12/24) → ND(0.50) Below 1/6  
Cesium-137: 7.3 (2013/10/11) → 0.53 Below 1/10  
Gross β: **69** (2013/ 8/19) → ND(17) Below 1/4  
Tritium: 68 (2013/ 8/19) → ND(1.6) Below 1/40

Cesium-134: 3.5 (2013/10/17) → ND(0.36) Below 1/9  
Cesium-137: 7.8 (2013/10/17) → 0.60 Below 1/10  
Gross β: **79** (2013/ 8/19) → ND(17) Below 1/4  
Tritium: 60 (2013/ 8/19) → 2.2 Below 1/20


Cesium-134: **32** (2013/10/11) → 0.70 Below 1/40  
Cesium-137: **73** (2013/10/11) → 4.6 Below 1/10  
Gross β: **320** (2013/ 8/12) → ND(15) Below 1/20  
Tritium: 510 (2013/ 9/ 2) → 16 Below 1/30  
From February 11, 2017, the location of the sampling point was shifted approx. 50 m south of the previous point due to the location shift of the silt fence.

Cesium-134: ND(0.62)  
Cesium-137: 5.7  
Gross β: ND(15)  
Tritium: 19 \*

Cesium-134: ND(0.66)  
Cesium-137: 4.0  
Gross β: 15  
Tritium: 16 \*

Cesium-134: ND(0.46)  
Cesium-137: 5.4  
Gross β: 17  
Tritium: 20 \*

\* Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.



Cesium-134: 5.3 (2013/8/ 5) → ND(0.56) Below 1/9  
Cesium-137: 8.6 (2013/8/ 5) → ND(0.56) Below 1/10  
Gross β: **40** (2013/7/ 3) → ND(15) Below 1/2  
Tritium: 340 (2013/6/26) → 1.7 Below 1/200

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

Summary of TEPCO data as of May 24, 2017



# Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

(The latest values sampled during May 15-23)

Unit (Bq/L); ND represents a value below the detection limit; values in ( ) represent the detection limit; ND (2013) represents ND throughout 2013

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

○【Northeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.61)  
 Cesium-137: ND (2013) → ND (0.67)  
 Gross β: ND (2013) → ND (17)  
 Tritium: ND (2013) → ND (1.7)

○【East side of port entrance (offshore 1km)】

Cesium-134: ND (2013) → ND (0.72)  
 Cesium-137: 1.6 (2013/10/18) → ND (0.55) Below 1/2  
 Gross β: ND (2013) → ND (17)  
 Tritium: 6.4 (2013/10/18) → ND (1.7) Below 1/3

○

【Southeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.59)  
 Cesium-137: ND (2013) → ND (0.56)  
 Gross β: ND (2013) → ND (17)  
 Tritium: ND (2013) → ND (1.7)

Cesium-134: ND (2013) → ND (0.59)  
 Cesium-137: ND (2013) → ND (0.58)  
 Gross β: ND (2013) → ND (17)  
 Tritium: 4.7 (2013/ 8/18) → ND (1.7) Below 1/2

○【Port entrance】

○【South side of south breakwater(offshore 0.5km)】

Cesium-134: ND (2013) → ND (0.64)  
 Cesium-137: ND (2013) → ND (0.64)  
 Gross β: ND (2013) → ND (17)  
 Tritium: ND (2013) → ND (1.7)

Cesium-134: 3.3 (2013/12/24) → ND (0.50) Below 1/6  
 Cesium-137: 7.3 (2013/10/11) → 0.53 Below 1/10  
 Gross β: 69 (2013/ 8/19) → ND (17) Below 1/4  
 Tritium: 68 (2013/ 8/19) → ND (1.6) Below 1/40

Cesium-134: ND (2013) → ND (0.81)  
 Cesium-137: 3.0 (2013/ 7/15) → ND (0.58) Below 1/5  
 Gross β: 15 (2013/12/23) → 11  
 Tritium: 1.9 (2013/11/25) → ND (1.5)

○【Near south release outlet】

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. From January 27, 2017, the location of the sampling point was also shifted approx. 280 m south of the Unit 1-4 release outlet.


Sea side impermeable wall

Silt fence

○【North side of Unit 5 and 6 release outlet】

Cesium-134: 1.8 (2013/ 6/21) → ND (0.64) Below 1/2  
 Cesium-137: 4.5 (2013/ 3/17) → ND (0.74) Below 1/6  
 Gross β: 12 (2013/12/23) → 10  
 Tritium: 8.6 (2013/ 6/26) → ND (1.6) Below 1/5

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.



Summary of TEPCO data as of May 24, 2017







## Progress toward decommissioning: Fuel removal from the spent fuel pool (SFP)

**Immediate target** Commence fuel removal from the Unit 1-3 Spent Fuel Pools

### Unit 1

Regarding fuel removal from Unit 1 spent fuel pool, there is a plan to install a dedicated cover for fuel removal over the top floor of the Reactor Building (operating floor). All roof panels and wall panels of the building cover were dismantled by November 10, 2016. Removal of pillars and beams of the building was completed on May 11. Modification of the pillars and beams (including windbreak sheets) will follow. Prior to formulating a work plan for rubble removal, additional investigation into rubble status on the operating floor is underway. Thorough monitoring of radioactive materials will continue.



<Dismantling of wall panels>



Flow of building cover dismantling

### Unit 2

To facilitate removal of fuel assemblies and debris in the Unit 2 spent fuel pool, the scope of dismantling and modification of the existing Reactor Building rooftop was examined. From the perspective of ensuring safety during the work, controlling impacts on the outside of the power station, and removing fuel rapidly to reduce risks, we decided to dismantle the whole rooftop above the highest floor of the Reactor Building.

Examination of the following two plans continues: Plan 1 to share a container for removing fuel assemblies and debris from the pool; and Plan 2 to install a dedicated cover for fuel removal from the pool.




Image of Plan 1




Image of Plan 2

### Unit 3

Prior to the installation of a cover for fuel removal, removal of large rubble from the spent fuel pool was completed in November 2015. To ensure safe and steady fuel removal, training of remote control was conducted at the factory using the actual fuel-handling machine which will be installed on site (February – December 2015).

Measures to reduce dose on the Reactor Building top floor (decontamination, shields) were completed in December 2016. Installation of a cover for fuel removal and a fuel-handling machine is underway from January 2017.



Fuel gripper (mast)



Manipulator




Image of entire fuel handling facility inside the cover



Image of the cover for fuel removal

### Unit 4

In the Mid- and Long-Term Roadmap, the target of Phase 1 involved commencing fuel removal from inside the spent fuel pool (SFP) of the 1<sup>st</sup> Unit within two years of completion of Step 2 (by December 2013). On November 18, 2013, fuel removal from Unit 4, or the 1<sup>st</sup> Unit, commenced and Phase 2 of the roadmap started.

On November 5, 2014, within a year of commencing work to remove the fuel, all 1,331 spent fuel assemblies in the pool had been transferred. The transfer of the remaining non-irradiated fuel assemblies to the Unit 6 SFP was completed on December 22, 2014. (2 of the non-irradiated fuel assemblies were removed in advance in July 2012 for fuel checks)


This marks the completion of fuel removal from the Unit 4 Reactor Building. Based on this experience, fuel assemblies will be removed from Unit 1-3 pools.

\* A part of the photo is corrected because it includes sensitive information related to physical protection.



Fuel removal status

### Common pool




An open space will be maintained in the common pool (Transfer to the temporary dry cask storage facility)

#### Progress to date

- The common pool has been restored to a condition allowing it to re-accommodate fuel to be handled (November 2012)
- Loading of spent fuel stored in the common pool to dry casks commenced (June 2013)
- Fuel removed from the Unit 4 spent fuel pool began to be received (November 2013)

#### Temporary dry cask (\*) storage facility



Spent fuel is accepted from the common pool

Operation commenced on April 12, 2013; from the cask-storage building, transfer of 9 existing dry casks completed (May 21, 2013); fuel stored in the common pool sequentially transferred.

#### <Glossary>

(\*) Cask: Transportation container for samples and equipment, including radioactive materials.

<b>Immediate target</b>	<b>Identify the plant status and commence R&amp;D and decontamination toward fuel debris removal</b>
-------------------------	--

### Investigation into TIP Room of the Unit 1 Reactor Building

- To improve the environment for future investigations inside the PCV, etc., an investigation was conducted from September 24 to October 2, 2015 at the TIP Room<sup>(1)</sup>. (Due to high dose around the entrance in to the TIP Room, the investigation of dose rate and contamination distribution was conducted through a hole drilled from the walkway of the Turbine Building, where the dose was low)
- The investigative results identified high dose at X-31 to 33 penetrations<sup>(2)</sup> (instrumentation penetration) and low dose at other parts.
- As it was confirmed that work inside the TIP room would be available, the next step will include identification of obstacles which will interfere the work inside the TIP Room and formulation of a plan for dose reduction.

### Investigation in the leak point detected in the upper part of the Unit 1 Suppression Chamber (S/C<sup>(3)</sup>)

Investigation in the leak point detected in the upper part of Unit 1 S/C from May 27, 2014 from one expansion joint cover among the lines installed there. As no leakage was identified from other parts, specific methods will be examined to halt the flow of water and repair the PCV.



Leak point





Image of the S/C upper part investigation

### Unit 1

Air dose rate inside the Reactor Building:  
Max. 5,150mSv/h (1F southeast area) (measured on July 4, 2012)



### Status of investigation inside the PCV

Prior to fuel debris removal, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

#### [Investigative outline]

- In April 2015, a device, which entered the inside of the PCV through a narrow access opening (bore: φ 100 mm), collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, the investigation using a self-propelled investigation device, conducted to inspect the spreading of debris to the basement floor outside the pedestal, took images of the PCV bottom status for the first time. The status inside the PCV will continue to be examined based on the collected image and dose data.





Image of hanging of dosimeter and camera



Image near the bottom

### Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Feb - May 2015	Confirmed that there was no large fuel in the reactor core.

<Glossary>  
 (1) TIP (Traversing In-core Probe)  
 (2) Penetration: Through-hole of the PCV  
 (3) S/C (Suppression Chamber): Suppression pool, used as the water source for the emergent core cooling system.  
 (4) SFP (Spent Fuel Pool):  
 (5) RPV (Reactor Pressure Vessel)  
 (6) PCV (Primary Containment Vessel)

\* Indices related to the plant are values as of 11:00, May 24, 2017

Investigations inside PCV	1st (Oct 2012)	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling accumulated water - Installing permanent monitoring instrumentation
	2nd (Apr 2015)	- Confirming the status of PCV 1st floor - Acquiring images - Measuring air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (Mar 2017)	- Confirming the status of PCV 1st basement floor - Acquiring images - Measuring and dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in May 2014) - Sand cushion drain line (identified in November 2013)	



# Progress toward decommissioning: Works to identify the plant status and toward fuel debris removal

May 25, 2017

Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment  
3/6


**Immediate target** Identify the plant status and commence R&D and decontamination toward fuel debris removal

## Installation of an RPV thermometer and permanent PCV supervisory instrumentation

- Replacement of the RPV thermometer
  - As the thermometer installed at the Unit 2 RPV bottom after the earthquake had broken in February 2014, it was excluded from the monitoring thermometers.
  - On April 2014, removal of the broken thermometer failed and was suspended. Rust-stripping chemicals were injected and the broken thermometer was removed on January 2015. A new thermometer was reinstalled on March. The thermometer has been used as a part of permanent supervisory instrumentation since April.
- Reinstallation of the PCV thermometer and water-level gauge
  - Some of the permanent supervisory instrumentation for PCV could not be installed in the planned locations due to interference with existing grating (August 2013). The instrumentation was removed on May 2014 and new instruments were reinstalled on June 2014. The trend of added instrumentation will be monitored for approx. one month to evaluate its validity.
  - The measurement during the installation confirmed that the water level inside the PCV was approx. 300mm from the bottom.

## Investigative results on torus chamber walls

- The torus chamber walls were investigated (on the north side of the east-side walls) using equipment specially developed for that purpose (a swimming robot and a floor traveling robot).
- At the east-side wall pipe penetrations (five points), "the status" and "existence of flow" were checked.
- A demonstration using the above two types of underwater wall investigative equipment showed how the equipment could check the status of penetration.
- Regarding Penetrations 1 - 5, the results of checking the sprayed tracer (\*) by camera showed no flow around the penetrations. (investigation by the swimming robot)
- Regarding Penetration 3, a sonar check showed no flow around the penetrations. (investigation by the floor traveling robot)



## Status of investigation inside the PCV


Prior to fuel debris removal, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

[Investigative outline]

- A robot, injected from Unit 2 X-6 penetration (\*1), will access the inside of the pedestal using the CRD rail.

[Progress status]

- As manufacturing of shields necessary for dose reduction around X-6 penetration was completed, a hole was made in December 2016 at the PCV penetration from which a robot will be injected.
- On January 26 and 30, 2017, a camera was inserted from the PCV penetration to inspect the status of the CRD replacement rail on which the robot will travel. On February 9, deposit on the access route of the self-propelled investigative device was removed and on February 16, the inside of the PCV was investigated using the device.
- The results of this series of investigations confirmed fallen and deformed gratings and a quantity of deposit inside the pedestal. The evaluation results of the collected information will be utilized in considering the policy for fuel debris removal.




(Reference) Inside the Unit 5 pedestal  
Scope of investigation inside the PCV

## Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Mar - Jul 2016	Confirmed the existence of high-density materials, which was considered as fuel debris, at the bottom of RPV, and in the lower part and the outer periphery of the reactor core. It was assumed that a large part of fuel debris existed at the bottom of RPV.

<Glossary> (\*1) Penetration: Through-hole of the PCV (\*2) SFP (Spent Fuel Pool) (\*3) RPV (Reactor Pressure Vessel) (\*4) PCV (Primary Containment Vessel) (\*5) Tracer: Material used to trace the fluid flow. Clay particles



\* Indices related to plant are values as of 11:00, May 24, 2017

Investigations inside PCV	1st (Jan 2012)	- Acquiring images - Measuring air temperature
	2nd (Mar 2012)	- Confirming water surface - Measuring water temperature - Measuring dose rate
	3rd (Feb 2013 - Jun 2014)	- Acquiring images - Sampling accumulated water - Measuring water level - Installing permanent monitoring instrumentation
	4th (Jan - Feb 2017)	- Acquiring images - Measuring dose rate - Measuring air temperature
Leakage points from PC	- No leakage from torus chamber rooftop - No leakage from all inside/outside surfaces of S/C	

**Immediate target** Identify the plant status and commence R&D and decontamination toward fuel debris removal

### Water flow was detected from the Main Steam Isolation Valve\* room

On January 18, 2014, a flow of water from around the door of the Steam Isolation Valve room in the Reactor Building Unit 3 1st floor northeast area to the nearby floor drain funnel (drain outlet) was detected. As the drain outlet connects with the underground part of the Reactor Building, there is no possibility of outflow from the building.

From April 23, 2014, image data has been acquired by camera and the radiation dose measured via pipes for measurement instrumentation, which connect the air-conditioning room on the Reactor Building 2nd floor with the Main Steam Isolation Valve Room on the 1st floor. On May 15, 2014, water flow from the expansion joint of one Main Steam Line was detected.


This is the first leak from PCV detected in the Unit 3. Based on the images collected in this investigation, the leak volume will be estimated and the need for additional investigations will be examined. The investigative results will also be utilized to examine water stoppage and PCV repair methods.

\* Main Steam Isolation Valve: A valve to shut off the steam generated from the Reactor in an emergency


### Investigative results into the Unit 3 PCV equipment hatch using a small investigation device

As part of the investigation into the PCV to facilitate fuel debris removal, the status around the Unit 3 PCV equipment hatch was investigated using a small self-traveling investigation device on November 26, 2015.

Given blots such as rust identified below the water level inside the PCV, there may be a leakage from the seal to the extent of bleeding. Methods to investigate and repair the parts, including other PCV penetrations with a similar structure, will be considered.



### Unit 3



\* Indices related to plant are values as of 11:00, May 24, 2017

Investigations inside PCV	1st (Oct – Dec 2015)	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling accumulated water - Installing permanent monitoring instrumentation (scheduled for December 2015)
Leakage points from PC	- Main steam pipe bellows (identified in May 2014)	


### Investigation inside the PCV

Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV) including the location of the fuel debris, investigation inside the PCV was conducted.

[Steps for investigation and equipment development]

Investigation from X-53 penetration<sup>(\*)4</sup>

- From October 22-24, the status of X-53 penetration, which may be under the water and which is scheduled to use to investigate the inside of the PCV, was investigated using remote-controlled ultrasonic test equipment. Results showed that the penetration is not under the water.
- For the purpose of confirming the status inside the PCV, an investigation device was inserted into the PCV from X-53 penetration on October 20 and 22, 2015 to obtain images, data of dose and temperature and sample accumulated water. No damage was identified on the structure and walls inside the PCV and the water level was almost identical with the estimated value. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- The inside of the pedestal will be investigated using remotely operated underwater vehicle in around summer 2017 to collect information for future debris removal.



Remotely operated underwater vehicle


<Glossary>  
(\*1) SFP (Spent Fuel Pool)  
(\*2) RPV (Reactor Pressure Vessel)  
(\*3) PCV (Primary Containment Vessel)  
(\*4) Penetration: Through-hole of the PCV




**Immediate target** Stably continue reactor cooling and accumulated water treatment, and improve reliability

Work to improve the reliability of the circulation water injection cooling system and pipes to transfer accumulated water.

- Operation of the reactor water injection system using Unit 3 Condensate Storage Tank (CST) as a water source commenced (from July 5, 2013). Compared to the previous systems, the reliability of the reactor water injection system was enhanced, e.g. by increasing the amount of water-source storage and enhancing durability.
- To reduce the risk of contaminated-water leakage, the circulation loop was shortened by installing a reverse osmosis (RO) device in the Unit 4 Turbine Building within the circulation loop, comprising the transfer of contaminated water, water treatment and injection into the reactors. Operation of the installed RO device started from October 7 and 24-hour operation started from October 20. Installation of the new RO device inside the building shortened the circulation loop from approx. 3 to 0.8 km.



\* The entire length of contaminated water transfer pipes is approx. 2.1km, including the transfer line of surplus water to the upper heights (approx. 1.3km).



Progress status of dismantling of flange tanks

- To facilitate replacement of flange tanks, dismantling of flange tanks started in H1 east/H2 areas in May 2015. Dismantling of all flange tanks (12 tanks) in H1 east area was completed in October 2015. Dismantling of all flange tanks (28 tanks) in H2 area was completed in March 2016. Dismantling of H4, H5 and B area flange tanks is underway.



Start of dismantling in H1 east area





After dismantling in H1 east area


Completion of purification of contaminated water (RO concentrated salt water)

Contaminated water (RO concentrated salt water) is being treated using seven types of equipment including the multi-nuclide removal equipment (ALPS). Treatment of the RO concentrated salt water was completed on May 27, 2015, with the exception of the remaining water at the tank bottom. The remaining water will be treated sequentially toward dismantling the tanks.

The strontium-treated water from other facilities than the multi-nuclide removal equipment will be re-purified in the multi-nuclide removal equipment to further reduce risks.



Preventing groundwater from flowing into the Reactor Buildings




**Reducing groundwater inflow by pumping sub-drain water**

To reduce groundwater flowing into the buildings, pumping-up of groundwater from wells (subdrains) around the buildings started on September 3, 2015. Pumped-up groundwater was purified at dedicated facilities and released after TEPCO and a third-party organization confirmed that its quality met operational targets.

**Via a groundwater bypass, reduce the groundwater level around the Building and groundwater inflow into the Building**

Measures to pump up groundwater flowing from the mountain side upstream of the Building to reduce the groundwater inflow (groundwater bypass) have been implemented. The pumped up groundwater is temporarily stored in tanks and released after TEPCO and a third-party organization have confirmed that its quality meets operational targets. Through periodical monitoring, pumping of wells and tanks is operated appropriately. At the observation holes installed at a height equivalent to the buildings, the trend showing a decline in groundwater levels is checked. The analytical results on groundwater inflow into the buildings based on existing data showed a declining trend.

**Installing land-side impermeable walls with frozen soil around Units 1-4 to prevent the inflow of groundwater into the building**



To prevent the inflow of groundwater into the buildings, installation of impermeable walls on the land side is planned.

Freezing started on the sea side and at a part of the mountain side from March 2016 and at 95% of the mountain side from June 2016. On the sea side, the underground temperature declined 0°C or less throughout the scope requiring freezing except for the unfrozen parts under the sea-water pipe trenches and the areas above groundwater level in October 2016.


Freezing started for two of seven unfrozen sections on the mountain side from December 2016, and four of the remaining five unfrozen sections from March 2017.

## Progress toward decommissioning: Work to improve the environment within the site

<b>Immediate targets</b>	<ul style="list-style-type: none"> <li>Reduce the effect of additional release from the entire power station and radiation from radioactive waste (secondary water treatment waste, rubble, etc.) generated after the accident, to limit the effective radiation dose to below 1mSv/year at the site boundaries.</li> <li>Prevent contamination expansion in sea, decontamination within the site</li> </ul>
--------------------------	--


### Optimization of radioactive protective equipment

Based on the progress of measures to reduce environmental dosage on site, the site is categorized into two zones: highly contaminated area around Unit 1-4 buildings, etc. and other areas to optimize protective equipment according to each category aiming at improving safety and productivity by reducing load during work. From March 8, 2016, limited operation started in consideration of workers' load. From March 30, 2017 the G Zone is expanded.



R zone (Anorak area)	Y zone (Coverall area)	G zone (General wear)
Full-face mask 	Full-face or half-face masks *1 *2 	Disposable disposable mask 
Anorak on coverall Or double coveralls 	Coverall 	General*3 Dedicated on-site wear 

\*1 For works in buildings including water treatment facilities (multi-nuclide removal equipment, etc.) (excluding site visits), wear a full-face mask.  
 \*2 For works in tank areas containing concentrated salt water or Sr-treated water (excluding works not handling concentrated salt water, etc., patrol, on-site investigation for work planning, and site visits) and works related to tank transfer lines, wear a full-face mask.  
 \*3 Specified light works (patrol, monitoring, delivery of goods brought from outside, etc.)




### Installation of dose-rate monitors

To help workers in the Fukushima Daiichi Nuclear Power Station precisely understand the conditions of their workplaces, a total of 86 dose-rate monitors were installed by January 4, 2016.

These monitors allow workers to confirm real time on-site dose rates at their workplaces.

Workers are also able to check concentrated data through large-scale displays installed in the Main Anti-Earthquake Building and the access control facility.




Installation of Dose-rate monitor

### Installation of sea-side impermeable walls

To prevent the outflow of contaminated water into the sea, sea-side impermeable walls have been installed.

Following the completed installation of steel pipe sheet piles on September 22, 2015, connection of these piles was conducted and connection of sea-side impermeable walls was completed on October 26, 2015. Through these works, closure of sea-side impermeable walls was finished and the contaminated water countermeasures have been greatly advanced.



Installation of steel pipe sheet piles for sea-side impermeable wall

### Status of the large rest house

A large rest house for workers was established and its operation commenced on May 31, 2015.

Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest.

On March 1, 2016 a convenience store opened in the large rest house. On April 11, operation of the shower room started. Efforts will continue to improve convenience of workers.

