Start of the verification test for purifying performance of the subdrain water treatment facilities at Fukushima Daiichi Nuclear Power Station

1-1. Overview of the subdrain water treatment facilities.

• Water treatment facilities including subdrain consist of water collecting equipment, purification equipment, and transfer equipment.

Subdrain water collecting equipment

Equipment to pump up groundwater from subdrain pits installed around the turbine buildings of Units 1 to 4 and the water collecting equipment (groundwater subdrain) to be installed inside the impermeable wall on the seaside.

Subdrain purification equipment

Equipment to remove existing radioactive nuclides (except for tritium) contained in pumped up groundwater to the lowest concentration possible. <u>Subdrain transfer equipment</u>

Equipment to transfer the treated water having undertaken sampling during storage in a tank.



1-2. Layout of subdrain water treatment facilities



At the location of O.P.+40m, subdrain purification equipment building (approx. 46 m x approx. 32 m) will be built.



Layout of components in the subdrain purification equipment building.

Purpose

In response to a partial completion of the subdrain water treatment facilities, a test* to verify the performance of removing radioactive nuclides (except for tritium) will be performed on the actual equipment. (* Verification test for purifying performance)

Actions

- [1] Pump up groundwater from the 14 subdrain pits having been installed to be mixed in the water collecting tank.
- [2] Verify the removal competence by comparing two concentrations of radioactive nuclides sampled respectively at the inlet and the outlet of the subdrain purification equipment.
- [3] Treated water having passed through the purification equipment will be stored in the sampling tank located at the downstreem.



2-2. Verification test for purifying performance (subdrain water collecting equipment)

- Equipment to use for verification test for purifying performance (outlined in red)
 - Subdrain pit14 pits(14 out of 42)
 - Relaying tank2 tanks (2 out of 5)
 - Water collecting tank
 1 tank
 (1 out of 3)



2-3. Verification test for purifying performance (scope of use)

- Equipment to use for verification test for purifying performance (Outlined in red)
 - Subdrain purification equipment
 1 system (B system, 1 out of two)
 - Sampling tank 1 tank (1 out of 8)



3-1 Overall schedule





Note: The schedule is subject to change in the course of adjustment with construction works.

3-2. Schedule on Verification test for purifying performance (incl. analysis)



Scope of verification test for purifying performance

	June			July			August			September			October to
	Beg.	Mid.	Late	Beg.	Mid.	Late	Beg.	Mid.	Late	Beg.	Mid.	Late	
The whole	Installat	ion works	(System I	B)	Installat	ion works	(System A	4)					
Before-use Inspection					:+l= f:l+=		▼ Im	plementa	ation plan	approved	1 on 8/6		
Water collecting/purifica tion equipment	P	assing wa	iter exam			u water —			⊽8/20 Vei	 rification = 	test for pi	urifying pe	n subdrain pits erformance
Analysis *									Detailed	(Cs, gross d analysis d analysis 	(in-house		ties)

+ analysis results will be reported in an timely manner.



[Reference] Subdrain purification equipment



Item	Contents					
Design throughput (100% flow)	1,200m ³ /day X 2 systems (purification facilities)					
Radioactive concentration at the exit of facilities	Cs-137: 1 Bq/L or less ^{*2} Sr-90 : 1 Bq/L or less ^{*2}					
Decontamination coefficient *1	Cs-137 : 10^4 or more ^{*2} Sr-90 : 10^3 or more ^{*2}					
Seismic class	Class B					

*1 Index indicating a degree to which radioactive materials (contamination sources) are removed through decontamination treatment.

*2 Estimated value for major nuclides



[Reference] Installation construction of subdrain water treatment facilities



Newly installed subdrain pit N1 (excavation completed)





Water collecting tank installation

No 1 relaying tank installation



Exterior of the building (Southeast side)





Inside the building

Sampling tank installation

