


Main works and steps for decommissioning

Fuel removal from Unit 4 SFP had been completed and preparatory works to remove fuel from Unit 1-3 SFP and fuel debris (Note 1) removal are ongoing.

(Note 1) Fuel assemblies melted through in the accident.



Toward fuel removal from pool

Toward fuel removal from Unit 2 SFP, preparation around the building is underway.

Dismantling of hindrance buildings around the Reactor Building has been underway since September 2015 to clear a work area within which to install large heavy-duty machines, etc.



Three principles behind contaminated water countermeasures

Countermeasures for contaminated water are implemented in accordance with the following three principles:

1. Eliminate contamination sources


- Multi-nuclide removal equipment, etc.
 - Remove contaminated water in the trench (Note 3)
- (Note 3) Underground tunnel containing pipes.

2. Isolate water from contamination

- Pump up groundwater for bypassing
- Pump up groundwater near buildings
- Land-side impermeable walls
- Waterproof pavement

3. Prevent leakage of contaminated water

- Soil improvement by sodium silicate
- Sea-side impermeable walls
- Increase tanks (welded-joint tanks)



Multi-nuclide removal equipment (ALPS), etc.

- This equipment removes radionuclides from the contaminated water in tanks and reduces risks.
- Treatment of contaminated water (RO concentrated salt water) was completed in May 2015 via multi-nuclide removal equipment, additional multi-nuclide removal equipment installed by TEPCO (operation commenced in September 2014) and a subsidy project of the Japanese Government (operation commenced in October 2014).
- Strontium-treated water from equipment other than ALPS is being re-treated in ALPS.



Land-side impermeable walls

- Land-side impermeable walls surround the buildings and reduce groundwater inflow into the same.
- On-site tests have been conducted since August 2013. Construction work commenced in June 2014.
- Construction on the mountain side was completed in September 2015 and on the sea side, in February 2016.
- Freezing started on the sea side and on part of the mountain side from March 2016 and at 95% of the mountain side from June 2016.



Sea-side impermeable walls

- Impermeable walls are being installed on the sea side of Units 1-4, to prevent the flow of contaminated groundwater into the sea.
- The installation of steel pipe sheet piles was completed in September 2015 and they were connected in October 2015. These works completed the closure of sea-side impermeable walls.



Progress status

◆ The temperatures of the Reactor Pressure Vessel (RPV) and the Primary Containment Vessel (PCV) of Units 1-3 have been maintained within the range of approx. 25-40°C^{*1} for the past month. There was no significant change in the density of radioactive materials newly released from Reactor Buildings in the air^{*2}. It was evaluated that the comprehensive cold shutdown condition had been maintained.

* 1 The values varied somewhat depending on the unit and location of the thermometer.

* 2 In July 2016, the radiation exposure dose due to the release of radioactive materials from the Unit 1-4 Reactor Buildings was evaluated as less than 0.00025 mSv/year at the site boundary. The annual radiation dose by natural radiation is approx. 2.1 mSv/year (average in Japan).

Starting dismantling of the Unit 1 R/B cover wall panels

For rubble removal on the upper part of the Unit 1 Reactor Building (R/B), which could hinder fuel removal from the Unit 1 spent fuel pool, dismantling of a total of 18 wall panels will start from September.

Prior to the dismantlement of wall panels, sprinklers were installed in the event of dust scattering and small rubble on the upper part of the fallen roof was sucked up. In addition, anti-scattering agents have also been sprayed from all sides onto the rubble under the fallen roof.



<Spraying anti-scattering agents from sides>

Following the dismantling of wall panels, pillars and beams of the building cover will be modified to install windbreak sheets.

Status of the land-side impermeable walls

On the part of sea-side, freezing started on March 31 and the temperature declined to 0°C or lower in almost the entire scope. A supplementary method has been implemented since June 6 in parts where no sufficient decrease was yet identified and the temperature is declining as the method progresses. Due to freezing on the sea side, though they varied temporarily by the impact of rainfall, the groundwater levels on the sea side of the land-side impermeable walls have declined below the level before the freezing start, and the groundwater inflow into the area of 4m above sea level (on the sea side of the land-side impermeable walls) started declining.

On the part of mountain-side, the scope of freezing has expanded to 95% since June 6 and signs of an increasing disparity in groundwater levels between the inside and outside of the land-side impermeable walls began to be identified. A supplementary method has been implemented since August 10 in parts where no sufficient decrease was yet identified.


The status continues to be confirmed from the following perspectives: freezing status; the difference in groundwater levels between the inside and outside of the land-side impermeable walls; groundwater inflow into the area of 4m above sea level, etc.

Survey for workers to improve the work environment

The (7th) annual survey is being conducted from August 25, aiming to improve the work environment for workers at the power station,.

The answers will be collected in September and the results compiled in November to improve the work environment.

This survey also includes questions to check the effect of work environment improvement efforts made after the previous survey, such as opening of a convenience store, the installation of shower rooms, and the alleviation of protective equipment.



Calling for knowledge and technical proposals by disclosing needs related to decommission measures

For the decommission of Fukushima Daiichi Nuclear Power Station, technologies from within and outside Japan have been utilized. To collect more wisdom within and outside Japan, provision of applicable knowledge and technologies will be requested publicly by proactively disclosing technology needs related to decommission measures on a new page of TEPCO's website for technology proposals.

Suspension of Radioactive Waste Incinerator

On August 10, traces of water drippage were detected at the Radioactive Waste Incinerator System B^(Note) during operation. An investigation identified pin holes at the bellows and the operation was suspended. As investigations into other bellows identified cracks at Systems A and B, the operation of System A was also suspended.

Since the pressure inside the facility and its building was kept at a level below atmospheric pressure, there was no influence of radioactive materials on the outside of the building. The cause investigations continue and countermeasures will be examined.



<Dripping part at System B>

Note: The radioactive Waste Incinerator consists of two systems: Systems A and B.

To investigate inside the Unit 2 PCV

To investigate inside the Unit 2 PCV, the extent to which the dose could be reduced by combining additional decontamination and shielding around the penetration (X-6 penetration) was examined, where the investigation device would be inserted.

Based on the examination result, showing that the dose could be reduced without decontamination using new shields installable through remote control, the new shields will be produced.

Technology for floor decontamination (floor boring), which is being developed as a dose reduction measure, will be established to prepare for cases of high-dose contamination found elsewhere.

Damage to parts of Units 5 and 6 power line anchor structures

On August 22, damage was detected in a steel portion of the anchor steel structure^(Note) of the Unit 5 and 6 power line (Futaba line).

The soundness of the facility will be evaluated at an early stage and necessary measures considered and implemented.

Generally, external power for Units 5 and 6 is supplied from the Futaba line. However, emergency power can also be supplied from the external power source on the Unit 1-4 side and emergency diesel generators, etc.

Note: A structure installed on the roof of the switchyard to support power lines leading into the switchyard.

Major initiatives – Locations on site



* Data of Monitoring Posts (MP1-MP8.)

Data (10-minute value) of Monitoring Posts (MPs) measuring airborne radiation rate around site boundaries show 0.572 – 2,366 $\mu\text{Sv/h}$ (July 27 - August 23, 2016).

We improved the measurement conditions of monitoring posts 2 to 8 for precise measurement of air dose rate. Construction works such as tree-clearing, surface soil removal and shield wall setting were implemented from February 10 to April 18, 2012.

Therefore monitoring results at these points are lower than elsewhere in the power plant site.


The radiation shielding panel around monitoring post No. 6, which is one of the instruments used to measure the radiation dose of the power station site boundary, were taken off from July 10-11, 2013, since the surrounding radiation dose has largely fallen down due to further cutting down of the forests, etc.

Provided by Japan Space Imaging, (C) DigitalGlobe

I. Confirmation of the reactor conditions


1. Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase have been maintained within the range of approx. 25 to 40°C for the past month, though they vary depending on the unit and location of the thermometer.



2. Release of radioactive materials from the Reactor Buildings

As of July 2016, the density of radioactive materials newly released from Reactor Building Units 1-4 in the air and measured at the site boundary was evaluated at approx. 2.7×10^{-12} Bq/cm³ for Cs-134 and 7.0×10^{-12} Bq/cm³ for Cs-137 respectively. The radiation exposure dose due to the release of radioactive materials was less than 0.00025 mSv/year at the boundary.



Note: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

3. Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any abnormality in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

1. Contaminated water countermeasures

To tackle the increase in accumulated water due to groundwater inflow, fundamental measures to prevent such inflow into the Reactor Buildings will be implemented, while improving the decontamination capability of water treatment and preparing facilities to control the contaminated water

➤ Operation of groundwater bypass

- From April 9, 2014, the operation of 12 groundwater bypass pumping wells commenced sequentially to pump up groundwater. The release started from May 21, 2014 in the presence of officials from the Intergovernmental Liaison Office for the Decommissioning and Contaminated Water Issue of the Cabinet Office. Up until August 23, 2016, 210,185 m³ of groundwater had been released. The pumped-up groundwater was temporarily stored in tanks and released after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Pumps are inspected and cleaned as necessary based on their operational status.

➤ Water treatment facility special for Subdrain & Groundwater drain

- To reduce the groundwater flowing into the buildings, work began to pump up groundwater from wells (subdrains) around the buildings on September 3, 2015. The pumped-up groundwater was then purified at dedicated facilities and released from September 14, 2015. Up until August 23, 2016, a total of 172,520 m³ had been drained after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Due to the level of the groundwater drain pond rising since the closure of the sea-side impermeable walls, pumping started on November 5, 2015. Up until August 23, 2016, a total of approx. 76,300 m³ had been pumped up. Approx. 60 m³/day is being transferred from the groundwater drain to the Turbine Buildings (average for the period July 21 – August 17, 2016).
- The effect of ground water inflow control by subdrains is evaluated by both correlations: the “subdrain water levels”; and the “difference between water levels in subdrains and buildings”, for the time being.
- However, given insufficient data on the effect of rainfall after the subdrains went into operation, the evaluation method of the inflow into buildings will be reviewed as necessary based on data to be accumulated.
- Inflow into buildings declined to approx. 150 - 200 m³/day when the subdrain water level decreased to approx. T.P. 3.5 m or when the difference in the water levels with buildings decreased to approx. 2 m after the subdrains went into operation.




Figure 1: Evaluation of inflow into buildings after the subdrains went into operation

As of August 18, 2016

➤ Construction status of the land-side impermeable walls

- As for the land-side impermeable walls (on the sea side), freezing started on March 31 and the temperature declined to 0°C or lower for 99% of the scope (as of August 16). A supplementary method has been implemented since June 6 in parts where no sufficient decrease was yet identified and the temperature is declining as the method progresses. Due to freezing on the sea side, though they varied temporarily with the impact of rainfall, the groundwater levels on the sea side of the land-side impermeable walls have become lower than before the freezing started, and the groundwater inflow into the area 4m above sea level started declining.
- As for the land-side impermeable walls (on the mountain side), the scope of freezing has expanded to 95% since June 6 and signs of an increasing disparity in groundwater levels between the inside and outside of the land-side impermeable walls began to be identified. A supplementary method has been implemented since August 10 in parts where no sufficient decrease was yet identified.

- ✓ Stage 1: (Phase 1: freezing started on March 31) “Whole sea side,” “part of the north side” and “preceding frozen parts of the mountain side (parts with difficulty in freezing due to significant intervals between frozen pipes, etc.)” is frozen simultaneously. (Phase 2: freezing started on June 6) The remaining parts on the mountain side are frozen except the “unfrozen parts” of Stage 1 when the effect of the sea-side impermeable walls begins to emerge.
- ✓ Stage 2: Between Stages 1 and 3.
- ✓ Stage 3: Complete closure.




Figure 2: Scope of freezing of land-side impermeable walls

- Operation of multi-nuclide removal equipment
 - Regarding the multi-nuclide removal equipment (existing, additional and high-performance), hot tests using radioactive water have been underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; for additional equipment, System A: from September 17, 2014, System B: from September 27, 2014, System C: from October 9, 2014; for high-performance equipment, from October 18, 2014)
 - As of August 18, the volumes treated by the existing, additional and high-performance multi-nuclide removal equipment were approx. 297,000, 286,000 and 103,000 m³ respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with a high density of radioactive materials at the System B outlet of existing multi-nuclide removal equipment).
 - To reduce the risks of strontium-treated water, treatment by existing, additional and high-performance multi-nuclide removal equipment has been underway (existing: from December 4, 2015; additional: from May 27, 2015; high-performance: from April 15, 2015). Up until August 18, approx. 236,000 m³ had been treated.
- Toward reducing the risk of contaminated water stored in tanks
 - Treatment measures comprising the removal of strontium by the cesium absorption apparatus (KURION) (from January 6, 2015) and the secondary cesium absorption apparatus (SARRY) (from December 26, 2014) have been underway. Up until August 18, approx. 277,000 m³ had been treated.




Figure 3: Status of accumulated water storage

As of August 18, 2016

- *1: Water amount with which water-level gauge indicates 0% or more
- *2: Since September 10, 2015, the data collection method has been changed
(Evaluation based on increase in storage: in buildings and tanks → Evaluation based on increase/decrease in storage in buildings)
“Inflow of groundwater/rainwater into buildings” =
+ “Increase/decrease of water held in buildings”
+ “Transfer from buildings to tanks”
- “Transfer into buildings (water injection into reactors and transfer from well points, etc.)”
- *3: Since April 23, 2015, the data collection method has been changed
(Increase in storage (1)+(2) → (1)+(2)+*)
- *4: On February 4, 2016, corrected by reviewing the water amount of remaining concentrated salt water
- *5: Values calculated including the calibration effect of the building water-level gauge
(March 10-17, 2016: Main Process Building,
March 17-24, 2016: High-Temperature Incinerator Building (HTI))
- *6: For rainfall, data of Namie (from data published by the Japan Meteorological Agency) is used. However, due to missing values, data of Tomioka (from data published by the Japan Meteorological Agency) is used alternatively (April 14-21, 2016)

➤ Measures in Tank Areas

- Rainwater, under the release standard and having accumulated inside the fences in the contaminated water tank area, was sprinkled on site after eliminating radioactive materials using rainwater-treatment equipment since May 21, 2014 (as of August 22, 2016, a total of 59,860 m³).

2. Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety. The removal of spent fuel from the Unit 4 pool commenced on November 18, 2013 and was completed on December 22, 2014

➤ Main work to help remove spent fuel at Unit 1

- On July 28, 2015, work started to remove the roof panels of the building cover and by October 5, 2015, all six roof panels had been removed. Following works to suck up small rubble from May 30 to August 2, anti-scattering agents have been sprayed from the side since August 4 and the removal of wall panels will start from early September. The building cover is being dismantled, with anti-scattering measures steadily implemented and safety first above.

➤ Main work to help remove spent fuel at Unit 2

- To help remove the spent fuel from the pool of the Unit 2 Reactor Building, dismantling of hindrance buildings around the Reactor Building has been underway since September 7, 2015 to clear a work area within which large heavy-duty machines and other instruments will be installed. Six buildings were dismantled among seven buildings. Construction of roadbeds have been underway on the west and south sides of the Reactor Building including the area where the buildings were dismantled.
- Construction will start from October on the west side of the Reactor Building to install a gantry accessing the operating floor. As preparation for the gantry installation, work has been underway to mount an anchor of the gantry column base in tandem with the roadbed construction.

➤ Main work to help remove spent fuel at Unit 3

- On the operating floor of the reactor building, the installation of shields has been underway (A zone: April 12-22, July 29 - August 25 (planned); B zone: July 13-25; C zone: July 11 - August 4; D zone: July 27 - August 11; G zone: scheduled to commence from early September).

3. Removal of fuel debris

Promoting the development of technology and collection of data required to prepare fuel debris removal such as investigations and repair of PCV's leakage parts as well as decontamination and shielding to improve accessibility to the PCV

➤ Examination for the investigation inside the Unit 2 PCV

- For the investigation inside the Unit 2 PCV, the extent to which the dose could be reduced by combining additional decontamination and shielding around the penetration (X-6 penetration), where the investigation device would be inserted was examined.
- Based on the examination result, showing that the dose could be reduced without decontamination using new shields installable through remote control, new shields will be produced.
- The technology for floor decontamination (floor boring), which is being developed as a dose reduction measure, will be established to prepare for cases of high-dose contamination found elsewhere.

4. Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of rubble and trimmed trees

- As of the end of July 2016, the total storage volume of concrete and metal rubble was approx. 191,200 m³ (+1,200 m³ compared to at the end of June, with an area-occupation rate of 69%). The total storage volume of trimmed trees

was approx. 89,700 m³ (+2,300 m³ compared to at the end of June, with an area-occupation rate of 84%). The total storage volume of used protective clothing was approx. 66,100 m³ (+600 m³ compared to at the end of June, with an area-occupation rate of 93%). The increase in rubble was mainly attributable to construction to install tanks. The increase in trimmed trees was mainly attributable to construction related to site preparation work. The increase in used protective clothing was mainly attributable to acceptance of used clothing.

➤ Management status of secondary waste from water treatment

- As of August 18, 2016, the total storage volume of waste sludge was 597 m³ (area-occupation rate: 85%) and that of concentrated waste fluid was 9,301 m³ (area-occupation rate: 87%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment, etc. was 3,269 (area-occupation rate: 52%).

➤ Suspension of Radioactive Waste Incinerator

- On August 10, traces of water drippage were detected in the lower joint part between the secondary incinerator and the exhaust gas cooler of the Radioactive Waste Incinerator System B during operation. An investigation identified a pin hole at the bellows and the operation was suspended. As investigations on other bellows identified cracks at the joint bellows between the waste gas coolers and bag filters of Systems A and B, the operation of System A was also suspended (see Figure 4).
- Since the pressure inside the facility and its building was kept negative, there was no influence of radioactive materials on the outside of the building.
- Though the cause is being investigated, the pin hole is considered attributable to pitting corrosion and cracks are considered attributable to underestimated displacement due to heat. Investigations into the cause continue and countermeasures will be examined.




Figure 4: Overview of Radioactive Waste Incinerator

5. Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring will continue

➤ Progress of work to install the common facility for Unit 1-3 spent fuel pool circulating cooling facility secondary system

- Following inspections from the end of August to the end of September 2016 in order of Unit 1, 3 and 2, the facility will be in service from October.

6. Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of groundwater and seawater on the east side of Turbine Building Units 1 to 4

- Regarding radioactive materials in the groundwater near the bank on the north side of the Unit 1 intake, the tritium density at groundwater Observation Hole No. 0-3-2 has been increasing gradually since January 2016 and currently stands at around 30,000 Bq/L.

- Regarding the groundwater near the bank between the Unit 1 and 2 intakes, though the tritium density at groundwater Observation Hole No. 1-9 has been increasing to approx. 800 Bq/L since December 2015, it currently stands at around 200 Bq/L. Though the tritium density at groundwater Observation Hole No. 1-17 had remained constant at around 50,000 Bq/L, it has been increasing and declining after having declined to 2,000 Bq/L since March 2016 and currently stands at around 9,000 Bq/L. Though the density of gross β radioactive materials at the same groundwater Observation Hole had remained constant at around 7,000 Bq/L, it has been increasing since March 2016 and currently stands at around 300,000 Bq/L. Since August 15, 2013, pumping of groundwater continued (at the well point between the Unit 1 and 2 intakes: August 15, 2013 – October 13, 2015 and from October 24; at the repaired well: October 14 - 23, 2015).
- Regarding radioactive materials in the groundwater near the bank between the Unit 2 and 3 intakes, though the density of gross β radioactive materials at groundwater Observation Hole No. 2-5 had remained constant at around 10,000 Bq/L, it had increased to 500,000 Bq/L since November 2015 and currently stands at around 20,000 Bq/L. Since December 18, 2013, pumping of groundwater continued (at the well point between the Unit 2 and 3 intakes: December 18, 2013 - October 13, 2015; at the repaired well: from October 14, 2015).
- Regarding radioactive materials in the groundwater near the bank between the Unit 3 and 4 intakes, the density has remained within the same range recently recorded. Since April 1, 2015, pumping of groundwater continued (at the well point between the Unit 3 and 4 intakes: April 1 – September 16, 2015; at the repaired well: from September 17, 2015)
- Regarding the radioactive materials in seawater outside the sea-side impermeable walls and within the open channels of Units 1 - 4, as well as those inside the port, the density was declining due to the effect of the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.
- Regarding the radioactive materials in seawater outside the port, the densities of radioactive materials remained within the same range previously recorded.
- On August 22, 75.5mm of rainfall (AMeDAS data at Namie published by the Japan Meteorological Agency) was observed when Typhoon No. 9 passed through Fukushima Prefecture. Due to the rainfall, the density of radioactive materials increased in drainage channels and temporarily rose in seawater within the port. At the same time, the dose rate temporarily declined at the monitoring posts installed around the site because the rainfall shielded radiation from the ground.

➤ Alert from a continuous dust monitor on the site boundary

- On August 2, a “high alert” indicating an increased density of dust radiation was issued three times from the dust monitor near the monitoring post (MP) No. 7. On August 22, a “high alert” indicating an increased density of dust radiation was also issued from the dust monitor near the monitoring post (MP) No. 8. Regarding both events, no abnormality was identified in other dust monitors and plant parameters, nor was there any on-site work around the monitors that could have caused the increase in dust. The nuclide analysis of the filters used at the time the alerts were issued identified no high density of radioactive materials which could cause these alerts.
- As the cause was considered to be malfunction of the detectors due to condensation, countermeasures will be taken, including applying moisturizer to the sampling hoses and protecting the detector connections.

➤ Response to the Unit 1/2 exhaust stack drain sump pit

- Regarding the exhaust stack drain sump pit, which was evaluated as “investigation required” in the comprehensive risk review, the water level and quality will be investigated and countermeasures will be taken using a remote-controlled robot and other equipment because of the high dose around the pit.
- On-site preparation has been conducted since July 25 and work to open a portion of the pit cover will start from August 26. A portion of the inspection aperture inside the pit will also be opened to investigate the water level and quality inside the pit.
- Accumulated water found inside the pit would be released in the underground portion of the Unit 2 waste treatment building using the temporary wastewater drainage facility.





Figure 5: Groundwater density on the Turbine Building east side





Figure 6: Seawater density around the port

7. Review of the number of staff required and efforts to improve the labor environment and conditions

Securing appropriate staff long-term while thoroughly implementing workers' exposure dose control. Improving the work environment and labor conditions continuously based on an understanding of workers' on-site needs

➤ Staff management

- The monthly average total of people registered for at least one day per month to work on site during the past quarter from April to June 2016 was approx. 12,700 (TEPCO and partner company workers), which exceeded the monthly average number of actual workers (approx. 9,700). Accordingly, sufficient people are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in September 2016 (approx. 5,710 per day: TEPCO and partner company workers)* would be secured at present. The average numbers of workers per day for each month (actual values) were maintained, with approx. 4,500 to 7,500 since FY2014 (see Figure 7).
Some works for which contractual procedures have yet to be completed were excluded from the estimate for September 2016.
- The total number of workers has increased from within Fukushima Prefecture. The local employment ratio (TEPCO and partner company workers) as of July has increased to around 55% from that of June.
- The monthly average exposure dose of workers remained at approx. 1 mSv/month during FY2013, FY2014 and FY2015. (Reference: Annual average exposure dose 20 mSv/year \div 1.7 mSv/month)
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.



* Calculated based on the number of workers as of January 20 (due to safety inspection from January 21)
 ** Calculated based on the number of workers from August 3-7, 24-28 and 31 (due to overhaul of heavy machines)

Figure 7: Changes in the average number of workers per weekday for each month since FY2014




Figure 8: Changes in monthly individual worker exposure dose (monthly average exposure dose since March 2011)

➤ Status of heat stroke cases

- In FY2016, three workers had suffered heat stroke due to work and one worker had suffered light stroke (with no medical treatment required) up until August 23. Continued measures will be taken to prevent heat stroke. (In FY2015, 12 workers had heat stroke due to work and three workers had light heat stroke up until the end of August.)

➤ Survey for workers to improve the work environment

- With the aim of improving the work environment for workers at the power station, a survey is being conducted from August 25. The answers will be collected in September and the results will be compiled in November to be utilized for the improvement of the work environment.
- This survey includes questions to check the latest improvement efforts, such as opening of a convenience store, installation of shower rooms and opening of the web site. New questions were also added related to the alleviation of protective equipment which started from March and the section for asking the intention to continuously work in the Fukushima Daiichi Nuclear Power Station.

8. Other

➤ Calling for knowledge and technical proposals by disclosing needs related to decommission measures for the Fukushima Daiichi Nuclear Power Station

- To decommission Fukushima Daiichi Nuclear Power Station, domestic and overseas technologies have been introduced and utilized as necessary since the disaster. However, due to limited research into existing technologies, there is a possibility of potentially promising technologies within and outside Japan having yet to be identified.
- To collect knowledge from within and outside Japan, provision of applicable knowledge and technologies will be requested publicly by proactively disclosing needs related to decommission measures for the power station by utilizing the open innovation platform.

➤ Results after considering the location of part of the “Analysis and Research Facility on Radioactive Materials” (report)

- The “basic concept of the analysis and research facility on radioactive materials and technical requirements concerning the location,” which was approved at the 6th meeting of the Council for the Decommissioning of TEPCO's Fukushima Daiichi Nuclear Power Station held on November 14, 2013, stated that “consideration shall be made to establish a portion of the facility at other places where the dose is low and easily accessible from the main facilities.”
- The Japan Atomic Energy Agency, the facility constructor and operator, evaluated the appropriateness of establishing a portion of the facility in the restoration site of Okuma Town (Ogawara Region) [Okuma Town in Fukushima Prefecture] and submitted a report to Yosuke Takagi, the State Minister of Economy, Trade and Industry and the Secretary-General of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment (August 24).


➤ Damage to part of the 66kV Futaba line anchor structure

- On August 22, damage was detected in a steel portion of the anchor steel structure, which was installed on the roof of the switchyard, during work to re-route the leading-in cable of the Futaba line of the Unit 5 and 6 switch yard.
- As the facility's aseismic level was Class C (quake resistance equivalent to that of general industrial facilities), the damage may have been caused by the Pacific Coast of Tohoku Earthquake in March 2011.
- The soundness of the facility will be evaluated at an early stage and the necessary measures will be considered and implemented.
- Generally, external power for Units 5 and 6 is supplied from the Futaba line. However, emergency power can also be supplied from the interconnected power system for external power sources on the Unit 1-4 side.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during August 15-23)"; unit (Bq/L); ND represents a value below the detection limit

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>



Cesium-134:	3.3 (2013/10/17) → 1.8	
Cesium-137:	9.0 (2013/10/17) → 11	
Gross β:	74 (2013/ 8/19) → 20	Below 1/3
Tritium:	67 (2013/ 8/19) → ND(1.5)	Below 1/40

Cesium-134:	4.4 (2013/12/24) → 1.0	Below 1/4
Cesium-137:	10 (2013/12/24) → 5.8	
Gross β:	60 (2013/ 7/ 4) → ND(16)	Below 1/3
Tritium:	59 (2013/ 8/19) → ND(1.5)	Below 1/30

Cesium-134:	5.0 (2013/12/2) → 1.6	Below 1/3
Cesium-137:	8.4 (2013/12/2) → 6.0	
Gross β:	69 (2013/8/19) → 16	Below 1/4
Tritium:	52 (2013/8/19) → ND(1.5)	Below 1/30

Cesium-134:	2.8 (2013/12/2) → ND(0.64)	Below 1/4
Cesium-137:	5.8 (2013/12/2) → 3.8	
Gross β:	46 (2013/8/19) → ND(17)	Below 1/2
Tritium:	24 (2013/8/19) → ND(2.7)	Below 1/8

Cesium-134:	4.6
Cesium-137:	23
Gross β:	36
Tritium:	3.2 *

Cesium-134:	3.3 (2013/12/24) → 1.0	Below 1/3
Cesium-137:	7.3 (2013/10/11) → 7.9	
Gross β:	69 (2013/ 8/19) → 17	Below 1/4
Tritium:	68 (2013/ 8/19) → ND(1.6)	Below 1/40

Cesium-134:	3.5 (2013/10/17) → 1.7	Below 1/2
Cesium-137:	7.8 (2013/10/17) → 12	
Gross β:	79 (2013/ 8/19) → 34	Below 1/2
Tritium:	60 (2013/ 8/19) → ND(1.5)	Below 1/40


Cesium-134:	32 (2013/10/11) → 6.3	Below 1/5
Cesium-137:	73 (2013/10/11) → 32	Below 1/2
Gross β:	320 (2013/ 8/12) → 72	Below 1/4
Tritium:	510 (2013/ 9/ 2) → 6.3	Below 1/80

Cesium-134:	6.1
Cesium-137:	28
Gross β:	45
Tritium:	5.7 *

Cesium-134:	5.3
Cesium-137:	32
Gross β:	40
Tritium:	5.6 *

Cesium-134:	5.2
Cesium-137:	30
Gross β:	31
Tritium:	6.3 *

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000



Cesium-134:	5.3 (2013/8/ 5) → ND(0.67)	Below 1/7
Cesium-137:	8.6 (2013/8/ 5) → 3.7	Below 1/2
Gross β:	40 (2013/7/ 3) → ND(17)	Below 1/2
Tritium:	340 (2013/6/26) → ND(1.6)	Below 1/200

* Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

(The latest values sampled during August 15-23)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

○【Northeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.62)
 Cesium-137: ND (2013) → ND (0.65)
 Gross β: ND (2013) → ND (17)
 Tritium: ND (2013) → ND (1.8)

○【East side of port entrance (offshore 1km)】

Cesium-134: ND (2013) → ND (0.67)
 Cesium-137: 1.6 (2013/10/18) → ND (0.59) Below 1/2
 Gross β: ND (2013) → ND (17)
 Tritium: 6.4 (2013/10/18) → ND (1.8) Below 1/3

○

○【Southeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.69)
 Cesium-137: ND (2013) → ND (0.56)
 Gross β: ND (2013) → ND (17)
 Tritium: ND (2013) → ND (1.8)

Cesium-134: ND (2013) → ND (0.62)
 Cesium-137: ND (2013) → ND (0.53)
 Gross β: ND (2013) → ND (17)
 Tritium: 4.7 (2013/ 8/18) → ND (1.8) Below 1/2

○【South side of south breakwater(offshore 0.5km)】

Cesium-134: ND (2013) → ND (0.55)
 Cesium-137: ND (2013) → ND (0.68)
 Gross β: ND (2013) → ND (17)
 Tritium: ND (2013) → ND (1.8)

○【North side of north breakwater(offshore 0.5km)】

○【Port entrance】


Cesium-134: 3.3 (2013/12/24) → 1.0 Below 1/3
 Cesium-137: 7.3 (2013/10/11) → 7.9
 Gross β: 69 (2013/ 8/19) → 17 Below 1/4
 Tritium: 68 (2013/ 8/19) → ND (1.6) Below 1/40

Cesium-134: ND (2013) → ND (0.72)
 Cesium-137: 3.0 (2013/ 7/15) → 0.97 Below 1/3
 Gross β: 15 (2013/12/23) → 13
 Tritium: 1.9 (2013/11/25) → ND (1.5)

○【Around south discharge channel】


Sea side impermeable wall

Silt fence



Summary of TEPCO data as of August 24

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.



Progress toward decommissioning: Fuel removal from the spent fuel pool (SFP)

Immediate target Commence fuel removal from the Unit 1-3 Spent Fuel Pools


Unit 1

Regarding fuel removal from Unit 1 spent fuel pool, there is a plan to install a dedicated cover for fuel removal over the operating floor^(*).

Before starting this plan, the building cover will be dismantled to remove rubble from the top of the operating floor, with anti-scattering measures steadily implemented.

All panels were removed by October 5, 2015. Operation of sprinklers started on June 30, 2016 as a measure to prevent dust scattering. Suction of rubble was completed on August 2, 2016.

Dismantling of the building cover will proceed with radioactive materials thoroughly monitored.



<Image of sprinkler system>



Flow of building cover dismantling

Unit 2

To facilitate removal of fuel assemblies and debris in the Unit 2 spent fuel pool, the scope of dismantling and modification of the existing Reactor Building rooftop was examined. From the perspective of ensuring safety during the work, controlling impacts on the outside of the power station, and removing fuel rapidly to reduce risks, we decided to dismantle the whole rooftop above the highest floor of the Reactor Building.

Examination of the following two plans continues: Plan 1 to share a container for removing fuel assemblies and debris from the pool; and Plan 2 to install a dedicated cover for fuel removal from the pool.




Image of Plan 1


Image of Plan 2

Unit 3

To facilitate the installation of a cover for fuel removal, removal of large rubble from the spent fuel pool was completed in November 2015. Measures to reduce dose (decontamination and shielding) are underway. (from October 15, 2013)

To ensure safe and steady fuel removal, training of remote control was conducted at the factory using the actual fuel-handling machine which will be installed on site (February – December 2015).

After implementing the dose-reduction measures, the cover for fuel removal and the fuel-handling machine will be installed.



Fuel-handling facility (in the factory)

Image of entire fuel handling facility inside the cover

Image of the cover for fuel removal

Unit 4

In the Mid- and Long-Term Roadmap, the target of Phase 1 involved commencing fuel removal from inside the spent fuel pool (SFP) of the 1st Unit within two years of completion of Step 2 (by December 2013). On November 18, 2013, fuel removal from Unit 4, or the 1st Unit, commenced and Phase 2 of the roadmap started.

On November 5, 2014, within a year of commencing work to remove the fuel, all 1,331 spent fuel assemblies in the pool had been transferred. The transfer of the remaining non-irradiated fuel assemblies to the Unit 6 SFP was completed on December 22, 2014. (2 of the non-irradiated fuel assemblies were removed in advance in July 2012 for fuel checks)


This marks the completion of fuel removal from the Unit 4 Reactor Building. Based on this experience, fuel assemblies will be removed from Unit 1-3 pools.

* A part of the photo is corrected because it includes sensitive information related to physical protection.



Fuel removal status

Common pool




An open space will be maintained in the common pool (Transfer to the temporary dry cask storage facility)

Progress to date

- The common pool has been restored to a condition allowing it to re-accommodate fuel to be handled (November 2012)
- Loading of spent fuel stored in the common pool to dry casks commenced (June 2013)
- Fuel removed from the Unit 4 spent fuel pool began to be received (November 2013)

Temporary dry cask^(*) storage facility



Spent fuel is accepted from the common pool

Operation commenced on April 12, 2013; from the cask-storage building, transfer of 9 existing dry casks completed (May 21, 2013); fuel stored in the common pool sequentially transferred.

<Glossary>

(*) Operating floor: During regular inspection, the roof over the reactor is opened while on the operating floor, fuel inside the core is replaced and the core internals are inspected.

(**) Cask: Transportation container for samples and equipment, including radioactive materials.

Progress toward decommissioning: Works to identify the plant status and toward fuel debris removal

August 25, 2016

Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment

3/6


Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Installation of an RPV thermometer and permanent PCV supervisory instrumentation

- Replacement of the RPV thermometer
 - As the thermometer installed at the Unit 2 RPV bottom after the earthquake had broken in February 2014, it was excluded from the monitoring thermometers.
 - On April 2014, removal of the broken thermometer failed and was suspended. Rust-stripping chemicals were injected and the broken thermometer was removed on January 2015. A new thermometer was installed on March. The thermometer has been used as a part of permanent supervisory instrumentation since April.
- Reinstallation of the PCV thermometer and water-level gauge
 - Some of the permanent supervisory instrumentation for PCV could not be installed in the planned locations due to interference with existing grating (August 2013). The instrumentation was removed on May 2014 and new instruments were reinstalled on June 2014. The trend of added instrumentation will be monitored for approx. one month to evaluate its validity.
 - The measurement during the installation confirmed that the water level inside the PCV was approx. 300mm from the bottom.

Investigative results on torus room walls

- The torus room walls were investigated (on the north side of the east-side walls) using equipment specially developed for that purpose (a swimming robot and a floor traveling robot).
- At the east-side wall pipe penetrations (five points), "the status" and "existence of flow" were checked.
- A demonstration using the above two types of underwater wall investigative equipment showed how the equipment could check the status of penetration.
- Regarding Penetrations 1 - 5, the results of checking the sprayed tracer (*) by camera showed no flow around the penetrations. (investigation by the swimming robot)
- Regarding Penetration 3, a sonar check showed no flow around the penetrations. (investigation by the floor traveling robot)



Status of equipment development toward investigating inside the PCV


Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV), including the location of the fuel debris, investigations inside the PCV are scheduled.

[Investigative outline]

- Inserting the equipment from Unit 2 X-6 penetration(*) and accessing inside the pedestal using the CRD rail to conduct investigation.

[Status of investigative equipment development]

- Based on issues confirmed by the CRD rail status investigation conducted in August 2013, the investigation method and equipment design are currently being examined.
- As a portion of shielding blocks installed in front of X-6 penetration could not be moved, a removal method using small heavy machines was planned. The work for removing these blocks resumed on September 28, 2015 and removal of interfering blocks for future investigations was also completed on October 1, 2015.
- To start the investigation into the inside of PCV, dose on the floor surface in front of X-6 penetration needs to be reduced to approx. 100 mSv/h. However, the dose was not decreased to the target level through decontamination (removal of eluted materials, decontamination by steam, chemical decontamination, and surface grind).
- An examination on the extent to which the dose could be reduced by combining additional decontamination and shielding showed that the dose could be reduced without decontamination by using new shields installable through remote control.




Investigative issues inside the PCV and equipment configuration (draft plan)

Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Mar - Jul 2016	Confirmed the existence of high-density materials, which was considered as fuel debris, at the bottom of RPV, and in the lower part and the outer periphery of the reactor core. It was assumed that a large part of fuel debris existed at the bottom of RPV.

<Glossary> (*) Penetration: Through-hole of the PCV (*2) SFP (Spent Fuel Pool) (*3) RPV (Reactor Pressure Vessel) (*4) PCV (Primary Containment Vessel) (*5) Tracer: Material used to trace the fluid flow. Clay particles



* Indices related to plant are values as of 11:00, August 24, 2016

Investigations inside PCV	1st (Jan 2012)	- Acquiring images - Measuring air temperature
	2nd (Mar 2012)	- Confirming water surface - Measuring water temperature - Measuring dose rate
	3rd (Feb 2013 - Jun 2014)	- Acquiring images - Sampling accumulated water - Measuring water level - Installing permanent monitoring instrumentation
Leakage points from PC	- No leakage from torus room rooftop - No leakage from all inside/outside surfaces of S/C	

Progress toward decommissioning: Works to identify the plant status and toward fuel debris removal

August 25, 2016

Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment
4/6

Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Water flow was detected from the Main Steam Isolation Valve* room


On January 18, 2014, a flow of water from around the door of the Steam Isolation Valve room in the Reactor Building Unit 3 1st floor northeast area to the nearby floor drain funnel (drain outlet) was detected. As the drain outlet connects with the underground part of the Reactor Building, there is no possibility of outflow from the building.

From April 23, 2014, image data has been acquired by camera and the radiation dose measured via pipes for measurement instrumentation, which connect the air-conditioning room on the Reactor Building 2nd floor with the Main Steam Isolation Valve Room on the 1st floor. On May 15, 2014, water flow from the expansion joint of one Main Steam Line was detected.

This is the first leak from PCV detected in the Unit 3. Based on the images collected in this investigation, the leak volume will be estimated and the need for additional investigations will be examined. The investigative results will also be utilized to examine water stoppage and PCV repair methods.

* Main Steam Isolation Valve: A valve to shut off the steam generated from the Reactor in an emergency

Unit 3




* Indices related to plant are values as of 11:00, August 24, 2016

Investigations inside PCV	1st (Oct - Dec 2015)	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling accumulated water - Installing permanent monitoring instrumentation (scheduled for December 2015)
Leakage points from PC	- Main steam pipe bellows (identified in May 2014)	

Investigative results into the Unit 3 PCV equipment hatch using a small investigation device

As part of the investigation into the PCV to facilitate fuel debris removal, the status around the Unit 3 PCV equipment hatch was investigated using a small self-traveling investigation device on November 26, 2015.

Given blots such as rust identified below the water level inside the PCV, there may be a leakage from the seal to the extent of bleeding. Methods to investigate and repair the parts, including other PCV penetrations with a similar structure, will be considered.




Investigation inside the PCV

Prior to removing fuel debris, to check the conditions inside the Primary Containment Vessel (PCV) including the location of the fuel debris, investigation inside the PCV was conducted.

[Steps for investigation and equipment development]

Investigation from X-53 penetration^(*)

- From October 22-24, the status of X-53 penetration, which may be under the water and which is scheduled for use to investigate the inside of the PCV, was investigated using remote-controlled ultrasonic test equipment. Results showed that the penetration is not under the water.
- For the purpose of confirming the status inside the PCV, an investigation device was inserted into the PCV from X-53 penetration on October 20 and 22, 2015 to obtain images, data of dose and temperature and sample accumulated water. No damage was identified on the structure and walls inside the PCV and the water level was almost identical with the estimated value. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In the next step, the obtained information will be analyzed to be utilized in the consideration about the policy for future fuel debris removal.



Inspection pedestal and water surface

<Glossary>


- (*) SFP (Spent Fuel Pool)
- (*) RPV (Reactor Pressure Vessel)
- (*) PCV (Primary Containment Vessel)
- (*) Penetration: Through-hole of the PCV

Progress toward decommissioning: Work related to circulation cooling and accumulated water treatment line


Immediate target Stably continue reactor cooling and accumulated water treatment, and improve reliability

Work to improve the reliability of the circulation water injection cooling system and pipes to transfer accumulated water.

- Operation of the reactor water injection system using Unit 3 CST as a water source commenced (from July 5, 2013). Compared to the previous systems, in addition to the shortened outdoor line, the reliability of the reactor water injection system was enhanced, e.g. by increasing the amount of water-source storage and enhancing durability.
- By newly installing RO equipment inside the Reactor Building, the reactor water injection loop (circulation loop) will be shortened from approx. 3km to approx. 0.8km*.
- * The entire length of contaminated water transfer pipes is approx. 2.1km, including the transfer line of surplus water to the upper heights (approx. 1.3km).



*1 Unit 4 T/B operation floor is one of the installation proposals, which will be determined after further examination based on the work environment.
 *2 A detailed line configuration will be determined after further examination.



Progress status of dismantling of flange tanks

- To facilitate replacement of flange tanks, dismantling of flange tanks started in H1 east/H2 areas in May 2015. Dismantling of all flange tanks (12 tanks) in H1 east area was completed in October 2015. Dismantling of all flange tanks (28 tanks) in H2 area was completed in March 2016. Dismantling of H4 flange tanks is underway.



Start of dismantling in H1 east area




After dismantling in H1 east area

Completion of purification of contaminated water (RO concentrated salt water)

Contaminated water (RO concentrated salt water) is being treated using seven types of equipment including the multi-nuclide removal equipment (ALPS). Treatment of the RO concentrated salt water was completed on May 27, 2015, with the exception of the remaining water at the tank bottom. The remaining water will be treated sequentially toward dismantling the tanks.

The strontium-treated water from other facilities than the multi-nuclide removal equipment will be re-purified in the multi-nuclide removal equipment to further reduce risks.




Preventing groundwater from flowing into the Reactor Buildings

Reducing groundwater inflow by pumping sub-drain water
 To reduce groundwater flowing into the buildings, pumping-up of groundwater from wells (sub-drains) around the buildings started on September 3, 2015. Pumped-up groundwater was purified at dedicated facilities and released after TEPCO and a third-party organization confirmed that its quality met operational targets.

Via a groundwater bypass, reduce the groundwater level around the Building and groundwater inflow into the Building
 Measures to pump up groundwater flowing from the mountain side upstream of the Building to reduce the groundwater inflow (groundwater bypass) have been implemented. The pumped up groundwater is temporarily stored in tanks and released after TEPCO and a third-party organization have confirmed that its quality meets operational targets. Through periodical monitoring, pumping of wells and tanks is operated appropriately. At the observation holes installed at a height equivalent to the buildings, the trend showing a decline in groundwater levels is checked. The analytical results on groundwater inflow into the buildings based on existing data showed a declining trend.

Installing land-side impermeable walls around Units 1-4 to prevent the inflow of groundwater into R/B



To prevent the inflow of groundwater into the Reactor Buildings, installation of impermeable walls on the land side is planned. Installation of frozen pipes commenced on June 2, 2014. Construction for freezing facilities was completed in February 2016. Freezing started on the sea side and at a part of the mountain side from March 2016 and at 95% of the mountain side from June 2016.

<Glossary>
 (*1) CST (Condensate Storage Tank)
 Tank for temporarily storing water used in the plant.

Progress toward decommissioning: Work to improve the environment within the site


Immediate targets

- Reduce the effect of additional release from the entire power station and radiation from radioactive waste (secondary water treatment waste, rubble, etc.) generated after the accident, to limit the effective radiation dose to below 1mSv/year at the site boundaries.
- Prevent contamination expansion in sea, decontamination within the site

Optimization of radioactive protective equipment


Based on the progress of measures to reduce environmental dosage on site, the site is categorized into two zones: highly contaminated area around Unit 1-4 buildings, etc. and other areas to optimize protective equipment according to each category aiming at improving safety and productivity by reducing load during work.

From March 8, 2016, limited operation started in consideration of workers' load.



R zone (Anorak area)	Y zone (Coverall area)	G zone (General wear)
Full-face mask 	Full-face or half-face masks *1, *2 	Disposable disposable mask
Anorak on coverall Or double coveralls 	Coverall 	General*3 Dedicated on-site wear

*1 For works in buildings including water treatment facilities (multi-nuclide removal equipment, etc.) (excluding site visits), wear a full-face mask.
 *2 For works in tank areas containing concentrated salt water or Sr-treated water (excluding works not handling concentrated salt water, etc.), patrol, on-site investigation for work planning, and site visits) and works related to tank transfer lines, wear a full-face mask.
 *3 Specified light works (patrol, monitoring, delivery of goods brought from outside, etc.)



Installation of dose-rate monitors

To help workers in the Fukushima Daiichi Nuclear Power Station precisely understand the conditions of their workplaces, a total of 86 dose-rate monitors were installed by January 4, 2016.

These monitors allow workers to confirm real time on-site dose rates at their workplaces.

Workers are also able to check concentrated data through large-scale displays installed in the Main Anti-Earthquake Building and the access control facility.



Installation of Dose-rate monitor

Installation of sea-side impermeable walls

To prevent the outflow of contaminated water into the sea, sea-side impermeable walls have been installed.

Following the completed installation of steel pipe sheet piles on September 22, 2015, connection of these piles was conducted and connection of sea-side impermeable walls was completed on October 26, 2015. Through these works, closure of sea-side impermeable walls was finished and the contaminated water countermeasures have been greatly advanced.



Installation of steel pipe sheet piles for sea-side impermeable wall

Status of the large rest house

A large rest house for workers was established and its operation commenced on May 31, 2015.

Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest.

On March 1, 2016 a convenience store opened in the large rest house. On April 11, operation of the shower room started. Efforts will continue to improve convenience of workers.

