

# Progress Status Classified by Countermeasures

: Progressed Countermeasures

**Legend**

- : Implemented
- : Under Construction
- : Fielded work started, but construction not started
- : Fielded work not started yet

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4	
I Cooling	(1) Reactors	Target [1][2] Stable cooling	Countermeasures started by April 17	Countermeasure [1]: Injecting fresh water into the RPV by pumps	-In progress (from March 25)	-In progress (from March 26)	-In progress (from March 25)	
				Countermeasure [2]: Injecting nitrogen gas into the PCV (start from Unit1)	-In progress (from April 6)	-In progress (from June 28)	-In progress (from July 14)	
				Countermeasure [3]: Consideration of flooding the PCV up to the top of active fuel	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at this moment	
				Countermeasure [4]: Lower the amount of steam generated by sufficiently cooling the reactor (to be achieved by countermeasures in Step1 and Step2)	-Various countermeasures have been taken	-Various countermeasures have been taken	-Various countermeasures have been taken	
				Countermeasure [5]: Consideration of shielding the leakage by covering the reactor building	-Consideration is completed		-Designing is in progress (continue to Step 2)	-Designing is in progress (continue to Step 2)
				Countermeasure [7]: Cooling at minimum water injection rate (control the leakage of contaminated water)	-In progress	-In progress	-In progress	
				Countermeasure [8]: Install interconnecting lines of offsite power soon	-Installation completed			
				Countermeasure [6]: Consideration of sealing the leakage location in the PCV		-Not necessary at this moment		
			Countermeasures in Step 1	Countermeasure [9]: Flood the PCV up to the top of active fuel	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at this moment	
				Countermeasure [10]: Reduce the amount of radioactive materials (utilization of standby gas treatment system (filter), etc.) when PCV venting (release of steam containing radioactive materials into the atmosphere)	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at this moment	
				Countermeasure [11] (integrate with countermeasure [15]): Inject nitrogen gas into the PCV	-In progress (from April 6)	-In progress (from June 28)	-In progress (from July 14)	
				Countermeasure [12]: Circulate the accumulated water back into the RPV after processing it (Circulating injection cooling) (Countermeasures in Step 2)	-circulating injection cooling in progress (from June 27)	-circulating injection cooling in progress (from June 27)	-circulating injection cooling in progress (from June 27)	
				Countermeasure [45]: Reuse of processed water as reactor coolant (Circulating injection cooling)	- In progress in Countermeasure [12]	- In progress in Countermeasure [12]	- In progress in Countermeasure [12]	
				Countermeasure [13]: Secure heat exchange function for the reactor	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at this moment	
				Countermeasure [14]: Continue cooling by minimum water injection rate (Circulating injection cooling)	- In progress	- In progress	- In progress	
				Countermeasure [16]: Seal the leakage location in the PCV	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at this moment	
				Countermeasure [76]: Improve working environment	-Removal of debris, measurement of radiation dose, entering into the building (May 9)	-Measurement of radiation dose, entering into the building, start operation of local exhausters + purification mode (from June 11 to 19)	-Removal of debris, measurement of radiation dose, entering into the building (June 9) -Cleaning using robots (July 1) -Placing steel plates in truck bay door entrance (July 4)	

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4	
I Cooling	(2) Spent Fuel Pools	Target [4] Stable cooling	Countermeasures started by April 17	Countermeasure [18]: Consideration/implementation of improving reliability of external water injection by concrete pumpers ("Giraffe", etc.)/switch to remote-controlled operation	-Reliability improvement: installing hoses with enhanced durability (high-spec polyethylene pipe) -Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm		-Same as Unit 1	-Same as Unit 1
				Countermeasure [19]: Sampling and measurement of steam/pool water by "Giraffe", etc.	- Analyzed water of the pool in FPC pump drain pipes. Confirmed that most of the fuel were intact	- Analyzed water of the pool in skimmer surge tank. Confirmed that most of the fuel were intact	-Confirmed that most of the fuel were intact by analyzing water in the pool	-Confirmed that most of the fuel were intact by analyzing water in the pool
			Countermeasures in Step 1	Countermeasure [22]: Continuation of water injection by "Giraffe", etc	-Reliability improvement: installing hoses with enhanced durability (high spec polyethylene pipe) -Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm (2 vehicles)		-Same as Unit 1	-Same as Unit 1
				Countermeasure [23]: Restoration of water injection through normal cooling system.		- Continue water injection through normal cooling system - Addition of heat exchange function is treated in Countermeasures [25,27]		
				Countermeasure [24]: Restoration of normal cooling system	- Continue water injection through normal cooling system (from May 29)		- Continue water injection through normal cooling system (from May 16 to June 29)	- Water injection by installing alternative facility to "Giraffe"(from June 17)
				Countermeasure [25]: Install heat exchangers	-Site survey (from May 28) -Installation work in progress(from July 12)	-Circulating water cooling operation (from May 31)	-Circulating water cooling operation (from June 30)	-Site survey (from June 10) -Installation work in progress(from June 24)
				(Countermeasures in Step 2) Countermeasure [27]: Cooling by installation of heat exchangers	-Cooling will start after installing heat exchanger (Countermeasure [25])	-Same as Countermeasure [25]	-Same as Countermeasure [25]	-Cooling will start after installing heat exchanger (Countermeasure [25])

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4	
II Mitigation	(3) Accumulated Water	Target [6]: Secure sufficient storage place for water with high radiation level	Countermeasures started by April 17	Countermeasure [29]:Identify leakage path and examine and implement preventive measures	- Putting sandbags including radioactive decontaminants (zeolite) into the port (from April 15 to 17: put 10 sets of baskets including sandbags)			
				Countermeasure [30]:Transferring accumulated water to facilities that can store it (condenser and Centralized Waste Treatment Facility)	- Installation of contamination preventive fences (silt fence) in the port (from April 11 to 14: installation)			
				Countermeasure [31]: Preparing decontamination and desalination of transferred accumulated	- Shielding between trench and building (April 6: completed in Unit 4) etc.			
				Countermeasure [32]:Preparing to install tanks	- Unit 2 Turbine Building accumulated water -> condenser (April 13 transfer completed)			
			Countermeasures in Step 1	Countermeasure [37]:Utilization of "Centralized Waste Treatment Facility", etc. to store water	- Implementation of waterproof work etc. in order to transfer water from Unit 2 Turbine Building to Centralized Waste Treatment Facility			
				Countermeasure [38]:Install water processing facilities	- Selection of decontamination / desalination process, consideration of basic design etc.			
				Countermeasure [39]:Examination and implementation of backup measures (installment of additional tanks)	- Arrangement of tanks, selection of installation place, preparation			
				(Countermeasure in Step 2) Countermeasure [42]:Expansion of additional tanks to store high-level radioactive water	- Cancellation application of permission and authorization regarding deforestation			
				(Countermeasure in Step 2) Countermeasure [43]:Continuation and reinforcement of decontamination and desalination of high-level radioactive water	- After waterproof check in Centralized Radiation Treatment Facility (Main Process Building), transferring accumulated water in Unit 2 from April 1			
				Countermeasure [45]:Reuse of processed water as reactor coolant (Circulating injection cooling)	- After waterproof check in Centralized Radiation Treatment Facility (High-temperature Incineration Building), transferring accumulated water in Unit 3 from May 17			
		Countermeasures in Step 1	Countermeasure [64]:Mitigation of contamination in the ocean	- Decontamination facility and desalination equipment in operation				
			Countermeasure [65]:Isolation of high-level radioactive water	- Installation of tanks [For receiving treated water] May 10 : 11,000 tons, May 22 : 2,000 tons, July 14 : 20,000 tons, <Plan>late July : 20,000 tons, 20,000 tons / every month (to Step 2)				
			Countermeasure [81]:Storage / management of sludge waste	- Site preparation for installing underground tanks (from May 16 to June 25)				
			Countermeasure [33]:Preparing to store with tanks and barges	- Transportation and installation on underground tanks(from late June to Step 2)				
			Countermeasure [34]:Preparing for decontamination and desalination of contaminated	- Consideration and preparation for enhancement of treatment equipments				
Countermeasures started by April 17	Countermeasure [35]: Preparing to install a reservoir	- Preparation for enhancement of desalination apparatus						
	Countermeasure [36]:Preparing to decontaminate sub-drainage water after being pumped up	- In progress in Countermeasure [12]						
	Countermeasure [40]:Increase storage capacity by adding tanks, barges, Megafloat, etc	- In progress in Countermeasure [12]						
	Countermeasure [41]:Decontaminating contaminated water using decontaminants to below acceptable criteria	- In progress in Countermeasure [12]						
	Countermeasure [66]:Examination of mitigation measures of groundwater contamination	- In progress in Countermeasure [12]						
Countermeasures in Step 1	Countermeasure [67]:Implementation of mitigation measures of groundwater contamination	- Injection of sandbags including adsorption material of radioactive material (zeolite) into inside of the bay (May 19, injected 10 additional sets)						
	Countermeasure [68]:Examination of shielding wall of groundwater	- Preparation construction work for installation of steel pipe sheet pile [removal of curtain wall](from June 2)						
		- Circulate purifying equipments in operation (from June 13)						
		- Installation of water intake sliding concrete plate(from June 12)						
		- Completed closing of turbine trenches of seawater pipes(June 2)						
Countermeasures in Step 1		- Completed closing of pits etc. (May 17)						
		- Completed closing of pits etc. (June 9)						
		- Completed closing of turbine trenches of seawater pipes(May 26)						
		- Completed closing of pits etc. (June 13)						
		- Completed closing of turbine trenches of seawater pipes(April 6)						
(4) Underground Water	Target [13]: Prevent contamination spread into the sea	Countermeasures in Step 1	Countermeasure [40]:Increase storage capacity by adding tanks, barges, Megafloat, etc	- Completed closing of pits etc. (June 13)				
			Countermeasure [41]:Decontaminating contaminated water using decontaminants to below acceptable criteria	- Storage / management of sludge waste, which derived from the treatment of high-level radioactive water				
			Countermeasure [66]:Examination of mitigation measures of groundwater contamination	- In progress in Countermeasure [40]				
			Countermeasure [67]:Implementation of mitigation measures of groundwater contamination	- In progress in Countermeasure [41]				
			Countermeasure [68]:Examination of shielding wall of groundwater	- Using tank instead of reservoir				
	- Preparing to decontaminate in tank on the ground etc. (zeolite etc.)							
	- Megafloat docked (May 21 : 10,000 tons), Installation of tanks (May 31: 18,400 tons)							
	- Use of decontaminants (zeolite) : full operation (from May 1)							
	- Examined mitigation measures of groundwater contamination (countermeasure [67],[68])							
	- Restoration of sub-drainage pumps around reactor building of Unit 1~4 (to Step 2)							
	- Management of sub-drainage together with the expansion plan of treatment facility(to Step 2)							
	- Choose most appropriate method to shield wall underground water by evaluating the effect of water shield, earthquake resistance, and durability(Continue to Step 2)							

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4				
II Mitigation	(5) Atmosphere / Soil	Target [9]: Prevent scattering of radioactive materials on buildings and ground	Countermeasures started by April 17	Countermeasure [47]: Inhibit scattering of radioactive materials by full-scale dispersion of inhibitor after confirming its performance by test	- Confirmed unevenness of dispersion and solidification status of soil by test dispersion - Developed remote-controlled crawler dump trucks for dispersion						
				Countermeasure [48]: Prevent rain water contamination by dispersion of inhibitor	- Started installation of remote-controlled heavy machinery (April 6 test run, April 10 full operation) (Removed debris (volume of 31 container of approx. 4m3) (by April 17))						
				Countermeasure [49]: Removal of debris	- Examination of basic design for reactor building cover - Basic design of container in progress				- Examination of basic design for reactor building cover - Basic design of container in progress	- Examination of basic design for reactor building cover - Basic design of container in progress	
				Countermeasure [50]: Examination and implementation of basic design for reactor building cover and full-fledged measure (container with concrete roof and wall, etc.)	- Confirmed solidification of soil by dust inhibitor						
			Countermeasures in Step 1	Countermeasure [51]: Consideration of solidification, substitution and cleansing of contaminated soil (mid-term issues.)	- Approx. 400,000 m2 inside of the power station (plane and slope) (as of June 28) - Approx. 160,000 m2 around Units 1 to 4 (as of June 27)				<Termination of dispersion of inhibitor> - Continuous confirmation of solidification of inhibitor where dispersed		
				Countermeasure [52]: Dispersion of inhibitor	- Removed debris (volume of approx. 500 containers (as of July 17)) - Continuation of removal work						
				Countermeasure [53]: Removal of debris	- Started preparation construction work (from May 13) - Start construction (from June 27)				- Designing is in progress - Started preparation construction work (from June 20)	- Designing is in progress - Started preparation construction work (from June 24)	
			III Decontamination / Monitoring	(6) Measurement, Reduction and Announcement	Target [11]: Expand/enhance monitoring	Countermeasures started by April 17	Countermeasure [57]: Monitoring sea water, soil and atmosphere within the site boundary (25 locations.)	- In progress - Implemented atmosphere monitoring when opened the door of reactor building in Unit 1 (May 8, 9)			
							Countermeasure [58]: Monitoring radiation dose at the site boundary (12 locations.)	- In progress - Implemented atmosphere monitoring when opened the door of reactor building in Unit 1 (May 8, 9)			
						Countermeasures in Step 1	Countermeasure [59]: Consideration of monitoring methods in evacuation area/ deliberate evacuation area/ evacuation prepared area in case of emergency.	- Measurement of dose rate within 20 km radius from the power plant. Implemented measurement in 128 spots within 2km from main road (April 18). Implemented fixed point measurement in 50 spot (May 6,13)			
Countermeasure [60, 61]: Expansion, enhancement and announcement of monitoring	<Monitoring inside and outside of the power station area is in progress, and under evaluation of released radioactive nuclides (to Step 2)> - Land area: radiation dose rate in air (50 spots / week), soil survey in progress. Enhancement and improvement of monitoring inside of the site - Sea area: expanding to offshore of Fukushima, Ibaraki and Miyagi prefectures. Considering to introduce marine life monitoring and unmanned survey ship										
IV Countermeasures against aftershocks, etc.	(7) Tsunami, reinforcement, etc.	Target [15]: Prevent expansion of disaster	Countermeasures started by April 17	Countermeasure [20]: Seismic tolerance assessment of Unit 4.				- Evaluated resistance against earthquake of SFP in Unit 4			
				Countermeasure [21]: Continue monitoring and examine necessary countermeasures				- Continue surveillance and considered reinforcement work			
			Countermeasures in Step 1	Countermeasure [69]: Countermeasures against tsunami	- Transferred emergency power sources to the upland (April 15) - Added redundancy of water injection line (to April 15), Set fire trucks etc. to the upland (to April 18)						
				Countermeasure [70]: Enhancement of countermeasures against tsunami	- Completion of installation of temporary tide barriers (June 30)						
				Countermeasure [26]: (Unit 4) Installation of supporting structure under the bottom of the pool				- Structure already evaluated, installation in progress (from May 20), supporting structure effective (June 18), enhancement work by concrete is in progress			
				Countermeasure [71]: Planning/implementation of reinforcement work of each Unit	- Evaluation of earthquake resistance is in progress (Continue to Step 2)						
				Countermeasure [72]: Preparation of various countermeasures for radiation shielding (application of slurry)	- Completed pipe work and pumping vehicle set (May 17)						
Countermeasure [73]: Continuation of various countermeasures for radiation shielding	- Maintain facilities (to Step 2) - Implemented training of workforce (June 16 and 17) - Develop manual and confirm system (June 30)										

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4	
V Environment Improvement	(8) Improvement of life/work environment at the site	Target [17]: Enhance the environment improvement	Countermeasures in Step 1	Countermeasure [74]:Improvement of life/work environment of workers	- Improvement of meals, upgrade of lodging facility, securing daily life water, installation of rest station at the site (8 rest station are installed by TEPCO : as of July 12)			
				Countermeasure [75]:Continuation and enhancement of improvement of life/work environment of workers	(Continue to Step 2) - Installation of temporary dormitory : after the end of June until early September, moving to temporary dormitory and increasing temporary dormitory step by step - Increasing available amount of daily life water, expansion of rest station at the site			
V Environment Improvement	(9) Improvement of radiation control and medical system	Target [18]: Enhancement of healthcare	Countermeasures in Step 1	Countermeasure [77]:Improvement of radiation control	- Installation of decontamination equipment for people and vehicles - Issuance of individual examination certificate (May 7) - Introduction of bar-code reader for individual APD rental			
				Countermeasure [78]:Continuing improvement of radiation control	- Expansion of whole-body counters (plan to start operation from end of July), additional expansion (plan to start operation from October) - Expansion of decontamination equipment: installation of survey place in case of rain and cleansing place (plan to start operation from early July) - Automated recording of individual APD (In progress at Fukushima Daiichi from mid April. In progress at J-Village except for radiation value from June. Full operation is planned to start from December)			
				Countermeasure [79]:Improvement of medical system	- Considering heat strokes countermeasures in summer, 24-hour doctor's office in the Main Anti-Earthquake Building at Fukushima Daiichi with the aid of the government. (from May 29)			
				Countermeasure [80]:Continuing improvement of medical system	-With the aid of the government, opened medical clinic and 24-hour resident doctors who has knowledge of emergency exposure medical[Realize multi doctors] (from July 1)			