


Main decommissioning works and steps

All fuel has been removed from Unit 4 SFP and preparatory work to remove fuel from Unit 1-3 SFP and fuel debris (Note 1) retrieval is ongoing.



Toward fuel removal from pool

Toward fuel removal from Unit 3 SFP, works to install the cover are underway. As measures to reduce the dose on the Reactor Building operating floor, the decontamination and installation of shields were completed in June and December 2016 respectively. Installation of a cover for fuel removal started from January 2017.



Installation of a cover for fuel removal at Unit 3 (October 25, 2017)

Three principles behind contaminated water countermeasures:

Countermeasures for contaminated water are implemented in accordance with the following three principles:

1. Eliminate contamination sources

- ① Multi-nuclide removal equipment, etc.
- ② Remove contaminated water from the trench (Note 3)
(Note 3) Underground tunnel containing pipes.

2. Isolate water from contamination

- ③ Pump up groundwater for bypassing
- ④ Pump up groundwater near buildings
- ⑤ Land-side impermeable walls
- ⑥ Waterproof pavement

3. Prevent leakage of contaminated water

- ⑦ Enhance soil by adding sodium silicate
- ⑧ Sea-side impermeable walls
- ⑨ Increase the number of (welded-joint) tanks



Multi-nuclide removal equipment (ALPS), etc.

- This equipment removes radionuclides from the contaminated water in tanks and reduces risks.
- Treatment of contaminated water (RO concentrated salt water) was completed in May 2015 via multi-nuclide removal equipment, additional multi-nuclide removal equipment installed by TEPCO (operation commenced in September 2014) and a subsidy project of the Japanese Government (operation commenced in October 2014).
- Strontium-treated water from equipment other than ALPS is being re-treated in ALPS.



(High-performance multi-nuclide removal equipment)

Land-side impermeable walls

- Land-side impermeable walls surround the buildings and reduce groundwater inflow into the same.
- Freezing started on the sea side and part of the mountain side from March 2016 and on 95% of the mountain side from June 2016. Freezing of the remaining unfrozen sections advanced with a phased approach and freezing of all sections started in August 2017.
- On the sea side, the underground temperature declined below 0°C throughout the scope requiring freezing, except for the unfrozen parts under the seawater pipe trenches and the areas above groundwater level in October 2016.



(Opening/closure of frozen pipes)

Sea-side impermeable walls

- Impermeable walls are being installed on the sea side of Units 1-4, to prevent contaminated groundwater from flowing into the sea.
- The installation of steel pipe sheet piles was completed in September 2015 and they were connected in October 2015. These works completed the closure of the sea-side impermeable walls.



(Sea-side impermeable wall)

Progress status

◆ The temperatures of the Reactor Pressure Vessel (RPV) and Primary Containment Vessel (PCV) of Units 1-3 have been maintained within the range of approx. 20-35°C¹ over the past month. There was no significant change in the density of radioactive materials newly released from Reactor Buildings in the air². It was evaluated that the comprehensive cold shutdown condition had been maintained.

*1 The values varied somewhat, depending on the unit and location of the thermometer.

*2 In September 2017, the radiation exposure dose due to the release of radioactive materials from the Unit 1-4 Reactor Buildings was evaluated as less than 0.00033 mSv/year at the site boundary. The annual radiation dose from natural radiation is approx. 2.1 mSv/year (average in Japan).

Preparation for installation of Unit 1 windbreak fences

Toward fuel removal from Unit 1, pillars and beams were installed by October 26, prior to the installation of the wind fences, which will further reduce dust scattering during rubble removal. The installation of windbreak fences will start sequentially from the north side from around the end of October.



<Progress status (October 11)>

Installation of the Unit 3 fuel removal cover

As a preparatory work for fuel removal from Unit 3, dome roofs are being installed. Installation of the third Dome Roof (of eight) was completed by October 17 and the fourth Dome Roof is currently underway. The facility related to the fuel-handling machine and crane will be installed from November.

Preparation will continue toward fuel removal in mid-FY2018.




<Installation of dome roof (October 25)>


Status of the land-side impermeable walls

For West (3), a section for which freezing was latest to start, of the land-side impermeable walls (on the mountain side), freezing progressed steadily and the difference between the inside and outside of the land-side impermeable increased.

Monitoring of the underground temperature, water levels and pumped-up groundwater volume will continue to confirm the effect of the land-side impermeable walls.




<Temperature change at West (3)>



Freezing started on March 31, 2016

Installation of frozen pipes (pipes) 1568/1568 Installation of frozen pipes completed on Nov 9, 2015
* Excluding two new fuel assemblies removed first in 2012.



Change in water levels of the land-side impermeable walls (on the mountain side)

Status of heat stroke cases

This fiscal year, most workers suffering from heat stroke had less experience of the work at the Fukushima Daiichi Nuclear Power Station. Based on this trend, new efforts were implemented from August in addition to ongoing heat stroke prevention measures, including introducing a method to easily identify these workers and provide them with oral advice. Consequently, the number of heat stroke cases this fiscal year (six) was almost the same as last year (four), representing a significant decrease compared to the previous year (twelve).

From next year onwards, heat stroke prevention measures will continue to be implemented to further improve the work environment.


Removal of stored water in Unit 2 and 3 condensers

Water having accumulated in the building at the time of the accident has been stored in the Unit 2 and 3 condensers. Water removal was completed for water having accumulated above the hot well (HW) roof.

After preparation for the water removal equipment was completed, the water below the HW roof will also be removed in November and December for Units 2 and 3 respectively.

For Unit 1, water removal was completed by August.

When the water removal from the Unit 1-3 condensers is completed, the quantity of radioactive materials in accumulated water inside the buildings will be reduced by approx. 20% compared to that of FY2014.



<Removal of stored water in condensers>

Incorrect setting in the water-level gauges for the new subdrains

On September 28, an incorrect setting was identified in the water-level gauges for the new subdrains (six sections) installed around the Unit 1-4 buildings. A review of past water-level data identified the water level of Subdrain No. 203 temporarily declining below the accumulated water level in the Unit 1 Radioactive Waste Treatment Building (Rw/B). As the water level of subdrains nearer the Rw/B exceeded the accumulated water level in the building, it was judged that there was no leakage from the building.

An inspection of the five subdrains other than No. 203 confirmed no inversion of the water level between these subdrains and the accumulated water in the buildings.



Water levels around Unit 1 R/W/B (24:00, May 20)

Major initiatives – Locations on site



* Data of Monitoring Posts (MP1-MP8.)

Data (10-minute values) of Monitoring Posts (MPs) measuring the airborne radiation rate around site boundaries show 0.340 – 1.830 $\mu\text{Sv/h}$ (September 27 – October 25, 2017).

We improved the measurement conditions of monitoring posts 2 to 8 to measure the air-dose rate precisely. Construction works, such as tree-clearing, surface soil removal and shield wall setting, were implemented from February 10 to April 18, 2012.

Therefore monitoring results at these points are lower than elsewhere in the power plant site.


The radiation shielding panels around monitoring post No. 6, which is one of the instruments used to measure the radiation dose at the power station site boundary, were taken off from July 10-11, 2013, since further deforestation, etc. has caused the surrounding radiation dose to decline significantly.

Provided by ©2016 DigitalGlobe, Inc., NTT DATA Corporation

I. Confirmation of the reactor conditions

1. Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 20 to 35°C for the past month, though it varied depending on the unit and location of the thermometer.




* The trend graphs show part of the temperature data measured at multiple points.

2. Release of radioactive materials from the Reactor Buildings

As of September 2017, the density of radioactive materials newly released from Reactor Building Units 1-4 in the air and measured at the site boundary was evaluated at approx. 3.2×10^{-12} Bq/cm³ for Cs-134 and 1.8×10^{-11} Bq/cm³ for Cs-137, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00033 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



(Reference)

- * The density limit of radioactive materials in the air outside the surrounding monitoring area:
[Cs-134]: 2×10^{-5} Bq/cm³
[Cs-137]: 3×10^{-5} Bq/cm³
- * Dust density around the site boundaries of Fukushima Daiichi Nuclear Power Station (actual measured values):
[Cs-134]: ND (Detection limit: approx. 1×10^{-7} Bq/cm³)
[Cs-137]: ND (Detection limit: approx. 2×10^{-7} Bq/cm³)
- * Data of Monitoring Posts (MP1-MP8).
Data of Monitoring Posts (MPs) measuring the airborne radiation rate around the site boundary showed 0.340 – 1.830 μ Sv/h (September 27 - October 24, 2017)
To measure the variation in the airborne radiation rate of MP2-MP8 more accurately, environmental improvement (tree trimming, removal of surface soil and shielding around the MPs) was completed.

Note: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

3. Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any abnormality in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

1. Contaminated water countermeasures

To tackle the increase in accumulated water due to groundwater inflow, fundamental measures to prevent such inflow into the Reactor Buildings will be implemented, while improving the decontamination capability of water treatment and preparing facilities to control the contaminated water

➤ Operation of the groundwater bypass

- From April 9, 2014, the operation of 12 groundwater bypass pumping wells commenced sequentially to pump up

groundwater. The release started from May 21, 2014 in the presence of officials from the Intergovernmental Liaison Office for the Decommissioning and Contaminated Water Issue of the Cabinet Office. Up until October 24, 2017, 321,301 m³ of groundwater had been released. The pumped-up groundwater was temporarily stored in tanks and released after TEPCO and a third-party organization had confirmed that its quality met operational targets.

➤ Water Treatment Facility special for Subdrain & Groundwater drains

- Pumps are inspected and cleaned as required based on their operational status.
- To reduce the level of groundwater flowing into the buildings, work began to pump up groundwater from wells (subdrains) around the buildings on September 3, 2015. The pumped-up groundwater was then purified at dedicated facilities and released from September 14, 2015 onwards. Up until October 24, 2017, a total of 432,018 m³ had been drained after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Due to the level of the groundwater drain pond rising after the sea-side impermeable walls were closed, pumping started on November 5, 2015. Up until October 24, 2017, a total of approx. 153,900 m³ had been pumped up. A volume of fewer than 10 m³/day is being transferred from the groundwater drain to the Turbine Buildings (average for the period September 21 - October 18, 2017).
- On September 28, an incorrect setting was identified in the water-level gauges for the new subdrains (six sections) installed around the Unit 1-4 buildings. A review of past water-level data identified the water level of Subdrain No. 203 temporarily declining below the accumulated water level in the Unit 1 Radioactive Waste Treatment Building (Rw/B). As the water level of subdrains nearer the Rw/B exceeded the accumulated water level in the building, it was judged that there was no leakage from the building. An inspection of the five subdrains other than No. 203 confirmed no inversion of the water level between these subdrains and the accumulated water in the buildings.
- As an enhancement measure, the treatment facility for subdrains and groundwater drains is being upgraded. Additional water collection tanks and temporary water storage tanks were installed and the installation of fences, pipes and ancillary facilities is also underway. The treatment capacity is being enhanced incrementally to accommodate the increasing volume of pumped-up groundwater during the high rainfall season (before measures: approx. 800 m³/day, from August 22: approx. 900 m³/day, after temporary storage tanks put into operation: approx. 1,200 m³/day and after water collection tanks put into operation: approx. 1,500m³/day).
- To maintain the level of groundwater pumped up from subdrains, work to install additional subdrain pits and recover existing subdrain pits is underway. They will go into operation sequentially from a pit for which work is completed (the number of pits which went into operation: 6 of 15 additional pits, 0 of 4 recovered pits).
- To eliminate the suspension of water pumping while cleaning the subdrain transfer pipe, the pipe will be duplicated. Installation of the pipe and ancillary facility is underway.
- Since the subdrains went into operation, the inflow into buildings tended to decline to fewer than 150 m³/day when the subdrain water level declined below T.P. 3.0 m, while the inflow increased during rainfall.




Figure 1: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Unit 1-4 subdrains

➤ Construction status of the land-side impermeable walls

- For West (3) of the land-side impermeable walls (on the mountain side), a supplementary method was implemented (July 31 – September 15). Freezing started from August 22 and the underground temperature has been declining steadily. The difference between the inside and outside of the land-side impermeable walls near the same section increased.
- The underground temperature, water levels and pumped-up groundwater volume will continue to be monitored to confirm the effect of the land-side impermeable walls.





Figure 2: Closure of part of the land-side impermeable walls (on the mountain side)

➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing, additional and high-performance), hot tests using radioactive water were underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; and for high-performance equipment, from October 18, 2014). The additional multi-nuclide removal equipment went into full-scale operation from October 16.
- As of October 19, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 370,000, 386,000 and 103,000 m³ respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with a high density of radioactive materials at the System B outlet of existing multi-nuclide removal equipment).
- To reduce the risks of strontium-treated water, treatment using existing, additional and high-performance multi-nuclide removal equipment has been underway (existing: from December 4, 2015; additional: from May 27, 2015; high-performance: from April 15, 2015). Up until October 19, 400,000 m³ had been treated.
- Regarding the leakage from the sampling pipe drain line for the additional multi-nuclide removal equipment System B absorption vessel pH detector identified on July 21, the cause was investigated. Based on the results, the leakage was considered attributable to corrosion of base material at the small-diameter elbow, for which internal checking after applying the lining was difficult. A lining section of the elbow, which became thinner due to the intake of bubbles, was broken by the flow and the exposed base material resulted in corrosion. Inner faces of similar sections will be investigated using a fiber scope.



As of October 19, 2017

- *1: Water amount for which the water-level gauge indicates 0% or more
- *2: On January 19, 2017, the water volume was reviewed by reevaluating the remaining volume of concentrated salt water and the data was corrected.
- *3: Including the effect of variation in water volume stored in tanks with the change in temperature.
- *4: The increase is considered attributable to the uncertain cross-sectional area (evaluated value) for the water level needed to calculate the water volume stored in the Centralized Radiation Waste Treatment Facility. Since the calculation of June 1, 2017, the cross-sectional area (evaluated value) has been reviewed.
- *5: Including rainwater volume which could not be treated in the rainwater treatment facilities, transferred to Sr-treated water tanks (May 25 – June 1, 2017: 700m³/week).
- *6: Corrected based on the result of an investigation conducted on July 5, 2017 revealing that the water volume in the uninvestigated areas in Unit 1 T/B was less than assumed.

Figure 3: Status of accumulated water storage

- Regarding the drippage from the lower part of the multi-nuclide removal equipment System A (suspended since August 10) iron coprecipitation treatment process drain pipe identified on August 16, the cause was investigated and the results indicated that the drippage was attributable to crevice corrosion in the crevice environment created by deposit. Deposit, a factor of crevice corrosion, will be flushed while cleaning the iron coprecipitation treatment process to help prevent recurrence.

➤ Toward reducing the risk of contaminated water stored in tanks

- Treatment measures comprising the removal of strontium by cesium-absorption apparatus (KURION) (from January 6, 2015) and the secondary cesium-absorption apparatus (SARRY) (from December 26, 2014) have been underway. Up until October 19, approx. 404,000 m³ had been treated.

➤ Measures in Tank Areas

- Rainwater, under the release standard and having accumulated within the fences in the contaminated water tank area, was sprinkled on site after eliminating radioactive materials using rainwater-treatment equipment since May 21, 2014 (as of October 23, 2017, a total of 93,265 m³).

➤ Removal of stored water in the Unit 2 and 3 condensers

- High-dose contaminated water has been stored in Unit 1-3 condensers. To advance accumulated water treatment in buildings, the quantity of the accumulated water within must be lowered from an early stage to reduce the quantity of radioactive materials in accumulated water in buildings.
- For Unit 1, water removal was completed by August 2017.
- For Units 2 and 3, water having accumulated above the hot well roof in the condenser was removed (Unit 2: April 3-13, 2017, Unit 3: June 1-6, 2017). Water having accumulated below the hot well roof in the condenser will be removed in November and December for Units 2 and 3 respectively.

➤ Installation of Unit 1-4 accumulated water purification system

- To accelerate the reduction of radiation density in accumulated water inside the Unit 1-4 buildings, the quantity of circulation purification will be increased by installing a line to inject surplus treatment water of the treatment facility (accumulated water purification system).
- Installation of the facility on the Unit 3 and 4 side is currently underway and the construction will be completed by November. Following necessary inspections, etc., the facility will go into operation, whereupon work to install the facility on the Unit 1 and 2 sides will start.

2. Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety. The removal of spent fuel from the Unit 4 pool commenced on November 18, 2013 and was completed on December 22, 2014

➤ Main work to help remove spent fuel at Unit 1

- The removal of pillars and beams of the building cover started from March 31, 2017 and was completed on May 11. Work to install windbreak fences, which will reduce dust scattering during rubble removal, is underway. Recovery of modified pillars and beams of the building cover started on August 29 and was completed by October 26. Windbreak fences will be installed sequentially from the north side from around the end of October.

➤ Main work to help remove spent fuel at Unit 2

- To help remove the spent fuel from the pool of the Unit 2 Reactor Building, preparatory work to form an opening, which would allow access to the operating floor, was completed in the external wall on the west side of the building.
- As preparatory work to remove the roof protection layer (roof block, gravel, etc.), shield frames, etc. are being installed from October 2 and coping, etc. will be removed from October 30.

➤ Main work to help remove spent fuel at Unit 3

- Installation of the dome roof, comprising a total of eight units, started on July 22. Installation of Dome Roofs 1, 2 and

3 was completed on August 29, September 15 and October 17 respectively. Installation of Dome Roof 4, and the facility related to the fuel-handling machine and crane is currently underway.

3. Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of the rubble and trimmed trees

- As of the end of September 2017, the total storage volume of concrete and metal rubble was approx. 216,200 m³ (+2,200 m³ compared to at the end of August, with an area-occupation rate of 66%). The total storage volume of trimmed trees was approx. 133,700 m³ (+13,200 m³, with an area-occupation rate of 72%). The total storage volume of used protective clothing was approx. 62,800 m³ (-1,500 m³, with an area-occupation rate of 88%). The increase in rubble was mainly attributable to construction related to tank installation. The increase in trimmed trees was mainly attributable to construction related to site preparation-related work. The decrease in used protective clothing was mainly attributable to the operation of the incinerator.

➤ Management status of secondary waste from water treatment

- As of October 19, 2017, the total storage volume of waste sludge was 597 m³ (area-occupation rate: 85%) and that of concentrated waste fluid was 9,375 m³ (area-occupation rate: 88%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment, etc., was 3,805 (area-occupation rate: 60%).

4. Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring will continue

➤ Water injection solely by the FDW system during PE pipe installation work for the Unit 1-3 reactor water injection line

- In the Unit 1-3 reactor water injection equipment, SUS flexible tubes within and outside the Turbine Building of the core spray (CS) system line will be switched to PE pipes to improve reliability.
- Prior to the pipe switching, a water injection test solely from the feed water (FDW) system was conducted in Units 1-3. The results confirmed no abnormality in the cooling condition of the reactor. (Test periods: Unit 1 July 25 – August 8, Unit 2 August 22 – September 4, Unit 3 September 5 -19, including the periods of effect assessments during and after sole water injection from the FDW system.)
- For Unit 1, sole water injection from the FDW system prior to the pipe switching was conducted during the period October 2-12. No abnormality was identified in the reactor cooling status and reactor water injection volume after the switching.

➤ Modification of Unit 2 and 3 feed water system line

- For the feed water (FDW) system line of the Unit 2 and 3 reactor water injection equipment, the connection pipe with the existing pipe in the Turbine Building will be modified and supports installed to improve reliability (the line of Unit 1 was modified in July 2013). During the modification, water will be injected to the reactor solely from the core spray (CS) system.
- Prior to the modification, a water injection test solely from the CS system will be conducted in Units 2 and 3 (period of water injection solely from the CS system: Unit 2 October 31 – November 7; Unit 3 November 14-21).

5. Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment


➤ Status of groundwater and seawater on the east side of Turbine Building Units 1-4

- Regarding radioactive materials in the groundwater near the bank on the north side of the Unit 1 intake, despite the


tritium density at groundwater in Observation Hole No. 0-1 gradually increasing since October 2016, it currently remains constant at around 10,000 Bq/L.

- Regarding the groundwater near the bank between the Unit 1 and 2 intakes, though the density gross β radioactive materials at groundwater Observation Hole No. 1 had remained constant at around 18,000 Bq/L, it has been increasing since June 2017 and currently stands at around 30,000 Bq/L. Though the density of gross β radioactive materials at groundwater Observation Hole No. 1-6 had been increasing since March 2017, it has been declining since June 2017 and currently stands at around 150,000 Bq/L. Though the tritium density at groundwater Observation Hole No. 1-8 had remained constant at around 5,000 Bq/L, it has been declining since May 2017 and currently stands at around 1,500 Bq/L. Though the density of gross β radioactive materials at the same groundwater Observation Hole had remained constant at around 8,000 Bq/L and had been declining since April 2017, it has been increasing since July 2017 and currently stands at around 5,000 Bq/L. Though the density of gross β radioactive materials at the groundwater Observation Hole No. 1-12 had remained constant at around 20 Bq/L, it had been increasing to 4,000 Bq/L since May 2017 and then declined, currently standing at around 1,400 Bq/L. Though the tritium density at groundwater Observation Hole No. 1-14 had remained constant at around 10,000 Bq/L, it has been declining since April 2017 and currently stands at around 3,000 Bq/L. The tritium density at groundwater Observation Hole No. 1-17 had been increasing from 1,000 Bq/L since February 2017 and currently stands at around 40,000 Bq/L. Though the density of gross β radioactive materials at the same groundwater Observation Hole increased from 200,000 to 600,000 Bq/L in May 2017 and then declined, it currently stands at around 35,000 Bq/L. Since August 15, 2013, pumping of groundwater continued (at the well point between the Unit 1 and 2 intakes: August 15, 2013 – October 13, 2015 and from October 24; at the repaired well: October 14 - 23, 2015).
- Regarding radioactive materials in the groundwater near the bank between the Unit 2 and 3 intakes, the tritium density at groundwater Observation Hole No. 2-2 has been increasing from around 300 Bq/L since May 2017 and currently stands at around 700 Bq/L. Though the tritium density at groundwater Observation Hole No. 2-3 had declined from around 4,000 Bq/L since November 2016 before remaining constant at around 600 Bq/L, it has been increasing since March 2017 and currently stands at around 1,400 Bq/L. The density of gross β radioactive materials at the same groundwater Observation Hole had been increasing from 600 since June 2017 and currently stands at around 1,200 Bq/L. Though the tritium density at groundwater Observation Hole No. 2-5 had remained constant at around 500 Bq/L, it has increased to 2,000 Bq/L since November 2016, then declined and currently stands at around 700 Bq/L. Though the density of gross β radioactive materials at the same groundwater Observation Hole had been increasing from around 10,000 to 80,000 Bq/L since November 2016, then declined and currently stands at around 30,000 Bq/L. Since December 18, 2013, pumping of groundwater continued (at the well point between the Unit 2 and 3 intakes: December 18, 2013 - October 13, 2015; at the repaired well: from October 14, 2015).
- Regarding radioactive materials in the groundwater near the bank between the Unit 3 and 4 intakes, though the tritium density at groundwater Observation Hole No. 3 had remained constant at around 9,000 Bq/L, it has been gradually declining since October 2016 and currently stands at around 4,000 Bq/L. Though the density of gross β radioactive materials at the same groundwater Observation Hole had remained constant at around 500 Bq/L, it has been gradually declining since November 2016 and currently stands at around 300 Bq/L. The tritium density at groundwater Observation Hole No. 3-2 has been gradually declining from around 3,000 Bq/L since October 2016 and currently stands at around 1,000 Bq/L. The density of gross β radioactive materials at the same groundwater Observation Hole has been declining from around 3,500 Bq/L since October 2016 and currently stands at around 500 Bq/L. The tritium density at groundwater Observation Hole No. 3-3 has been declining from around 1,200 Bq/L since July 2017 and currently stands at around 500 Bq/L. The density of gross β radioactive materials at the same groundwater Observation Hole has been gradually declining from around 6,000 Bq/L since September 2016 and currently stands at around 1,500 Bq/L. At groundwater Observation Hole No. 3-4, though the tritium density had been declining from 4,000 Bq/L since March 2017 and currently stands at around 1,000 Bq/L. Since April 1, 2015, pumping of groundwater continued (at the well point between the Unit 3 and 4 intakes: April 1 – September 16, 2015; at the repaired well: from September 17, 2015).

- Regarding the radioactive materials in seawater in the Unit 1-4 intake area, densities have remained low except for the increase in cesium 137 and strontium 90 during heavy rain. They have been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The density of cesium 137 has been increasing since January 25, 2017, when a new silt fence was installed to accommodate the relocation.
- Regarding the radioactive materials in seawater in the area within the port, densities have remained low except for the increase in cesium 137 and strontium 90 during heavy rain. They have been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.
- Regarding the radioactive materials in seawater in the area outside the port, densities of cesium 137 and strontium 90 have been declining and remained low following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 4: Groundwater density on the Turbine Building east side




Figure 5: Seawater density around the port





Figure 7: Changes in monthly individual worker exposure dose (monthly average exposure dose since March 2011)

6. Outlook of the number of staff required and efforts to improve the labor environment and conditions

Securing appropriate staff long-term while thoroughly implementing workers' exposure dose control. Improving the work environment and labor conditions continuously based on an understanding of workers' on-site needs

➤ Staff management

- The monthly average total of people registered for at least one day per month to work on site during the past quarter from June to August 2017 was approx. 11,800 (TEPCO and partner company workers), which exceeded the monthly average number of actual workers (approx. 9,000). Accordingly, sufficient people are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in November 2017 (approx. 4,900 per day: TEPCO and partner company workers)* would be secured at present. The average numbers of workers per day per month (actual values) were maintained, with approx. 5,200 to 7,000 since FY2015 (see Figure 6). Some works for which contractual procedures have yet to be completed were excluded from the estimate for November 2017.
- The number of workers from both within and outside Fukushima Prefecture has decreased. The local employment ratio (TEPCO and partner company workers) as of September has remained at around 55%.
- The monthly average exposure dose of workers remained at approx. 0.81 mSv/month during FY2014, approx. 0.59 mSv/month during FY2015 and approx. 0.39 mSv/month during FY2016. (Reference: Annual average exposure dose 20 mSv/year \div 12 months = 1.7 mSv/month)
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.



* Calculated based on the number of workers from August 3-7, 24-28 and 31 (due to overhaul of heavy machines)

Figure 6: Changes in the average number of workers per weekday for each month since FY2015 (actual values)

➤ Status of heat stroke cases

- In FY2017, six workers suffered heat stroke due to work, but no worker had suffered light heat stroke (i.e. not requiring medical treatment) as of October 24. Ongoing measures will continue to prevent heat stroke. (In FY2016, four workers had heat stroke due to work and three workers had light heat stroke as of the end of October.)
- This fiscal year, most workers suffering from heat stroke had less experience of the work at the Fukushima Daiichi Nuclear Power Station. Based on this trend, new efforts were implemented from August in addition to ongoing heat stroke prevention measures, including introducing a method to easily identify these workers and provide them with oral advice. Consequently the number of heat stroke cases this fiscal year (six) was almost the same as last year (four), representing a significant decrease compared to the previous year (twelve).
- The next fiscal year, ongoing measures will continue to be implemented, including: the use of WBGT*; prohibiting outdoor work from 14:00 to 17:00; wearing cool vests; prohibiting work at WBGT 30°C or higher in principle; and checking health conditions using check sheets to detect workers in poor physical condition at an early stage. Moreover, detailed care will thoroughly be provided to workers lacking experience in the work at 1F to further improve the work environment, etc.

* WBGT (heat index): Index using three perspectives of humidity, radiation heat and temperature, which significantly impact on the heat balance of human bodies

7. Others


➤ Review of the "Progress Status of R&D Projects and Direction of the Next-term Plan"

- The "Progress Status of R&D Projects and Direction of the Next-term Plan" was revised in accordance with the Mid- and Long-term Roadmap, which, in turn, was revised on September 26.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during October 16-24)”; unit (Bq/L); ND represents a value below the detection limit

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>



Cesium-134:	3.3 (2013/10/17)	→	0.35	Below 1/9
Cesium-137:	9.0 (2013/10/17)	→	2.8	Below 1/3
Gross β:	74 (2013/ 8/19)	→	ND(16)	Below 1/4
Tritium:	67 (2013/ 8/19)	→	ND(1.9)	Below 1/30

Cesium-134:	4.4 (2013/12/24)	→	0.47	Below 1/9
Cesium-137:	10 (2013/12/24)	→	3.7	Below 1/2
Gross β:	60 (2013/ 7/ 4)	→	18	Below 1/3
Tritium:	59 (2013/ 8/19)	→	ND(1.9)	Below 1/30

Cesium-134:	5.0 (2013/12/2)	→	ND(0.25)	Below 1/20
Cesium-137:	8.4 (2013/12/2)	→	2.4	Below 1/3
Gross β:	69 (2013/8/19)	→	17	Below 1/4
Tritium:	52 (2013/8/19)	→	ND(1.9)	Below 1/20

Cesium-134:	2.8 (2013/12/2)	→	ND(0.39)	Below 1/7
Cesium-137:	5.8 (2013/12/2)	→	0.66	Below 1/8
Gross β:	46 (2013/8/19)	→	ND(15)	Below 1/3
Tritium:	24 (2013/8/19)	→	ND(2.7)	Below 1/8

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

Cesium-134:	ND(0.61)
Cesium-137:	3.6
Gross β:	23
Tritium:	6.1 *

Cesium-134:	3.3 (2013/12/24)	→	ND(0.59)	Below 1/5
Cesium-137:	7.3 (2013/10/11)	→	2.1	Below 1/3
Gross β:	69 (2013/ 8/19)	→	16	Below 1/4
Tritium:	68 (2013/ 8/19)	→	ND(1.5)	Below 1/40

Cesium-134:	3.5 (2013/10/17)	→	ND(0.31)	Below 1/10
Cesium-137:	7.8 (2013/10/17)	→	1.6	Below 1/4
Gross β:	79 (2013/ 8/19)	→	20	Below 1/3
Tritium:	60 (2013/ 8/19)	→	2.1	Below 1/20

Cesium-134:	32 (2013/10/11)	→	1.4	Below 1/20
Cesium-137:	73 (2013/10/11)	→	14	Below 1/5
Gross β:	320 (2013/ 8/12)	→	50	Below 1/6
Tritium:	510 (2013/ 9/ 2)	→	29	Below 1/10


From February 11, 2017, the location of the sampling point was shifted approx. 50 m south of the previous point due to the location shift of the silt fence.

Cesium-134:	1.6
Cesium-137:	13
Gross β:	33
Tritium:	37 *

Cesium-134:	1.3
Cesium-137:	13
Gross β:	54
Tritium:	36 *

Cesium-134:	1.0
Cesium-137:	14
Gross β:	53
Tritium:	42 *

Cesium-134:	5.3 (2013/8/ 5)	→	ND(0.46)	Below 1/10
Cesium-137:	8.6 (2013/8/ 5)	→	2.4	Below 1/3
Gross β:	40 (2013/7/ 3)	→	15	Below 1/2
Tritium:	340 (2013/6/26)	→	3.6	Below 1/90



* Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of October 25, 2017

Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

(The latest values sampled during October 16-24)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

○【Northeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.77)
 Cesium-137: ND (2013) → ND (0.58)
 Gross β: ND (2013) → ND (16)
 Tritium: ND (2013) → ND (1.7)

○【East side of port entrance (offshore 1km)】

Cesium-134: ND (2013) → ND (0.70)
 Cesium-137: 1.6 (2013/10/18) → ND (0.52) Below 1/3
 Gross β: ND (2013) → ND (16)
 Tritium: 6.4 (2013/10/18) → ND (1.7) Below 1/3

○

【Southeast side of port entrance(offshore 1km)】

Cesium-134: ND (2013) → ND (0.65)
 Cesium-137: ND (2013) → ND (0.60)
 Gross β: ND (2013) → ND (16)
 Tritium: ND (2013) → ND (1.7)

Cesium-134: ND (2013) → ND (0.72)
 Cesium-137: ND (2013) → ND (0.57)
 Gross β: ND (2013) → ND (16)
 Tritium: 4.7 (2013/ 8/18) → ND (1.7) Below 1/2

○【Port entrance】

○【South side of south breakwater(offshore 0.5km)】

Cesium-134: ND (2013) → ND (0.77)
 Cesium-137: ND (2013) → ND (0.59)
 Gross β: ND (2013) → ND (16)
 Tritium: ND (2013) → ND (1.7)

○【North side of Unit 5 and 6 release outlet】


Cesium-134: 1.8 (2013/ 6/21) → ND (0.61) Below 1/2
 Cesium-137: 4.5 (2013/ 3/17) → ND (0.64) Below 1/7
 Gross β: 12 (2013/12/23) → 8.2
 Tritium: 8.6 (2013/ 6/26) → ND (1.5) Below 1/5

Cesium-134: 3.3 (2013/12/24) → ND (0.59) Below 1/5
 Cesium-137: 7.3 (2013/10/11) → 2.1 Below 1/3
 Gross β: 69 (2013/ 8/19) → 16 Below 1/4
 Tritium: 68 (2013/ 8/19) → ND (1.5) Below 1/40


Cesium-134: ND (2013) → ND (0.74)
 Cesium-137: 3.0 (2013/ 7/15) → ND (0.71) Below 1/4
 Gross β: 15 (2013/12/23) → 12
 Tritium: 1.9 (2013/11/25) → ND (1.6)

○【Near south release outlet】

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. From January 27, 2017, the location of the sampling point was also shifted approx. 280 m south of the Unit 1-4 release outlet.



Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.



Summary of TEPCO data as of October 25, 2017

Progress toward decommissioning: Fuel removal from the spent fuel pool (SFP)

Immediate target Commence fuel removal from the Unit 1-3 Spent Fuel Pools

Unit 1

Regarding fuel removal from Unit 1 spent fuel pool, there is a plan to install a dedicated cover for fuel removal over the top floor of the Reactor Building (operating floor). All roof panels and wall panels of the building cover were dismantled by November 10, 2016. Removal of pillars and beams of the building was completed on May 11. Modification of the pillars and beams (including windbreak fence) will follow. Prior to formulating a work plan for rubble removal, additional investigation into rubble status on the operating floor is underway. Thorough monitoring of radioactive materials will continue.

<Dismantling of wall panels>



Flow of building cover dismantling

Unit 2

To facilitate removal of fuel assemblies and debris in the Unit 2 spent fuel pool, the scope of dismantling and modification of the existing Reactor Building rooftop was examined. From the perspective of ensuring safety during the work, controlling impacts on the outside of the power station, and removing fuel rapidly to reduce risks, we decided to dismantle the whole rooftop above the highest floor of the Reactor Building.

Examination of the following two plans continues: Plan 1 to share a container for removing fuel assemblies from the pool and fuel debris and Plan 2 to install a dedicated cover for fuel removal from the pool.




Image of Plan 1

Image of Plan 2

Unit 3

Prior to the installation of a cover for fuel removal, removal of large rubble from the spent fuel pool was completed in November 2015. To ensure safe and steady fuel removal, training of remote control was conducted at the factory using the actual fuel-handling machine which will be installed on site (February – December 2015). Measures to reduce dose on the Reactor Building top floor (decontamination, shields) were completed in December 2016. Installation of a cover for fuel removal and a fuel-handling machine is underway from January 2017.



Installation of dome roof (October 25)




Image of entire fuel handling facility inside the cover



Image of the cover for fuel removal

Unit 4

In the Mid- and Long-Term Roadmap, the target of Phase 1 involved commencing fuel removal from inside the spent fuel pool (SFP) of the 1st Unit within two years of completion of Step 2 (by December 2013). On November 18, 2013, fuel removal from Unit 4, or the 1st Unit, commenced and Phase 2 of the roadmap started.

On November 5, 2014, within a year of commencing work to remove the fuel, all 1,331 spent fuel assemblies in the pool had been transferred. The transfer of the remaining non-irradiated fuel assemblies to the Unit 6 SFP was completed on December 22, 2014. (2 of the non-irradiated fuel assemblies were removed in advance in July 2012 for fuel checks)


This marks the completion of fuel removal from the Unit 4 Reactor Building. Based on this experience, fuel assemblies will be removed from Unit 1-3 pools.

* A part of the photo is corrected because it includes sensitive information related to physical protection.



Fuel removal status

Common pool




An open space will be maintained in the common pool (Transfer to the temporary cask custody area)

Progress to date

- The common pool has been restored to a condition allowing it to re-accommodate fuel to be handled (November 2012)
- Loading of spent fuel stored in the common pool to dry casks commenced (June 2013)
- Fuel removed from the Unit 4 SFP have been received (November 2013- November 2014)

Temporary Cask⁽²⁾ Custody Area



Spent fuel is accepted from the common pool

Operation commenced on April 12, 2013; from the cask-storage building, transfer of 9 existing dry casks completed (May 21, 2013); fuel stored in the common pool sequentially transferred.

<Glossary>

(*1) Operating floor: During regular inspection, the roof over the reactor is opened while on the operating floor, fuel inside the core is replaced and the core internals are inspected.

(*2) Cask: Transportation container for samples and equipment, including radioactive materials.

Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Investigation into TIP Room of the Unit 1 Reactor Building

- To improve the environment for future investigations inside the PCV, etc., an investigation was conducted from September 24 to October 2, 2015 at the TIP Room⁽¹⁾. (Due to high dose around the entrance in to the TIP Room, the investigation of dose rate and contamination distribution was conducted through a hole drilled from the walkway of the Turbine Building, where the dose was low)
- The investigative results identified high dose at X-31 to 33 penetrations⁽²⁾ (instrumentation penetration) and low dose at other parts.
- As it was confirmed that work inside the TIP room would be available, the next step will include identification of obstacles which will interfere the work inside the TIP Room and formulation of a plan for dose reduction.

Investigation in the leak point detected in the upper part of the Unit 1 Suppression Chamber (S/C⁽³⁾)

Investigation in the leak point detected in the upper part of Unit 1 S/C from May 27, 2014 from one expansion joint cover among the lines installed there. As no leakage was identified from other parts, specific methods will be examined to halt the flow of water and repair the PCV.



Leak point





Image of the S/C upper part investigation

Unit 1

Air dose rate inside the Reactor Building:
Max. 5,150mSv/h (1F southeast area) (measured on July 4, 2012)



* Indices related to the plant are values as of 11:00, October 25, 2017


Investigations inside PCV	1st (Oct 2012)	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling accumulated water - Installing permanent monitoring instrumentation
	2nd (Apr 2015)	- Confirming the status of PCV 1st floor - Acquiring images - Measuring air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (Mar 2017)	- Confirming the status of PCV 1st basement floor - Acquiring images - Measuring air temperature and dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in May 2014) - Sand cushion drain line (identified in November 2013)	

Status of investigation inside the PCV

Prior to fuel debris removal, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

[Investigative outline]

- In April 2015, a device, which entered the inside of the PCV through a narrow access opening (bore: ϕ 100 mm), collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, the investigation using a self-propelled investigation device, conducted to inspect the spreading of debris to the basement floor outside the pedestal, took images of the PCV bottom status for the first time. The status inside the PCV will continue to be examined based on the collected image and dose data.



<Image of investigation inside the PCV>




Image of hanging of dosimeter and camera



Image near the bottom

Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Feb - May 2015	Confirmed that there was no large fuel in the reactor core.

<Glossary>
 (1) TIP (Traversing In-core Probe)
 (2) Penetration: Through-hole of the PCV
 (3) S/C (Suppression Chamber): Suppression pool, used as the water source for the emergent core cooling system.
 (4) SFP (Spent Fuel Pool):
 (5) RPV (Reactor Pressure Vessel)
 (6) PCV (Primary Containment Vessel)

Progress toward decommissioning: Works to identify the plant status and toward fuel debris removal

October 26, 2017

Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment
3/6


Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Installation of an RPV thermometer and permanent PCV supervisory instrumentation

- Replacement of the RPV thermometer
 - As the thermometer installed at the Unit 2 RPV bottom after the earthquake had broken in February 2014, it was excluded from the monitoring thermometers.
 - On April 2014, removal of the broken thermometer failed and was suspended. Rust-stripping chemicals were injected and the broken thermometer was removed on January 2015. A new thermometer was reinstalled on March. The thermometer has been used as a part of permanent supervisory instrumentation since April.
- Reinstallation of the PCV thermometer and water-level gauge
 - Some of the permanent supervisory instrumentation for PCV could not be installed in the planned locations due to interference with existing grating (August 2013). The instrumentation was removed on May 2014 and new instruments were reinstalled on June 2014. The trend of added instrumentation will be monitored for approx. one month to evaluate its validity.
 - The measurement during the installation confirmed that the water level inside the PCV was approx. 300mm from the bottom.

Investigative results on torus chamber walls

- The torus chamber walls were investigated (on the north side of the east-side walls) using equipment specially developed for that purpose (a swimming robot and a floor traveling robot).
- At the east-side wall pipe penetrations (five points), "the status" and "existence of flow" were checked.
- A demonstration using the above two types of underwater wall investigative equipment showed how the equipment could check the status of penetration.
- Regarding Penetrations 1 - 5, the results of checking the sprayed tracer (*) by camera showed no flow around the penetrations. (investigation by the swimming robot)
- Regarding Penetration 3, a sonar check showed no flow around the penetrations. (investigation by the floor traveling robot)



Status of investigation inside the PCV


Prior to fuel debris removal, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

[Investigative outline]

- A robot, injected from Unit 2 X-6 penetration (*1), will access the inside of the pedestal using the CRD rail.

[Progress status]

- As manufacturing of shields necessary for dose reduction around X-6 penetration was completed, a hole was made in December 2016 at the PCV penetration from which a robot will be injected.
- On January 26 and 30, 2017, a camera was inserted from the PCV penetration to inspect the status of the CRD replacement rail on which the robot will travel. On February 9, deposit on the access route of the self-propelled investigative device was removed and on February 16, the inside of the PCV was investigated using the device.
- The results of this series of investigations confirmed fallen and deformed gratings and a quantity of deposit inside the pedestal. The evaluation results of the collected information will be utilized in considering the policy for fuel debris removal.




(Reference) Inside the Unit 5 pedestal

Scope of investigation inside the PCV

Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Mar - Jul 2016	Confirmed the existence of high-density materials, which was considered as fuel debris, at the bottom of RPV, and in the lower part and the outer periphery of the reactor core. It was assumed that a large part of fuel debris existed at the bottom of RPV.

<Glossary> (*1) Penetration: Through-hole of the PCV (*2) SFP (Spent Fuel Pool) (*3) RPV (Reactor Pressure Vessel) (*4) PCV (Primary Containment Vessel) (*5) Tracer: Material used to trace the fluid flow. Clay particles



Investigations inside PCV	1st (Jan 2012)	- Acquiring images - Measuring air temperature
	2nd (Mar 2012)	- Confirming water surface - Measuring water temperature - Measuring dose rate
	3rd (Feb 2013 - Jun 2014)	- Acquiring images - Sampling accumulated water - Measuring water level - Installing permanent monitoring instrumentation
	4th (Jan - Feb 2017)	- Acquiring images - Measuring dose rate - Measuring air temperature
Leakage points from PCV	- No leakage from torus chamber rooftop - No leakage from all inside/outside surfaces of S/C	

Immediate target Identify the plant status and commence R&D and decontamination toward fuel debris removal

Water flow was detected from the Main Steam Isolation Valve* room

On January 18, 2014, a flow of water from around the door of the Steam Isolation Valve room in the Reactor Building Unit 3 1st floor northeast area to the nearby floor drain funnel (drain outlet) was detected. As the drain outlet connects with the underground part of the Reactor Building, there is no possibility of outflow from the building.

From April 23, 2014, image data has been acquired by camera and the radiation dose measured via pipes for measurement instrumentation, which connect the air-conditioning room on the Reactor Building 2nd floor with the Main Steam Isolation Valve Room on the 1st floor. On May 15, 2014, water flow from the expansion joint of one Main Steam Line was detected.


This is the first leak from PCV detected in the Unit 3. Based on the images collected in this investigation, the leak volume will be estimated and the need for additional investigations will be examined. The investigative results will also be utilized to examine water stoppage and PCV repair methods.

* Main Steam Isolation Valve: A valve to shut off the steam generated from the Reactor in an emergency


Investigative results into the Unit 3 PCV equipment hatch using a small investigation device

- As part of the investigation into the PCV to facilitate fuel debris removal, the status around the Unit 3 PCV equipment hatch was investigated using a small self-traveling investigation device on November 26, 2015.

- Given blots such as rust identified below the water level inside the PCV, there may be a leakage from the seal to the extent of bleeding. Methods to investigate and repair the parts, including other PCV penetrations with a similar structure, will be considered.



Unit 3



* Indices related to plant are values as of 11:00, October 25, 2017


Investigations inside PCV	1st (Oct – Dec 2015)	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling accumulated water - Installing permanent monitoring instrumentation (December 2015)
	2nd (Jul 2017)	- Acquiring images - Installing permanent monitoring instrumentation (August 2017)
Leakage points from PCV	- Main steam pipe bellows (identified in May 2014)	

Investigation inside the PCV

Prior to removing fuel debris, the inside of the Primary Containment Vessel (PCV) was investigated to identify the status there including the location of the fuel debris.

[Investigative outline]

- The status of X-53 penetration⁽⁴⁾, which may be under the water and which is scheduled for use to investigate the inside of the PCV, was investigated using remote-controlled ultrasonic test equipment. The results showed that the penetration was not under the water (October 22-24).
- For the purpose of confirming the status inside the PCV, an investigation device was inserted into the PCV from X-53 penetration on October 20 and 22, 2015 to obtain images, data of dose and temperature and sample accumulated water. No damage was identified on the structure and walls inside the PCV and the water level was almost identical with the estimated value. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. The investigation identified several fallen obstacles and deposits, such as supposed solidified molten materials and grating, inside the pedestal.
- Image data collected in the investigation will be analyzed to identify the detailed status inside the pedestal.



Status inside the pedestal

Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
May – Sep 2017	The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that part of the fuel debris potentially existed at the bottom of the RPV.


<Glossary>

(*1) SFP (Spent Fuel Pool) (*2) RPV (Reactor Pressure Vessel) (*3) PCV (Primary Containment Vessel) (*4) Penetration: Through-hole of the PCV


Immediate target Stably continue reactor cooling and accumulated water treatment, and improve reliability

Work to improve the reliability of the circulation water injection cooling system and pipes to transfer accumulated water.

- Operation of the reactor water injection system using Unit 3 Condensate Storage Tank (CST) as a water source commenced (from July 5, 2013). Compared to the previous systems, the reliability of the reactor water injection system was enhanced, e.g. by increasing the amount of water-source storage and enhancing durability.
- To reduce the risk of contaminated-water leakage, the circulation loop was shortened by installing a reverse osmosis (RO) device in the Unit 4 Turbine Building within the circulation loop, comprising the transfer of contaminated water, water treatment and injection into the reactors. Operation of the installed RO device started from October 7 and 24-hour operation started from October 20. Installation of the new RO device inside the building shortened the circulation loop from approx. 3 to 0.8 km.



* The entire length of contaminated water transfer pipes is approx. 2.1km, including the transfer line of surplus water to the upper heights (approx. 1.3km).



Progress status of dismantling of flange tanks

- To facilitate replacement of flange tanks, dismantling of flange tanks started in H1 east/H2 areas in May 2015. Dismantling of all flange tanks was completed in H1 east area (12 tanks) in October 2015, in H2 area (28 tanks) in March 2016 and in H4 area (56 tanks) in May 2017 and in H3 B area (31 tanks) in September 2017. Dismantling of flange tanks in H5 and H6 areas is underway.



Start of dismantling in H1 east area





After dismantling in H1 east area


Completion of purification of contaminated water (RO concentrated salt water)

Contaminated water (RO concentrated salt water) is being treated using seven types of equipment including the multi-nuclide removal equipment (ALPS). Treatment of the RO concentrated salt water was completed on May 27, 2015, with the exception of the remaining water at the tank bottom. The remaining water will be treated sequentially toward dismantling the tanks.

The strontium-treated water from other facilities than the multi-nuclide removal equipment will be re-purified in the multi-nuclide removal equipment to further reduce risks.



Preventing groundwater from flowing into the Reactor Buildings




Reducing groundwater inflow by pumping sub-drain water
 To reduce groundwater flowing into the buildings, pumping-up of groundwater from wells (subdrains) around the buildings started on September 3, 2015. Pumped-up groundwater was purified at dedicated facilities and released after TEPCO and a third-party organization confirmed that its quality met operational targets.

Via a groundwater bypass, reduce the groundwater level around the Building and groundwater inflow into the Building

Measures to pump up groundwater flowing from the mountain side upstream of the Building to reduce the groundwater inflow (groundwater bypass) have been implemented. The pumped up groundwater is temporarily stored in tanks and released after TEPCO and a third-party organization have confirmed that its quality meets operational targets. Through periodical monitoring, pumping of wells and tanks is operated appropriately. At the observation holes installed at a height equivalent to the buildings, the trend showing a decline in groundwater levels is checked. The analytical results on groundwater inflow into the buildings based on existing data showed a declining trend.

Installing land-side impermeable walls with frozen soil around Units 1-4 to prevent the inflow of groundwater into the building



To prevent the inflow of groundwater into the buildings, installation of impermeable walls on the land side is planned.

Freezing started on the sea side and at a part of the mountain side from March 2016 and at 95% of the mountain side from June 2016. On the sea side, the underground temperature declined 0°C or less throughout the scope requiring freezing except for the unfrozen parts under the sea-water pipe trenches and the areas above groundwater level in October 2016.

Freezing started for two of seven unfrozen sections on the mountain side from December 2016, and four of the remaining five unfrozen sections from March 2017. Freezing of the remaining unfrozen section started in August 2017.


Progress toward decommissioning: Work to improve the environment within the site

Immediate targets	<ul style="list-style-type: none"> Reduce the effect of additional release from the entire power station and radiation from radioactive waste (secondary water treatment waste, rubble, etc.) generated after the accident, to limit the effective radiation dose to below 1mSv/year at the site boundaries. Prevent contamination expansion in sea, decontamination within the site
--------------------------	--

Optimization of radioactive protective equipment


Based on the progress of measures to reduce environmental dosage on site, the site is categorized into two zones: highly contaminated area around Unit 1-4 buildings, etc. and other areas to optimize protective equipment according to each category aiming at improving safety and productivity by reducing load during work.

From March 2016, limited operation started. From March and September 2017, the G Zone was expanded.



R zone (Anorak area)	Y zone (Coverall area)	G zone (General wear)
Full-face mask 	Full-face or half-face masks 1, 2  	Disposable disposable mask 
Anorak on coverall Or double coveralls 	Coverall 	General*3 Dedicated on-site wear  

*1 For works in buildings including water treatment facilities (multi-nuclide removal equipment, etc.) (excluding site visits), wear a full-face mask.
 *2 For works in tank areas containing concentrated salt water or Sr-treated water (excluding works not handling concentrated salt water, etc., patrol, on-site investigation for work planning, and site visits) and works related to tank transfer lines, wear a full-face mask.
 *3 Specified light works (patrol, monitoring, delivery of goods brought from outside, etc.)



Installation of dose-rate monitors

To help workers in the Fukushima Daiichi Nuclear Power Station precisely understand the conditions of their workplaces, a total of 86 dose-rate monitors were installed by January 4, 2016.

These monitors allow workers to confirm real time on-site dose rates at their workplaces.

Workers are also able to check concentrated data through large-scale displays installed in the Main Anti-Earthquake Building and the access control facility.



Installation of Dose-rate monitor

Installation of sea-side impermeable walls

To prevent the outflow of contaminated water into the sea, sea-side impermeable walls have been installed.

Following the completed installation of steel pipe sheet piles on September 22, 2015, connection of these piles was conducted and connection of sea-side impermeable walls was completed on October 26, 2015. Through these works, closure of sea-side impermeable walls was finished and the contaminated water countermeasures have been greatly advanced.



Installation of steel pipe sheet piles for sea-side impermeable wall

Status of the large rest house

A large rest house for workers was established and its operation commenced on May 31, 2015.

Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest.

On March 1, 2016 a convenience store opened in the large rest house. On April 11, operation of the shower room started. Efforts will continue to improve convenience of workers.

