## Control Measures for Water Leaked from the H4 Area Tank

 Status of the Consideration of the Applicability of the Collecting Method for Strontium Present in the Soil

> March 27, 2014 Tokyo Electric Power Company



## 1. Overview of the Consideration

In considering the applicability, an laboratory test and a field test are to be carried out, and the effectiveness of related measures.
 <u>Laboratory test: Sr-collecting effect of the collecting material and soil conditioner<sup>%1</sup>(apatite + crushed stones) is to be confirmed.
 Field test: Confirm the effect of collection<sup>%3</sup> as a supplementary purpose in addition to the main purposes of confirming workability and quality<sup>%2</sup>.
 <sup>%1</sup> The soil conditioner is a material made by mixing hydroxy-apatite [Ca<sub>10</sub>(PO<sub>4</sub>)<sub>6</sub>(OH)<sub>2</sub>] with crushed stones. <sup>%2</sup> The main purpose of the field test is to confirm the mixing method of soil conditioner and the workability

</u>

according to the specified compounding ratio etc.

3 The effect of collection is determined from the result of the laboratory test. The result of the field test is to be reflected in the construction/installation as needed.

The following tests are conducted in the laboratory:

- Batch test (Capability test of the collecting material)
  - Column test (Simulation test of the soil conditioner)

Reflect the result



(Polypropylene container)



(Tube rotator)





[Batch test]

[Field Test]

[Laboratory Test]

purposes)Confirmation of the effect of collecting Sr (Supplementary)

A full-scale verification test is conducted on site.Confirmation of workability and quality (Main



## 2. Laboratory Test (1) Batch Test ① Test Results

• The batch test is intended to confirm the distribution coefficient, removal ratio<sup>\*1</sup>, and Ca substitution ratio<sup>\*2</sup> of apatite in relation to Sr.


[Test Results]

Distribution coefficient : 0.2 to 0.25m<sup>3</sup>/kg (200 to 250ml/g)

Removal ratio: 60% to 70% (decontamination factor DF<sup> $\times3$ </sup>: 3 to 3.5)

Ca substitution ratio: 0.07%<sup>\*\*4</sup>

※1 Relative values in proportion to apatite (1g), with the solid-liquid ratio being 1/100
※2 On the assumption that all the amount of adsorbed Sr has been substituted
※3 DF=(Initial liquid-phase concentration of Sr)/(Liquid-phase concentration of Sr after adsorption)
※4 Final values of the amount of remaining adsorbed Sr after the desorption test



[Distribution coefficient]

- The distribution coefficient can be defined as the sum of electrical surface adsorption and adsorption by ion exchange between Ca and Sr.
- <u>The distribution coefficient obtained from the test results was in the range from 0.2 to 0.25m<sup>3</sup>/kg (200 to 250ml/g)</u>, and the removal ratio was between 60 to 70%.
- When compared in terms of the distribution coefficient, <u>the above values are smaller than those of</u> <u>zeolites<sup>%1</sup> such as Zeolite A (790ml/g), Zeolite X (790ml/g) and clinoptilolite (560ml/g) etc.</u>

[Ca substitution ratio]

- It is the ratio of the adsorbed amount of Sr to the amount of Ca present in 1 gram of apatite (8.8mmol/g)(100% if all the Ca content of the apatite<sup>2</sup> substitutes Sr).
- The substitution ratio calculated from the final remaining amount of Sr after the desorption test shows the amount of Ca which contributed to the ion exchange.
- According to the test results, the final substitution ratio was 0.07%, showing the substitution ratio of Sr by Ca present in the apatite was very small. (This ratio was designed to be 10% at the Hanford Site)

%1 The Data Collection of the Atomic Energy Society of Japan, with seawater content of 1% %2 Chemical formula:  $Ca_{10}(PO_4)_6(OH)_2$ 



• As the Ca-substitution ratio of the apatite used for this test was low, we used other materials and carried out additional tests.

[Additional Consideration]

- A study on (natural and synthetic apatite) powder-type apatite, confirmation of the effect and selection of adequate materials
- Confirmation of the effect of solution-type apatite (refer to the specification for the Hanford Site)
- A study on (natural and synthetic) zeolites, confirmation of the effect and selection of adequate materials

[The specification for the Hanford Site] Target of reduction in Sr concentration: By 90% of the maximum concentration (Solution-type) • Main works: Synthetic apatite → On-site collection effect: About 90% (Powder-type) • Field test: Natural apatite (calcination temperature<sup>\*</sup>: 350° C) → On-site collection effect: About 90% • Main works: Natural apatite (calcination temperature: 1000 – 1100° C) → On-site collection effect: Not yet conducted [The specification for this test] (Powder-type) • Field test: Natural apatite (calcination temperature: 1100° C)

and decreases the reactivity (substitution ratio) between Ca and Sr.



## 2. Laboratory Test (4) A List of Considered Materials

| Types of materials    |   | Calcination<br>temperature | Remarks  | Availability    | Testing status           | Analysis/Evaluation   |
|-----------------------|---|----------------------------|--|-----------------|--------------------------|-----------------------|
| Natural<br>apatites   | Apatite ①: Beef bone  | 1100°C                     | K <sub>d</sub> =0.2m³/kg                           | Already<br>used | Already used             | Already used          |
|                       | Bone char (coarse grain): Beef bone   | 1000 - 1100°C              | Used at the Hanford Site                           | Available       | Completed                | Now being carried out |
|                       | APATITE II <sup>®</sup> (fine grain): Fish bone   | 350°C                      | Used at the Hanford Site                           | Available       | Completed                | Now being carried out |
|                       | Apatite @: Beef bone  | 850 - 900°C                |  | Available       | Now being<br>carried out | Not yet conducted     |
|                       | Steamed bone meal: Pork bone  | Steamed at 180°C           |  | Available       | Completed                | Now being carried out |
| Synthetic<br>apatites | Hydroxy-apatite   | Non-calcinated             |  | Available       | Completed                | Now being carried out |
|                       | Tribasic calcium phosphate®   | Non-calcinated             |  | Available       | Completed                | Now being carried out |
|                       | Hydroxy-apatite slurry  | Non-calcinated             |  | Available       | Completed                | Now being carried out |
|                       | Tribasic calcium phosphate@   | Non-calcinated             |  | Available       | Completed                | Now being carried out |
|                       | Solution-type<br>CaCl <sub>2</sub> +(Na <sup>2</sup> HPO <sub>4</sub> +Na <sub>3</sub> PO <sub>4</sub> +NH <sub>4</sub> NO <sub>3</sub> ) | -                          | Refer to the specification<br>for the Hanford Site | Available       | Completed                | Now being carried out |
| Natural<br>zeolites   | Clinoptilolite (produced in Shimane)  | -                          |  | Available       | Completed                | Now being carried out |
|                       | Clinoptilolite (produced in Futatsui)   | -                          |  | Available       | Completed                | Now being carried out |
|                       | Zeophyllite #1424 (Mordenite)   | -                          |  | Available       | Now being<br>carried out | Not yet conducted     |
|                       | Nitto Zeolite No.2 (Mordenite)  | -                          |  | Available       | Now being<br>carried out | Not yet conducted     |
| Synthetic<br>zeolites | P-type zeolite (synthetic)  | -                          |  | Available       | Completed                | Now being carried out |
|                       | X-type zeolite  | -                          |  | Available       | Completed                | Now being carried out |



- Implementation processes have been changed due to additional tests etc. (Black→Red)
- The implementation of the main works will be determined in a comprehensive manner on the basis of the results of additional laboratory test etc.

|  | 2014.1 | 2        | 3                                      | 4                              | 5    | 6                     |
|--|--------|----------|--|--------------------------------|------|-----------------------|
| [Laboratory Test]                        |        |          |  | Determinatior<br>▼ on the main | )    |                       |
| [Field Test]                             |        |          |  | works                          |      |                       |
| Confirmation of workability              |        | improvem | ent                                    |                                |      |                       |
| Confirmation of quality                  |        |          | Determinatio<br>▼ on the main<br>works |                                |      |                       |
| Confirmation of Sr-<br>collection effect |        | obser    | ation of<br>vation<br>les<br>×Discont  | Monitoring/analı<br>inue       | /SIS | l in the main<br>orks |

