Removal of Obstacles Including Debris, etc., on the First Floor of the Reactor Buildings of the Fukushima Daiichi Nuclear Power Station Units 1 and 3

> July 24, 2013 Tokyo Electric Power Company



# **1.** The purpose and overview of the removal work

### [Purpose] Securing the access route for decontamination equipment

- As the reactor buildings of the Fukushima Dailchi Power Station Units 1 and 3 have high radiation dose rates, we decided to perform our work using remote-controlled heavy equipment.
- The purpose of the work is to remove the concrete debris and duct debris, etc., scattered throughout the reactor buildings, which were generated by explosions, etc.



**Remote-controlled heavy equipment** 

ASTACO-SoRa

Example of objects to be removed: Fallen ducts



Distribution of obstacles on the first floor of Unit 3





# 2. Scheduled work processes

## [Scheduled work processes]

Implementation	2013 (H25)		
items Removal of obstacles in Unit	South side area West/north side areas   Field surveys Field surveys   (Relocation of interfering parts) Removal of obstacles		
3	7/127/25Around OctoberPackBotASTACO-SoRa(After the completion of work in Unit 1) Resumption of removal work		
Removal of obstacles in Unit 1	Field surveys Removal of obstacles Around the middle of August and onwards Commencement of removal work in Unit 1		

#### it is a maximum of 4mSv/h it is a maximum of 4mSv/h it is a maximum of 4mSv/h.



# Reference: Unmanned heavy equipment (ASTACO-SoRa) and an investigating robot (PackBot)





Unmanned heavy equipment with two arms (ASTACO-SoRa) 東京電力



	-
Weight	2.5t
Lifting load (using both arms)	300kg
Lifting load (using a single arm)	150kg
Workable height	2500mm







Weight	About 30Kg
Total length	700mm
Total width	530mm
Total height	190mm (The highest reachable height of the head camera) 2270mm

Investigating/work monitoring robot (PackBot)