

Wall dismantling work required to create an opening in the outer west wall of the Fukushima Daiichi Nuclear Power Station Unit 2 reactor building has commenced

<Reference>

May 28, 2018

Tokyo Electric Power Company Holdings, Inc.
Fukushima Daiichi D&D Engineering Company

- Wall dismantling work required to create an opening in the outer west wall of the Fukushima Daiichi Nuclear Power Station Unit 2 reactor building commenced today.
- During the dismantling work there were no significant fluctuations in readings taken from dust monitors used to monitor the concentration of radioactive substances nor in monitoring posts at site boundaries.
- At the end of June we will begin measuring dose rates and the concentration of radioactive substances in dust on the operating floor in order to deliberate measures for preventing the dispersion of radioactive substances before we begin dismantling the top of the reactor building.



Wall dismantling

Photographed by Tokyo Electric Power Company Holdings, Inc.

Date of photograph: May 28, 2018

<Work Achievements>

May 28, 2018

- At around 11:40 AM, chemical agents were sprayed in order to prevent the dispersion of dust
- At around 12:40 PM, dismantling of the wall began
- The dismantling of two blocks was completed at around 12:58 PM