

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

【Inspection/Restoration Status】
◆From April 11, 2010 (Sun) to May 8, 2010 (Sat)

| System / Equipment | Items | April 11 (Sun) to April 17 (Sat) | April 18 (Sun) to April 24 (Sat) | April 25 (Sun) to May 1 (Sat) | May 2 (Sun) to May 8 (Sat) | Status of Inspection / Restoration |
|------------------------------------|---|----------------------------------|----------------------------------|-------------------------------|----------------------------|---|
| Unit 1 | | | | | | |
| Unit 2 | Turbine facilities | [Work Schedule] | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009. |
| | Other facilities | [Work Schedule] | | | | Carrying in and installation work commenced on Nov. 30, 2009. |
| | | [Work Schedule] | | | | Carrying in and installation work commenced on Nov. 30, 2009. |
| | | [Work Schedule] | | | | Inspection commenced on Mar. 19, 2008. |
| | | [Work Schedule] | | | | Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. |
| Unit 3 | Turbine facilities | [Work Schedule] | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 7, 2008. |
| | Other facilities | [Work Schedule] | | | | Carrying in and installation work commenced on Aug. 10, 2009. |
| | | [Work Schedule] | | | | 3A, 3B Installation work commenced on Nov. 18, 2008. |
| | | [Work Schedule] | | | | Installation work commenced on Nov. 18, 2008. |
| | | [Work Schedule] | | | | Inspection commenced on Feb. 20, 2008. |
| | | [Work Schedule] | | | | Transformer (B) carrying in and installation work commenced on May 27, 2009. Transformer (A) carrying in and installation work commenced on Jun. 3, 2009. |
| | | [Work Schedule] | | | | Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008. |
| | Seismic reinforcement | [Work Schedule] | | | | Reinforcement work commenced on Dec. 8, 2009. |
| | | [Work Schedule] | | | | Reinforcement work commenced on Jul. 21, 2009. |
| | | [Work Schedule] | | | | Reinforcement work commenced on Nov. 2, 2009. |
| Unit 4 | Turbine facilities | [Work Schedule] | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. |
| | Other facilities | [Work Schedule] | | | | Carrying in and installation work commenced on Aug. 28, 2009. |
| | | [Work Schedule] | | | | Carrying in and installation work commenced on Sep. 2, 2009. |
| | | [Work Schedule] | | | | Carrying in and installation work commenced on Sep. 2, 2009. |
| | | [Work Schedule] | | | | Inspection commenced on Jan. 15, 2008. |
| | | [Work Schedule] | | | | Carrying in and installation work commenced on Jun. 12, 2009. |
| | | [Work Schedule] | | | | Laying cables commenced on Jan. 27, 2010. |
| | | [Work Schedule] | | | | Restoration work commenced on Oct. 30, 2009. |
| | Seismic reinforcement | [Work Schedule] | | | | Reinforcement work commenced on Oct. 21, 2009. |
| | | [Work Schedule] | | | | Reinforcement work commenced on Jul. 6, 2009. |
| Unit 5 | | | | | | |
| Transformer (common) / Switch Yard | On-site check/ inspection/ restoration of the oil protection bank for the transformer | [Work Schedule] | | | | Unit 2 Restoration work commenced on Nov. 17, 2009. |
| Environmental Facilities | Restoration work of filtrate tank/ demineralized tank on Arahama-side | [Work Schedule] | | | | Restoration work of No.2 demineralized tank commenced on Feb. 15, 2010. |
| Others | Restoration work for solid waste storage facility | [Work Schedule] | | | | Prevention countermeasure for drum falling commenced on Jan. 16, 2009. |
| | Reinforcement works for spent fuel transportation cask storage building | [Work Schedule] | | | | Reinforcement work commenced on Nov. 2, 2009. |
| | Restoration of laundry facility building on Arahama-side | [Work Schedule] | | | | Restoration work to be conducted from Jan. 30, 2009 to Apr. 23, 2010. |
| | Reconstruction of arrestor steel tower on Arahama-side | [Work Schedule] | | | | Reconstruction commenced on Jun. 17, 2009. |
| | Reconstruction of arrestor steel tower on Ominato-side | [Work Schedule] | | | | Reconstruction commenced on Sep. 3, 2009. |
| | Restoration and reinforcement work for the on-site/ outside roads & slope, etc. | [Work Schedule] | | | | Restoration work for roads inside and outside of the site currently in progress. Restoration work of Takamachi Overpass commenced on Apr. 1, 2010. Maintenance work of central soil disposal yard to be commenced on Apr. 15, 2010. |

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* Unit 6 and Unit 7 are in the commercial operation.

* [Work Schedule] The works to be suspended for "Golden Week" holidays from Apr. 29 to May 5. Periods may alter according to the progress situation of each work and inspection.