Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (1/2)

	6, 2010 (Sun) to July 3, 2010 (S System / Equipment	Items	June 6 (Sun) to June 12 (Sat)	June 13 (Sun) to June 19 (Sat)	June 20 (Sun) to June 26 (Sat)	June 27 (Sun) to July 3 (Sat)	Status of Inspec
	System / Equipment		suite o (suit) to suite 12 (suit)	Suite 15 (Suit) to Suite 15 (Suit)	Sale 26 (Sale) to Sale 26 (Sale)	suite 27 (Suit) to suity 5 (Suit)	Inspection on raising the reactor pressure to approx. 7.0 MPa conducted on Jun. 4, 2010.
Unit 1		Functional test for the entire plant					Inspection of raising an entropy main turbine generator conducted on Jun. 5, 2010. Inspection after activating a main turbine generator conducted on Jun. 5, 2010.
							Inspection after generating power at approx. 20% of the rated output conducted on Jun. 7, 2010. Inspection after generating power at approx. 50% of the rated output conducted on Jun. 9, 2010.
Unit 2	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on De
	Other facilities	Main transformer inspection			1		Carrying in and installation work to be commenced on Jun. 15, 2010.
		House transformer inspection					Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection					Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection			-		Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration					Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substruction comm
	Seismic reinforcement	Seismic reinforcement works for reactor building overhead crane			1		Preparation for reinforcement work to be commenced on Jun. 14, 2010.
		Seismic reinforcement works for the fuel handling machine					Preparation for reinforcement work to be commenced on Jun. 21, 2010.
Unit 3	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Ma
	Other facilities	Main transformer inspection					Carrying in and installation work commenced on Aug. 10, 2009.
		House transformer inspection					3A, 3B Installation work commenced on Nov. 18, 2008.
		Excitation transformer inspection			1		Installation work commenced on Nov. 18, 2008.
		Main generator inspection					Inspection commenced on Feb. 20, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive					Transformer (B) carrying in and installation work commenced on May 27, 2009. Transformer (A
		Circulating water pipe inspection					Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports		\checkmark			Preparation for reinforcement work to be conducted from May 17, 2010 to Jun. 13, 2010. Reinfo
		Seismic reinforcement works for reactor building overhead crane					Reinforcement work commenced on Dec. 8, 2009.
		Seismic reinforcement works for stack					Reinforcement work commenced on Jul. 21, 2009.
		Seismic reinforcement works for the fuel handling machine					Reinforcement work commenced on Nov. 2, 2009.
Unit 4	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on At
	Other facilities	Main transformer inspection					Carrying in and installation work commenced on Aug. 28, 2009.
		House transformer inspection			-		Carrying in and installation work commenced on Sep. 2, 2009.
		Excitation transformer inspection					Carrying in and installation work commenced on Sep. 2, 2009.
		Main generator inspection					Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive					Carrying in and installation work commenced on Jun. 12, 2009.
		500kV power cable inspection			1		Laying cables to be conducted from Jan. 27, 2010 to Jun. 30, 2010. Voltage application test cond
		Restoration works of standby gas treatment system piping duct substruction			-		Restoration work commenced on Oct. 30, 2009.
	Seismic reinforcement	Seismic reinforcement works for reactor building overhead crane					Reinforcement work commenced on Oct. 21, 2009.
		Seismic reinforcement works for stack					Reinforcement work commenced on Jul. 6, 2009.
Unit 5							
ansformer (common) / Switch Yard	On-site check/ inspection/ restoration of the oil protection bank for the transformer					Unit 2 Restoration work to be conducted from Nov. 17, 2009 to Jun. 23, 2010.
vironmenta	l Facilities	Restoration works of filtrate tank/ demineralized tank on Arahama-side					Restoration work of No.2 demineralized tank commenced on Feb. 15, 2010. Restoration work of
ners		Restoration works for solid waste storage facility					Prevention countermeasure for drum falling commenced on Jan. 16, 2009.
		Reinforcement works for spent fuel transportation cask storage building					Reinforcement work commenced on Nov. 2, 2009.
		Reconstruction of arrestor steel tower on Arahama-side					Reconstruction commenced on Jun. 17, 2009.
					-		
		Reconstruction of arrestor steel tower on Ominato-side					Reconstruction commenced on Sep. 3, 2009.
			1	1			Restoration work for roads inside and outside of the site currently in progress.

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* Unit 6 is in the comercial operation, and Unit 7 is in the periodical inspection.

Inspection / Restoration
)10.)10.
an Dao 7, 2000
on Dec. 7, 2009.
ommenced on Dec. 1, 2008.
on May 7, 2008.
er (A) carrying in and installation work commenced on Jun. 3, 2009.
2008.
teinforcement work to be commenced on Jun. 14, 2010.
on Aug. 3, 2009.
t conducted on Jun. 4, 2010.
rk of No.2 filtrate tank commenced on May 29, 2010.