










Commissioning schedule for the radioactive wastewater treatment facility

	June 13 (Mon)	June 14 (Tue)	June 15 (Wed)	June 16 (Thu)	June 17 (Fri)
Overall schedule					commence treatment of the rad  Continuous operation of the entire radioactive wastewater tr including the water purification facility *2 
Commissioning of the Cesium absorption facility	Test run of the pump Fill the caility with water 	Commissioning of the Cesium absorption facility (Begin at 3:45 AM) 	Run the Cesium absorption facility and the contaminated water treatment facility together 		
commissioning of the contaminated water treatment facility	Run equipments constituting the contaminated water treat 	Prepare for the commissioning of the contaminated water treatment facility *1 	Run the Cesium absorption facility and the contaminated water treatment facility 	Commissioning of the contaminated water treatment facility 	

 : test using non-contaminated water  : test using low level contaminated wa

*1 Inject chemicals for coagulation sedimentation

*2 Treat low level contaminated water in the receiving tank by the continuous operation with the water purification facility