Plant Status of Fukushima Daiichi Nuclear Power Station

October 8, 2011 Tokyo Electric Power Company

<Draining Water on Underground Floor of Turbine Building (T/B)>

<u><drain< u=""></drain<></u>	<u>Craining Water on Underground Floor of Turbine Building (T/B)</u>				
Sta	Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility				
[Treatr	nent Facility	y]			
- 6/17	20:00	Full operation started.			
- 6/24	12:00	Treatment started at desalination facilities			
- 6/27	16:20	Circulating injection cooling started.			
- 8/7	16:11	Evaporative Concentration Facility has started full operation.			
- 8/19	19:33	We activated second cesium adsorption facility (System B) and started the treatment of			
		accumulated water by the parallel operation of cesium adsorption instrument and decontamination instrument. At 19:41, the flow rate achieved steady state.			
- 10/4	11:38	Isolated circulating operation of the decontamination instrument has started in order to			
		purify the water in the waste treatment water tank.*			
		*On September 15, an increase in the radioactivity concentration of the processed water was detected			
		after the water was processed in the decontamination instrument. According to the investigation thereafter,			
		the increase was estimated that it was caused by the influx of highly radioactive sludge water into the waste water treatment tank when the water in the primary despondence tank was drained to change the			
		stirrer.			
- 10/8	12:00	We Stopped the operation of reverse osmosis membrane concentrated water pump and			
		Water Desalinations No2 and No3 due to liquid spill at hose for transferring reverse			
		osmosis membrane concentrated water of Water Desalinations (reverse osmosis			
		membrane). At 0:40 pm we confirmed that the leakage had been stopped. At 1:15 pm			
		we restarted the pump in trial and found the leaked point. We are planning to replace the			
		hose. At 2:00 pm, we restarted the operation of the Water Desalinations (reverse osmosis			
		membrane) No2 and No3.			

[Storage Facility]

From June 8, big tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

Accumulated water in vertical shafts of trenches and at basement level of building

Abeditivitated water in vertical enance of a energies and at bacement level of bananing			
Unit	Draining water source \rightarrow Place transferred	Status	
2u	\cdot 2u T/B* \rightarrow Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building(High Temperature Incinerator Building]		
3u	*We changed discharge source from vertical shaft to T/B. · 3u T/B → Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building]		
6u	\cdot 6u T/B \rightarrow temporary tanks	·10/8 Transferring not planned	

Transfer to:	Status of Water Level (as of 7:00 on 10/8)
Process Main Building	Water level: O.P.+ 3,272 mm (Accumulated total increase: 4,489 mm) 206 mm decrease from 10/7 7:00
Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)	Water level: O.P.+ 2,375 mm (Accumulated total increase: 3,101 mm) 124 mm increase from 10/7 7:00

Water level at the vertical shaft of the trench and T/B (as of 10/8 7:00)

	Vertical Shaft of Trench	T/B	R/B	
1u	O.P. <+850mm	O.P. +4,953mm	O.P. +4,574mm	
	(No change since 10/7 7:00)	(1mm increase since 10/7 7:00)	(12mm increase since 10/7 7:00)	
2u	O.P. +2,868mm	O.P. +2,913mm	O.P. +2,987mm	
	(2mm decrease since 10/7 7:00)	(2mm decrease since 10/7 7:00)	(3mm decrease since 10/7 7:00)	
3u	O.P. +3,350mm	O.P. +3,157mm	O.P. +3,295mm	
	(19mm increase since 10/7 7:00)	(20mm increase since 10/7 7:00)	(20mm increase since 10/7 7:00)	

4u		O.P. +3,152mm	O.P. +3,165mm
	-	(29mm increase since 10/7 7:00)	(21mm increase since 10/7 7:00)

[Unit 3] 10/3 10:59~ We started transferring the accumulated water from the condenser to the basement in the turbine building.

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

*Results of nuclide analysis of seawater, sampled on October 7 at 4 points around the Fukushima coastal area, are all ND for the 3 major nuclides (iodine-131, cesium-134 and cesium-137).

<Cooling of Spent Fuel Pools> (as of 10/8 11:00)

Unit	Cooling type	Status of cooling	Temperature of water in Pool
1u	Circulating Cooling System	Operating from 8/10 11:22	23.5
2u	Circulating Cooling System	Operating from 5/31 17:21	27.0
3u	Circulating Cooling System	Operating from 6/30 18:33	24.7
4u	Circulating Cooling System	Operating from 7/31 10:08	34

[Unit 4] 8/20~ We started operation of desalinating facility of the spent fuel pool.

10/6, at10:32 pm alarm of the Circulating Cooling System went off and it stopped its operation automatically (Still not operating at present).

<u><Water Injection to Pressure Containment Vessels></u> (as of 10/8 11:00)

Unit	Status of injecting water	Temp. of feed-water nozzle	Bottom of reactor pressure vessel	Pressure of Primary Containment Vessel
1u	Injecting freshwater (Feed Water System: approx. 3.8m ³ /h)	71.8	73.8	122.1 kPaabs
2u	Injecting freshwater (Feed Water System: approx. 3.7m³/h CS System: approx. 7.1 m³/h)	79.9	87.6	112 kPaabs
3u	Injecting freshwater (Feed Water System: approx. 2.2m ³ /h CS System: approx. 8.0 m ³ /h)	72.1	74.3	101.5 kPaabs

[Unit 4] [Unit 5] [Unit 6] No particular changes in parameters.

<Others>

- 10/7 ~

- 4/10 ~ Clearance of outdoor rubbles by remote control to improve working conditions.
- 6/3 ~ 10/4 Implemented restoration works of port related facilities.
- 6/28 ~ Main construction work for installing the cover for the reactor building of Unit 1
- 8/10 ~ 9/9 Implemented setting up iron framework of the cover for the reactor building of Unit 1
- 9/10 ~ Conducting installment of wall panel for cover of reactor building of Unit 1
 - We are spraying purified accumulated water from at Unit 5 and 6 continually in order to prevent dust scattering and potential fire outbreaks from the cut down trees.
- 10/7 11:44 ~ 14:03 Conducted dust sampling at the opening of indoor equipment hatch and within the truck bay door of Unit 1 reactor building
- 10/8 12:12 ~ 13:22 We replaced hydrogen with nitrogen in Containment Vessel Spray Piping of Unit 1. After the operation, we confirmed increase in hydrogen concentration, and so we are planning to do the replacement work again tomorrow.

END