
Detailed Analysis Results of Grounwater Obtained around Unit 1-4 Building at Fukushima Daiichi Nuclear Power Station

Unit: Bq/L

		Observation well													
		Sea side of the building								Mountain side of the building					
	Unit 1						Unit 2		Unit 4	Unit 1			Unit 2	Unit 3	Unit 4
		1T-1 ^{*1}	1T-2 1T-3 ^{*1}		1T-4 ^{*1}		2T-1 ^{*1}	2T-2 ^{*1}	4T-1 ^{*1}	Test drilling hole N3 ^{*1}	Test drilling hole N4*1	1R-1 ^{*1}	2R-1 ^{*1}	3R-1	4R-1
Date of sampling		Sep 5, 2013	/	Sep 5, 2013	Sep 11, 2013	Sep 13, 2013	Sep 11, 2013	Sep 11, 2013	Sep 9, 2013	Sep 1, 2013	Sep 1, 2013	Sep 5, 2013	Sep 3, 2013	/	Sep 18, 2013
Time of sampling		1:00 PM		11:00 AM	11:50 AM	10:00 AM	1:00 PM	11:35 AM	10:30 AM	11:00 AM	11:20 AM	12:50 PM	10:00 AM	/	9:20 AM
Cs-134 (Approx. 2 years)		ND(0.37)		ND(0.54)	ND(0.46)	0.64	ND(0.36)	ND(0.47)	ND(0.38)	3.0	4.8	0.64	ND(0.55)		ND(0.46)
Cs-137 (Approx.30 years)		ND(0.47)		ND(0.52)	0.88	0.90	0.66	ND(0.60)	ND(0.44)	7.2	12	1.3	0.97		ND(0.59)
	Sb-125 (Approx. 3 years)	ND		ND	ND	ND	ND	ND	ND	ND	32	ND	ND		ND
The other y															
•															
ΑΙΙ β		ND(21)		ND(21)	9500	7,000	ND(24)	830	ND(17)	ND(21)	62	ND(21)	36		ND(18)
H-3 (Approx. 12 years)		200	/	80,000	2,700	4,200	20,000	770	1,800	320	320	150	31		Under analysis
Sr-90 (Approx. 29 years)		Under analysis	/	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	Under analysis	/	Under analysis

^{*1} Results of these sampling points were previously announced (September 4: 2R-1, September 9: 1T-1, 1T-3, test drilling hole N3, N4, 1R-1 and 4T-1 (Cs, all β), September 10: 4T-1 (H-3), September 11 and 12: 1T-4 (sampled on September 11), 2T-1, 2T-2, September 14: 1T-4 (sampled on September 13)).



^{* &}quot;ND" indicates that the measurement result is below the detection limit, and the detection limit of each nuclide is provided in parentheses.

^{* &}quot;-" indicates that the measurement was out of range.