
[m<sup>3</sup>/dav]

## Changes in the amount of water transferred from groundwater drains to reactor and turbine buildings and in the amount of groundwater and rainwater flowing into the buildings



Amount of water transferred from groundwater drains to reactor and turbine buildings

Date	Temporary storage tanks				(Reference) improved wells and well points				(Reference) Amount of water
	А	В	С	Total <sup>*2</sup> (α)	Between Units 1-2	Between Units 2-3	Between Units 3-4	Total <sup>*2</sup> (β)	transferred to turbine buildings [(α)+(β)]
Jan. 26	33	0	0	33	39	0	0	39	72
Jan. 27	40	0	0	40	35	0	0	35	75
Jan. 28	34	0	0	34	22	0	0	22	56
Jan. 29	32	0	0	32	42	0	0	42	74
Jan. 30	28	0	0	28	21	0	0	21	49
Jan. 31	36	0	0	36	33	0	0	33	69
Feb. 1	27	0	0	27	35	0	0	35	62

## (From January 26, 2017 to February 1, 2017/24 hours per day)

\* ①Amount of groundwater and rainwater flowing into reactor and turbine buildinfgs: 136m<sup>3</sup>/day, ②Amount of water transferred from groundwater drains to reactor and turbine buildings: 65m<sup>3</sup>/day, ③(Total of ① and ②): 201m<sup>3</sup>/day, Rainfall: 0mm/week

\*1 Water gauges in reactor and turbine buildigns were caliberated.

\*2 There are cases where there is a difference between the sum of each number on the table above and the "total" because the "total" is the sum of numbers with one digit after the decimal point.