## Plant Status of Fukushima Daiichi Nuclear Power Station

June 3, 2011 Tokyo Electric Power Company

## <Draining Water on Underground Floor of Turbine Building (T/B)>

Unit	Draining water source -> place transferred	Status				
Unit 2	Unit 2 Vertical Shaft of Trench	Increase of water level of Process Main				
	-> Process Main Building of Central Radioactive	Building:				
	Waste Treatment Facility (from 10:08 am, April 19 to	3,894 mm as of 7:00am, June 3				
	4:01 pm, May 26)	(No change from 7:00, June 2)				
	Unit 2 Vertical Shaft of Trench					
	-> Unit 3 condenser (6/3 transfer scheduled)					
Unit 3	Unit 3 Turbine Building	Increase of water level of Miscellaneous Solid				
	-> Miscellaneous Solid Waste Volume Reduction	Waste Volume Reduction Treatment Building:				
	Treatment Building of Central Radioactive Waste	2,890 mm as of 7:00am, June 3				
	Treatment Facility (from 6:04 pm, May 17 $\sim$ 9:10am,	(20 mm increase from 7:00, June 2)				
	May 25)					
	Unit 3 condenser → Unit 3 condensate storage					
	tank (6/2 12:50~)					
Unit 6	Unit 6 Turbine Building					
	temporary tanks (from May 1 on demand basis,					
	6/2 14:00∼ commenced serial transfer)					

## ♦ Water level at the vertical shaft of the trench and T/B (As of 7:00 am, June 3)

	Vertical Shaft of Trench (from top of grating to surface)	T/B		
Unit 1	O.P. below +850 mm <measurement unable=""></measurement>	O.P. +4,920 mm		
	No change from 7:00 am, June 2	No change from 7:00 am, June 2		
Unit 2	O.P. +3,782 mm (218mm)	O.P. +3,742 mm		
	59 mm increase since 7:00 am, June 2	57 mm increase since 7:00 am, June 2		
Unit 3	O.P. +3,782 mm (218 mm)	O.P. +3,767 mm		
	21 mm increase since 7:00 am, June 2	23 mm increase since 7:00 am, June 2		
Unit 4		O.P. +3,758mm		
	_	34 mm increase since 7:00 am, June 2		

<sup>-</sup> Blockage work at the vertical shaft of trench and pit of Unit 2, 3 underway. (work expected to be completed on 6/2. Blockage work at the pit underway.)

# <Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference purpose)

Density limit by the announcement of Reactor Regulation:

I-131: 40Bq/L, Cs-134: 60Bq/L, Cs-137: 90Bq/L, Sampling: Everyday

Compling Lagation (acceptable	Date	Time	Ratio to Criteria (times)			
Sampling Location (seacoast)			lodine-131	Cecium-134	Cecium-137	
Approx. 30m north to Discharge Canal of Units 5 & 6 of Fukushima Daiichi	June 2	9:15/14:00	ND/ND	1.2/0.88	0.78/0.64	
Approx. 330m south to Discharge Canal of Units 1 to 4 of Fukushima Daiichi	June 2	9:00/13:45	ND/ND	0.80/0.40	0.59/0.31	
Around the north Discharge Canal of Fukushima Daini (10km from Fukushima Daiichi)	June 2	9:05	ND	0.43	0.29	
Around Iwasawa Seashore, Naraha Town (approx. 16km from Fukushima Daiichi)	June 2	8:05	ND	1.1	0.70	
Approx. 3km from the offshore of Odaka Ward, Minamisoma City	June 2	9:10	ND	0.27	ND	
Approx. 3km from the offshore of Iwasawa, Naraha Town	June 2	7:10	ND	0.27	0.19	
Approx. 3km from the offshore of Onahama Port, Iwaki City *1	June 2	5:40/5/40	ND/ND	0.13/ND	0.11/0.05	
Approx. 3km from Ena, Iwaki City *1	June 2	6:00/6:00	ND/ND	0.17/0.20	0.17/0.17	
Approx. 3km from the offshore of Soma City*1	June 2	6:35/6:35	ND/ND	ND/ND	ND/ND	
Approx. 5km from the offshore of Soma City*1	June 2	6:20/6:20	ND/ND	ND/ND	ND/ND	
Approx. 5km from the offshore of Kashima, Minamioma City*1	June 2	6:00/6:00	ND/ND	ND/ND	0.18/ND	
Approx. 5km from Numanouchi, Iwaki City *1	June 2	7:00/7:00	ND/ND	ND/ND	ND /0.18	
Approx. 15km from the offshore of Ukedo River, Namie Town	June 2	8:40	ND	ND	ND	
Approx. 15km from the offshore of Fukushima Daiichi	June 2	8:20	ND	ND	ND	
Approx. 15km from the offshore of Fukushima Daini	June 2	7:55	ND	ND	ND	
Approx. 15km from the offshore of Iwasawa Seashore, Naraha Town	June 2	7:30	ND	ND	ND	

Approx. 15km from the offshore of Minamisoma City	June 2	9:00	ND	ND	ND
Approx. 15km from the offshore of Hirono Town	June 2	7:05	ND	ND	ND
Approx. 15km from Numanouchi, Iwaki City *2	June 2	8:00/8:00/8:00	ND/ND/ND	ND/ND/ND	ND/ND/ND
Approx. 30km from the offshore of Minamisoma City *2	June 2	7:50/7:50/7:50	ND/ND/ND	ND/ND/ND	ND/0.05/ND
Approx. 30km from the offshore of Ukedo River, Namie Town *2	June 2	6:50/6:50/6:50	ND/ND/ND	0.80/ND/ND	0.06/ND/ND
Approx. 30km from Numanouchi, Iwaki City *2	June 2	9:00/9:00/9:00	ND/ND/ND	ND/ND/ND	ND/ND/ND

\*1: Nuclide Analysis Left number: high layer, Right number: lower layer

\*2: Nuclide Analysis Left number: high layer, Middle number: medium layer, Right number: lower layer

#### <Water Injection and Spraying to Spent Fuel Pools>

♦ Results on June 2

None

♦ Results and Plans on June 3

[Unit 4] From approximately 2:35, we started spraying water and hydrazine by a concrete pumping vehicle. (approximately 210t).

#### ♦ Others

- From May 31, cooling using the circulating cooling system for Spent Fuel Pool, Unit 2 is underway.
   Spent fuel pool temperature (17:00 May 31) 70°C → (11:00 June 3)35°C
  - \* We did not conduct detailed nuclide analyses on the water collected on May 8 from the spent fuel pool of Unit 3 from May11.

    Please accept our sincere apologies for this inconvenience.

## <Water Injection to Reactor Pressure Vessels>

[Unit 1] Injecting fresh water (5 m³/h):

At 11:00am, June 3, <Feed-water nozzle> 111.6°C

<Bottom of reactor pressure vessel>96.4°C

[Unit 2] Injecting fresh water (Feed Water line:4.9m³/h)

At 11:00am, June 2, <Feed-water nozzle> 110.2℃

-From 1:49 pm to 2:09 pm on June 3, we stopped injecting freshwater due to re-routing the water supply line for bypass interference with cover work at reactor.

[Unit 3] Injecting fresh water (Feed Water line approx. 11.5 m<sup>3</sup>/h)

At 11:00am, June 3, <Bottom of reactor pressure vessel> 149.8°C

- At 10:19 am, May 31, we reduced the amount of water injected to the reactor pressure vessel through the feed water system from 13.5 m³/h to 12.5 m³/h.
- At 10:10 am, June 1, we reduced the amount of water injected to the reactor pressure vessel through

the feed water system from 12.5 m<sup>3</sup>/h to 11.5 m<sup>3</sup>/h.

-From 1:16 pm to 1:32 pm on June 3, we stopped injecting freshwater due to re-routing the water supply line for bypass interference with cover work at reactor.

[Unit 4] [Common spent fuel pool] No particular changes on parameters.

[Units 5] [Units 6] Reactor cold shutdown. No particular changes on parameters.

#### <Injection of Nitrogen Gas to the Primary Containment Vessel of Unit 1 (PCV)>

♦ Injection of nitrogen gas

- From 1:31 am, April 7, we started to inject nitrogen gas to PCV using temporary nitrogen generators.
- Primary Containment Vessel pressure: 156.3 (1:20am, April 7) → 128.9 kPaabs, (11:00am, June 3) approx.
   37,700m³.

### <Others>

- Since April 10, we have been clearing outdoor rubbles by a remote control to improve working environment.
- Since April 26, we are continuing to spray the dust inhibitor. (On June 2, approx. 15,725m². On June 3, spraying around the gazebo, etc.).
- Since May 9, we commenced preparation work for installing support structure into the bottom of fuel spent pool of reactor building of Unit 4.
- Since May 10, we commenced clearing of rubble in front of carry-in gate for large stuff of reactor building of Unit 3 by using robots.
- Since May 13, preparation work for installation of a cover for the reactor building of Unit 1.
- Since May 30, we have been installing the circulating seawater cleaning system.
- From 10:38 am to 12:21 pm on June 3, we installed temporary Reactor Pressure meter at Unit 1

**END**