Plant Status of Fukushima Daiichi Nuclear Power Station

March 30, 2012 Tokyo Electric Power Company

<1. Status of the Nuclear Reactor and the Primary Containment Vessel> (As of March 30 at 11:00 am)

| Unit | Status of Water injection | | Reactor pressure vessel Bottom temp. | Pressure of primary containment vessel*1 | Hydrogen density of Primary containment vessel |
|---------|-----------------------------|---|--|--|--|
| Unit 1 | Injecting Fresh | Core Spray System: Approx.2.0 m ³ /h | 24.1 °C | 107.3 kPa abs | A system:0.00 vol% B system:0.00 vol% |
| Offic 1 | water | Feed Water System: Approx.4.9 m ³ /h | | | |
| Unit 2 | Injecting Fresh water | Core Spray System: Approx.6.0 m ³ /h | 49.2 °C | 17.77 kPa g | A system:0.24 vol% |
| Offit 2 | | Feed Water System: Approx.2.8 m ³ /h | | | B system:0.23 vol% |
| Linit 2 | Injecting Fresh | Core Spray System: Approx.4.9 m ³ /h | 55.4 °C | 0.30 kPa g | A system:0.18 vol% |
| Unit 3 | water | Feed Water System: Approx.1.8 m ³ /h | | | B system:0.17 vol% |

^{*1:} absolute pressure(kPa abs) = gauge pressure (kPa g) + atmosphere pressure (normal atmosphere pressure 101.3 kPa).

<2. Status of the Spent Fuel Pool > (As of March 30 at 11:00 am)

| Unit | Cooling type | Status of cooling | Temperature of water in Spent Fuel Pool | |
|--------|----------------------------|-------------------|---|--|
| Unit 1 | Circulating Cooling System | Under operation | 14.0 °C | |
| Unit 2 | Circulating Cooling System | Under operation | 15.0 °C | |
| Unit 3 | Circulating Cooling System | Under operation | 14.5 °C | |
| Unit 4 | Circulating Cooling System | Under operation | 29 °C | |

[Unit 2]

• Desalination equipment has been activated in order to reduce density of salt from the spent fuel pool since 11:50 am on January 19.

<3. Status of Water Transfer from the Basement Floor of the Turbine Building etc.>

| Unit | Draining water source | Place transferred | Status | |
|--------|---|---|-------------------------------------|--|
| Unit 2 | Unit 2 T/B | Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building(High Temperature Incinerator Building)] | 10:14 am on March 20 - Transferring | |
| Unit 3 | Unit 3 Central Radioactive Waste Treatment Facility T/B (Process Main Building) | | 9:26 am on March 30 - Transferring | |

<4. Status of the Treatment Facility and the Storage Facility > (As of March 30 at 7:00 am)

| Facility | Cesium adsorption apparatus | Secondary Cesium adsorption apparatus (SARRY) | Decontamination instruments | Water desalinations (reverse osmosis membrane) | Water desalinations (evaporative concentration) |
|------------------|-----------------------------|--|-----------------------------|---|---|
| Operating status | Shutdown | Operation* | Shutdown | Operating intermittently according to the water balance | Operating intermittently according to the water balance |

^{*} Cleaning of filter is in progress.

• From June 8, 2011: Large tanks to store contaminated and decontaminated water are transported and installed.

<5. Others>

- October 7, 2011~: Continuously implementing water spray using water after purifying accumulated water of Unit 5 and Unit 6 to prevent spontaneous fire of trimmed trees and diffusion of dust.
- February 23, 2012~: Test of drawing water in the Unit 6 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 6, 2012~: Test of drawing water in the Unit 5 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 14, 2012~: In order to prevent the diffusion of ocean soil, we started the full-scale covering work of seafloor by solidification soil (covering material).

END