

June 2, 2011

Results of Nuclide Analyses of Sub-drain Water nearby Centralized Radiation Waste Treatment Facility (1/2)

I-131 (Bq/cm³)

Place of sampling	Before transfer				After transfer																							
	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13
	-	0.83	0.54	0.32	0.15	2.1	-	0.21	0.18	0.093	0.074	0.049	0.06	0.032	0.025	0.008	0.012	0.018	0.022	0.012	0.016	ND	ND	ND	0.008	ND	ND	0.16
	0.13	0.11	0.11	0.087	0.11	0.11	0.11	0.19	0.16	0.21	0.19	0.18	0.16	0.16	0.16	0.12	0.095	0.089	0.098	0.09	0.11	0.081	0.075	0.065	0.063	0.053	0.046	0.04
	-	-	-	0.038	0.053	0.06	0.056	0.051	0.035	0.031	0.028	0.023	0.027	0.022	0.021	0.012	0.023	0.017	0.023	0.03	0.028	0.016	0.019	0.018	0.017	0.014	0.012	0.015
	0.091	-	0.12	-	-	-	-	-	-	0.045	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	0.5	0.35	0.42	0.34	0.33	0.15	0.069	0.15	0.78	0.23	0.13	0.12	0.19	0.083	0.062	0.051	0.054	0.022	0.019	0.018	0.027	0.023	0.051	0.018	0.052	0.043	0.03	0.05
	-	-	-	-	-	-	-	-	-	-	-	-	-	0.059	-	-	0.056	-	-	-	-	-	-	-	-	-	-	-

Cs-134 (Bq/cm³)

Place of sampling	Before transfer				After transfer																							
	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13
	-	0.083	0.076	0.097	0.096	0.48	-	0.22	0.15	0.12	0.12	0.12	0.21	0.12	0.15	0.065	0.1	0.14	0.09	0.086	0.062	0.041	0.06	0.053	0.11	0.025	0.041	0.15
	ND	0.048	0.033	0.046	0.071	0.024	0.026	ND	0.025	0.025	0.02	0.022	0.045	0.031	0.014	ND	0.021	ND	ND	ND	0.21	ND	ND	ND	ND	0.02	0.011	0.029
	-	-	-	0.007	0.012	0.047	ND	0.023	0.03	ND	ND	ND	0.035	ND	0.018	0.009	0.028	ND	0.013	ND	ND	ND	0.007	ND	ND	0.01	ND	0.15
	0.037	-	0.016	-	-	-	-	-	-	0.015	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	0.45	0.3	0.19	0.073	0.092	0.099	0.066	0.077	0.15	0.054	0.054	0.07	0.071	0.045	0.06	0.062	0.082	0.046	0.043	0.044	0.058	0.058	0.085	0.061	0.096	0.1	0.09	0.12
	-	-	-	-	-	-	-	-	-	-	-	-	-	ND	-	-	0.031	-	-	-	-	-	-	-	0.037	-	-	-

Cs-137 (Bq/cm³)

Place of sampling	Before transfer				After transfer																							
	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13
	-	0.11	0.093	0.095	0.095	0.51	-	0.24	0.16	0.13	0.12	0.13	0.23	0.13	0.17	0.078	0.11	0.15	0.092	0.099	0.049	0.025	0.073	0.046	0.11	0.045	0.045	0.17
	ND	0.042	0.031	0.037	0.072	0.038	0.032	0.022	0.019	0.027	0.023	0.031	0.033	0.022	0.014	ND	0.028	0.021	0.022	ND	0.23	ND	ND	0.008	ND	ND	0.033	
	-	-	-	ND	0.016	0.043	0.023	ND	0.029	0.014	ND	0.022	0.032	ND	0.021	0.008	0.03	ND	0.01	ND	ND	ND	ND	ND	0.01	0.015	0.03	0.15
	0.033	-	0.013	-	-	-	-	-	-	0.02	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	0.45	0.32	0.21	0.079	0.08	0.1	0.075	0.082	0.15	0.055	0.049	0.082	0.067	0.068	0.042	0.047	0.093	0.05	0.057	0.041	0.063	0.073	0.095	0.046	0.12	0.1	0.1	0.12
	-	-	-	-	-	-	-	-	-	-	-	-	-	ND	-	-	0.035	-	-	-	-	-	-	-	0.023	-	-	-

* Hyphen "-" indicates that neither sampling nor measurements were implemented.

* Data on April 19 was treated as one before transfer since it was sampled just two hours after transfer so that small amount of water was transferred to the Process Main Building.

* Sampling at Southwest part of the Process Main Building () was conducted once a week upto April 25 since it is located upper side of the groundwater.

* Sampling at Southwest part of the On-site Bunker Building () was started as upper side of the groundwater once a week from April 29 since it was unable to sample at Southwest of the Process Main Building ().

<Place of sampling>

Southeast part of Unit 4 Turbine Building
 Northeast part of Process Main Building
 Southeast part of Process Main Building
 Southwest part of Process Main Building
 South part of Miscellaneous Solid Waste Volume Reduction Treatment Building
 Southwest part of On-site Bunker Building

