Fukushima Daiichi D&D Engineering Company

- Following the Japanese government's Basic Policy announced in April 2021, TEPCO had been reviewed the details of the design and operation of ALPS treated water dilution/discharge facility and related facilities. In December 2021, TEPCO submitted the "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" for the basic design of ALPS treated water dilution/discharge facility and related facilities to the Nuclear Regulation Authority (NRA), and on July 22, 2022, these application documents were approved by the NRA.
- Construction on ALPS treated water dilution/discharge facility began on August 4, 2022, and pre-use inspections began on January 16, 2023. On March 15, we received a certificate of completion for the pre-use inspections of measurement/confirmation facility from the Nuclear Regulation Authority.
- In light of this, we began operation of circulation/agitation equipment in System B on March 17 in order to make the concentrations of radioactive substances in tank groups and measurement/confirmation tanks homogeneous. After the tanks were agitated/circulated for more than the amount of time required to make the water in the tank group homogeneous, samples were taken on March 27.
- Going forward, we will sample/analyze specimens to ensure that the ALPS treated water meets discharge criteria prior to dilution/discharge.

 Announced on May 27 (in Japanese only) >
- The analysis results of sampled specimens have confirmed that discharge criteria are met.
 - Nuclides to be measured and assessed (29 nuclides):
 the sum of the ratios of the concentration of each radionuclide to the regulatory concentration: 0.28 (confirmed to be less than 1)
 - > Tritium: 140,000Bq/liter (confirmed to be less than 1 million Bq/L)
 - Nuclides voluntarily checked to ensure that they are not significantly present (39 nuclides): no significant concentrations found of any of the nuclides
 - > General water quality (voluntary check to confirm that there are no unusual water quality) (44 criteria): Criteria values are met
- Measurements taken by external agencies* (Kaken) show the same results and have confirmed that discharge criteria are met.

^{*}Nuclides to be measured and assessed (29 nuclides), tritium and nuclides voluntarily checked to ensure that they are not significantly present (39 nuclides) were measured.

(Reference) Addition of the page "Measurement/Confirmation Facility Conditions" to Treated Water Portal Site

TEPCO

- Today, a new page for Measurement/Confirmation Facility Conditions was added to the Treated Water Portal Site. (At current time this page is only in Japanese, but an English version will be released as soon as preparations have been completed)
- The aforementioned page uses graphics and graphs to post analysis results



■ Treated Water Portal Site Measurement/Confirmation Facility Conditions (Currently only in Japanese)

https://www.tepco.co.jp/decommission/progress/watertreatment/measurementfacility

