

Nuclide Analysis Results of Radioactive Materials in Accumulated Water in Turbine Building Basement at Fukushima Daiichi NPS

Place of Sampling	Accumulated Water in Unit 1 Turbine Building Basement	Accumulated Water in Unit 2 Turbine Building Basement
Time of Sampling	November 7, 2013 10:55 AM	November 7, 2013 11:25 AM
Detected Nuclides (Half-life)	Density of Sample (Bq/cm ³)	Density of Sample (Bq/cm ³)
I-131 (Approx. 8 days)	ND	ND
Cs-134 (Approx. 2 years)	9.5E+02	6.6E+03
Cs-137 (Approx. 30 years)	2.3E+03	1.6E+04
Y-91 (Approx. 59 days)	ND	ND
Mo-99 (Approx. 66 hrs)	ND	ND
Tc-99m (Approx. 6 hrs)	ND	ND
Te-129m (Approx. 34 days)	ND	ND
Te-132 (Approx. 78 hrs)	ND	ND
I-132 (Approx. 2 hrs)	ND	ND
Cs-136 (Approx. 13 days)	ND	ND
Ba-140 (Approx. 13 days)	ND	ND
La-140 (Approx. 40 hrs)	ND	ND
All β	3.4E+03	9.1E+04

* O.OE+O is the same as O.Ox10⁺⁰.

* When the measurement value is below the detection limit, "ND" is marked.