

# Plant Status of Fukushima Daiichi Nuclear Power Station

April 28<sup>th</sup>, 2011  
Tokyo Electric Power Company

## <Draining Water at Underground Floor of Turbine Building (T/B)>

### ◇ Transference of water of Unit 2 to Central Radioactive Waste Treatment Facility

- From 10:08 am, April 19<sup>th</sup>, transferring water from the vertical shaft of the trench of Unit 2 to Central Radioactive Waste Treatment Facility was started. (Water level increase at Process Main Building: 1,055 mm (as of 7:00 am on April 28<sup>th</sup>).

### ◇ Water level at the vertical shaft of the trench and T/B (As of 7:00 am, April 28<sup>th</sup>)

	Vertical Shaft of Trench (from top of grating to surface)	T/B
Unit 1	1,530 mm (O.P. +2,470 mm)	O.P. +5,050 mm (150 mm from the bottom)
Unit 2	900 mm (O.P. +3,100 mm)	O.P. +3,100 mm (1,200 mm from the bottom)
Unit 3	950 mm (O.P. +3,050 mm)	O.P. +3,050 mm (1,150 mm from the bottom)
Unit 4	—	O.P. +3,100 mm (1,200 mm from the bottom)

## <Contaminated Water Leakage from Unit 2 to the sea>

- On April 6<sup>th</sup>, the stoppage of water leakage from beneath the supply cable pit was confirmed. Then we have enhanced additional stoppage of water leakage.

### ◇ Other measures

- From April 11<sup>th</sup> to April 14<sup>th</sup>, we installed the silt fences at the north side (the water intake canal) and the south side of breakwaters and in front of the screen of each Unit.
- From April 12<sup>th</sup> to April 15<sup>th</sup>, we installed iron plates in front of the screen of Unit 2.
- From April 15<sup>th</sup> to April 17<sup>th</sup>, we finished throwing in sandbags with radioactive-material adsorbent (zeolite) in front of the bar screens of Units 1 to 4.

\* From now, we will also consider to install steel sheet piles and absorbents of radioactive materials, etc. to around the south breakwaters.

<Injection of Nitrogen Gas to the Primary Containment Vessel of Unit 1 (PCV)>

◇ Injection of nitrogen gas

- From 1:31am, April 7<sup>th</sup>, we started to inject nitrogen gas to PCV by temporary nitrogen generators.
- D/W pressure (4/7 1:20) 156.3kPaabs → (4/28 11:00) 120.1kPaabs approx. 13,900m<sup>3</sup>.

<Monitoring of Radioactive Materials>

◇ Density of Iodine 131 in the seawater (Reference purpose)

Density limit by the announcement of Reactor Regulation: 0.04Bq/cm<sup>3</sup>

Sampling: Everyday

Sampling Location (seacoast)	Date	Time		Density (Bq/cm <sup>3</sup> )		Ratio to Criteria (times)	
Approx. 30m north to Discharge Canal of Units 5 & 6 of Fukushima Daiichi	4/27	9:00	14:10	0.061	0.099	Approx.1.5	Approx. 2.5
Approx. 330m south to Discharge Canal of Units 1 to 4 of Fukushima Daiichi.	4/27	8:40	13:50	0.016	0.020	Approx.0.40	Approx.0.50
Around the north Discharge Canal of Fukushima Daini (10km from Fukushima Daiichi)	4/27	8:40		0.013		Approx.0.33	
Around Iwasawa Seashore (approx. 16km from Fukushima Daiichi)	4/27	8:10		0.020		Approx.0.50	

Due to the bad weather condition sampling was not conducted, for 6 offshore points on April 26th and all the points on April 27th.

◇The density of Iodine 131 in the sub-drain (for reference)

Sampling interval: three times per week (Mon, Wed and Fri)

Sampling Location	Unit 1	Unit 2	Unit 3	Unit 4	Unit 5	Unit 6	Deep Well
Sampling Date	4/27 10:20	4/27 10:10	4/27 10:00	4/27 11:56	4/27 10:50	4/27 10:40	4/27 8:39
Density (Bq/ cm <sup>3</sup> )	55	390	28	0.049	0.041	0.31	Below detection level

<Water Injection and Spraying to Spent Fuel Pools>

◇Actual Results on April 27<sup>th</sup>

**[Unit 4]**From 12:18 to 14:01 and from 14:32 to 15:15, fresh water sprayed by concrete pumping vehicle. (approx. 85t)

◇ Plan on April 28<sup>th</sup>

**【Unit 2】**10:15am~11:28am Injection of freshwater by Fuel Pool Cooling and Filtering (Clean up) System (approx. 43t).

◇ Others

- Detailed nuclide analysis on the water collected on April 12<sup>th</sup> from the spent fuel pool of Unit 4.
- Detailed nuclide analysis on the water collected on April 16<sup>th</sup> from the skimmer surge tank of Unit 2.
- From April 22<sup>nd</sup>, started examination of the level of water and the dose of radiation, etc. of the spent fuel pool of Unit 4.

<Water Injection to Reactor Pressure Vessels>

**【Unit 1】** Injecting fresh water:

Reactor pressure vessel temperature:

At 11:00am, April 28<sup>th</sup>, <Feed-water nozzle> 106.6 °C

<Bottom of reactor pressure vessel> 96.8 °C

**【Unit 2】** Injecting fresh water

Reactor pressure vessel temperature:

At 11:00am, April 28<sup>th</sup>, <Feed-water nozzle> 119.8 °C

**【Unit 3】** Injecting fresh water

Reactor pressure vessel temperature:

At 11:00am, April 28<sup>th</sup>, <Bottom of reactor pressure vessel> 109.4°C

**【Unit 4】** **【Common spent fuel pool】**No particular changes on parameters.

**【Units 5/6】** Reactor cold shutdown. No particular changes on parameters.

- April 26<sup>th</sup>, no leakage was confirmed in the 1st floor of north area of Reactor Building by the remote robot survey.
- From 10:02, April 27<sup>th</sup>, water injection to Unit 1 reactor increased step by step from 6m<sup>3</sup>/h to maximum of 14 m<sup>3</sup>/h to examine appropriate water injection speed to fulfill the fuels in the reactor. Now water injected at 10 m<sup>3</sup>/h.

<Others>

- Since April 26<sup>th</sup>, we have started spraying the dust inhibitor in full swing (On April 30<sup>th</sup>, approx. 7,400 m<sup>2</sup> were sprayed at the west side of shallow draft quay and the mountain-side of T/B of Unit 4; on May 1, approx. 5,400 m<sup>2</sup> were sprayed at the west side of shallow draft quay and the south side of the reactor building of Unit 4 )
- Since April 10<sup>th</sup>, we have been clearing outdoor rubbles by a remote control. (On April 28<sup>th</sup>, the work was conducted)
- By April 19<sup>th</sup>, we completed the construction work to strengthen the offsite

power supply security between Unit 1 & 2 and Unit 3 & 4 (by setting up multiple power sources).

- Since April 26<sup>th</sup>, aiming to increase the power supply capacity in future as well as to strengthen the insulation, we have started the construction work to strengthen the offsite power security of Unit 3 & 4.
- From April 22<sup>nd</sup>, we commenced the construction work to strengthen the offsite power supply security between Unit 1 & 2 and Unit 5 & 6 (by setting up multiple power sources).

End