

## Plant Status of Fukushima Daiichi Nuclear Power Station

May 13<sup>th</sup>, 2011  
Tokyo Electric Power Company

### <Draining Water on Underground Floor of Turbine Building (T/B)>

- From 10:08 am, April 19<sup>th</sup>, water has been transferred from the vertical shaft of the trench of Unit 2 to Central Radioactive Waste Treatment Facility Process Main Building: (May 12<sup>th</sup>, 3:20 pm: restarted the transfer)
- From May 10<sup>th</sup>, installing a transferring line to the area of Unit 3 turbine building started. On May 12<sup>th</sup>, leakage check has been completed.
- From May 1<sup>st</sup>, draining water of the basement of Unit 6 turbine building has been transferred to temporary tanks.  
(May 13<sup>th</sup>, around 10 am - 3 pm: approx. 100 t).
- From May 1<sup>st</sup>, draining water of the basement of Unit 6 reactor building has been transferred to Unit 6 Waste Treatment Building.  
(May 13<sup>th</sup>, 11:30 – 13:15 : approx. 3.3 t)

### Water level at the vertical shaft of the trench and T/B (As of 7:00 am, May 13<sup>th</sup>)

	Vertical Shaft of Trench (from top of grating to surface)	T/B
Unit 1	O.P. +980 mm (3,020 mm) 280 mm decrease since 7:00 am, May 12 <sup>th</sup>	O.P. +5,050 mm No change since 7:00 am, May 12 <sup>th</sup>
Unit 2	O.P. +3,240 mm (760 mm) 20 mm increase since 7:00 am, May 12 <sup>th</sup>	O.P. +3,240 mm 140 mm increase since 7:00 am, May 12 <sup>th</sup>
Unit 3	O.P. +3,260 mm (740 mm) 20 mm increase since 7:00 am, May 12 <sup>th</sup>	O.P. +3,240 mm 20 mm increase since 7:00 am, May 12 <sup>th</sup>
Unit 4	-	O.P. +3,400 mm 50 mm increase since 7:00 am, May 12 <sup>th</sup>

- Blockage work at the vertical shaft of trench has been implemented at Unit 2 and Unit 3.

### <Monitoring of Radioactive Materials> No sampling at the offshore due to bad weather

Nuclide Analysis of Seawater (Reference purpose)

Density limit by the announcement of Reactor Regulation:

I-131 : 0.04Bq/cm<sup>3</sup> , Cs-134 : 0.06Bq/cm<sup>3</sup> , Cs-137 : 0.09Bq/cm<sup>3</sup>

Sampling: Everyday

Sampling Location (seacoast)	Date	Time	Ratio to Criteria (times)		
			Iodine-131	Cesium-134	Cesium-137
Approx. 30m north to Discharge Canal of Units 5 & 6 of Fukushima Daiichi	5/12	8:50/14:05	ND/0.20	1.3/1.4	0.91/0.96

Approx. 330m south to Discharge Canal of Units 1 to 4 of Fukushima Daiichi.	5/12	8:30/13:50	ND/ND	0.92/0.95	0.66/0.80
Around the north Discharge Canal of Fukushima Daini (10km from Fukushima Daiichi)	5/12	8:45	0.12	0.42	0.30
Around Iwasawa Seashore, Naraha Town (approx. 16km from Fukushima Daiichi)	5/12	7:50	ND	0.42	0.29
Approx. 3km from north offshore of Iwaki City	5/12	6:45/6:45	ND/ND	0.12/0.18	0.09/0.09
Approx. 3km from offshore of Natsui Rivera	5/12	6:25/6:25	ND/ND	0.08/0.10	0.06/0.09
Approx. 3km from offshore of Onahama Port (Upper layer)	5/12	6:10	ND	0.05	0.04
Approx. 3km from offshore of Numanouchi	5/12	6:15/6:15	ND/ND	0.15/0.10	0.13/0.05
Approx. 3km from offshore of Toyoma	5/12	5:55/5:55	ND/ND	ND/ND	ND/0.07

The result of analyses Left number : Upper Layer Right number : Lower Layer

### <Water Injection and Spraying to Spent Fuel Pools>

Result on May 12<sup>th</sup>

None

Plan on May 13<sup>th</sup>

[Unit 4] From 16:00 to 19:00, fresh water (incl. hydrazine) spray (approx. 100 t) by concrete pumping vehicle.

Others

- We are conducting detailed nuclide analyses on the water collected on April 12<sup>th</sup> from the spent fuel pool of Unit 4.
- We are conducting detailed nuclide analyses on the water collected on April 16<sup>th</sup> from the skimmer surge tank of Unit 2.
- We are conducting detailed nuclide analyses on the water collected on May 8<sup>th</sup> from the spent fuel pool of Unit 3.
- From April 22<sup>nd</sup>, we started to examine the level of water and the dose of radiation, etc. of the spent fuel pool of Unit 4.

### <Water Injection to Reactor Pressure Vessels>

[Unit 1] Injecting fresh water (8.0 m<sup>3</sup>/h):

Reactor pressure vessel temperature:

At 11:00am, May 13<sup>th</sup>, <Feed-water nozzle> 114.2

<Bottom of reactor pressure vessel> 91.0

[Unit 2] Injecting fresh water (7.0 m<sup>3</sup>/h)

Reactor pressure vessel temperature:

At 11:00am, May 13<sup>th</sup>, <Feed-water nozzle> 114.6

[Unit 3] Injecting fresh water (fire extinction system 9.0 m<sup>3</sup>/h + feed water system 3.0m<sup>3</sup>/h)

Reactor pressure vessel temperature:

At 11:00am, May 13<sup>th</sup>, <Bottom of reactor pressure vessel> 142.7

Since 4.53 pm, May 12<sup>th</sup>, injection line has been changed from fire extinction system to feed water system.

[Unit 4] [Common spent fuel pool] No particular changes on parameters.

[Units 5/6] Reactor cold shutdown. No particular changes on parameters.

#### <Injection of Nitrogen Gas to the Primary Containment Vessel of Unit 1 (PCV)>

Injection of nitrogen gas

- From 1:31 am, April 7<sup>th</sup>, we started to inject nitrogen gas to PCV using temporary nitrogen generators.
- At 1:20am, April 7<sup>th</sup>, the D/W pressure was 156.3kPaabs and it has changed to 120.4 kPaabs, as of 11:00am, May 13<sup>th</sup>. The injected amount of nitrogen gas was approx. 23,700m<sup>3</sup>.

#### <Improvement of Working Environment in the Reactor Building, Unit 1>

- On May 9<sup>th</sup>, we fully opened double doors and evaluated that there was no impact on the surrounding area based on the measurement of air dose rate.
- On May 9<sup>th</sup>, we conducted investigations of the site (regarding lighting equipment, shielding equipment and radiation dose).
- On May 10<sup>th</sup>: calibration of water level gauge and investigation of the site (checking situation of pipes etc.)
- On May 11<sup>th</sup>: calibration of water level gauge and calibration of pressure gauge of containment vessel.

#### <Others>

- Since April 10<sup>th</sup>, we have been clearing outdoor rubbles by a remote control to improve working environment.
- Since April 26<sup>th</sup>, we have continued to spray the dust inhibitor. (On May 12<sup>th</sup>, sprayed around Solid Waste Storage Area etc., about 5,250 m<sup>3</sup>; On May 13<sup>th</sup>, sprayed around Solid Waste Storage Area etc., spraying around turbine building of Unit 1 etc.).
- May 9<sup>th</sup>, we commenced preparation work for installing support structure into the bottom of fuel spent pool of reactor building of Unit 4.
- May 10<sup>th</sup>, commenced clearing of rubble in front of carry-in gate for large stuff of reactor building of Unit 3 by using robots.
- During the blockage work of the vertical shaft, workers confirmed that water was flowing into power cable pit of south side of Unit 3 screen.

18:30 – 18:40: pouring concrete in the cable pit

18:45: confirmation of that leaking has stopped.

- May 12<sup>th</sup>, reinforcement work of power source line of Unit 3 and 4

END