

**Plant Status of Fukushima Daiichi Nuclear Power Station**

December 8, 2011

Tokyo Electric Power Company

<Draining Water on Underground Floor of Turbine Building (T/B)>

Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility

[Treatment Facility]

- 6/17 20:00 Full operation of radioactive material removal instruments started.
- 6/24 12:00 Start of desalination facilities operation
- 6/27 16:20 Circulating injection cooling started.
- 8/7 16:11 Evaporative Concentration Facility has started full operation.
- 8/19 19:33 We activated 2nd cesium adsorption facility (System B) and started the treatment of accumulated water by the parallel operation of cesium adsorption instrument and decontamination instrument. At 19:41, the flow rate achieved a steady state.

[Storage Facility]

- 6/8 ~ Large tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

Accumulated water in vertical shafts of trenches and at basement level of building

Unit	Draining water source Place transferred	Status
Unit 2	·Unit 2T/B Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	·18:03 on November 30 - Transferring
Unit 3	·Unit 3T/B Central Radioactive Waste Treatment Facility [Process Main Building]	·9:25 on November 15 -12/5 10:31
Unit 6	·Unit 6T/B Temporary tanks	·10:00 on December 8 -Transferring

Place transferred	Status of Water Level (As of December 8 at 7:00)
Process Main Building	Water level: O.P.+ 2,143 mm(Accumulated total increase:3,360 mm) 110mm decrease since 7:00 on December 7
Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)	Water level: O.P.+ 1,265 mm(Accumulated total increase:1,991 mm) 77mm decrease since 7:00 on December 7

Water level of the vertical shaft of the trench, T/B and R/B(As of December 8 at 7:00)

	Vertical Shaft of Trench	T/B	R/B
Unit 1	O.P.+ 850mm (No change since 7:00 on December 7)	O.P.+ 3,635 mm (34mm increase since 7:00 on December 7)	O.P.+ 4,067 mm (15mm decrease since 7:00 on December 7)
Unit 2	O.P.+ 2,842 mm (20mm decrease since 7:00 on December 7)	O.P.+ 2,860 mm (20mm decrease since 7:00 on December 7)	O.P.+ 2,990 mm (18mm decrease since 7:00 on December 7)
Unit 3	O.P.+ 3,234 mm (17mm increase since 7:00 on December 7)	O.P.+ 2,999 mm (16mm increase since 7:00 on December 7)	O.P.+ 3,221 mm (18mm increase since 7:00 on December 7)
Unit 4	-	O.P.+ 2,985 mm (13mm increase since 7:00 on December 7)	O.P.+ 2,990 mm (3mm increase since 7:00 on December 7)

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater(Reference)

Place of sampling	Date of sampling	Time of sampling	Ratio of density limit (times)		
			I-131	Cs-134	Cs-137
Approx. 30m North of Discharge Channel of 5,6U, 1F	12/7	8:50	ND	0.08	0.06
Approx. 330m South of Discharge Channel of 1-4U, 1F	12/7	8:35	ND	0.08	0.06
Approx. 7km South of Discharge Channel of 1,2U, 2F	12/7	8:00	ND	0.02	0.01

· Others, samples from 1 location at the Fukushima Daiichi Nuclear Power Station coast (sampled on December 7), and 8 locations at the Offshore (sampled on December 6) showed ND for all three major nuclides (Iodine-131, Cs-134,137).

<Cooling of Spent Fuel Pools> (As of December 8 at 11:00)

Unit	Cooling type	Status of cooling	Temperature of water in Pool
<u>Unit 1</u>	Circulating Cooling System	Under operation(11:22 on August 10 -)	15.5
<u>Unit 2</u>	Circulating Cooling System	Shut down(4:17 on December 7 -)	23.1
<u>Unit 3</u>	Circulating Cooling System	Under operation(18:33 on June 30 -)	16.2
<u>Unit 4</u>	Circulating Cooling System	Under operation(10:08 on July 31 -)	23

[Unit 4] -11/29 ~ We started operation of the ion exchange equipment to remove salt from spent fuel pool.

< Water Injection to Pressure Containment Vessels > (As of December 8 at 11:00)

Unit	Status of injecting water	Feed-water nozzle Temp.	Reactor pressure vessel Bottom temp.	Pressure of primary containment vessel
Unit 1	Injecting freshwater (Feed Water System: Approx. 4.3 m <sup>3</sup> /h)	43.5	44.6	118.5 kPaabs
Unit 2	Injecting freshwater (Feed Water System: Approx. 3.0 m <sup>3</sup> /h, Core Spray System: Approx. 4.1 m <sup>3</sup> /h)	71.4	70.8	115 kPaabs
Unit 3	Injecting freshwater (Feed Water System: Approx. 2.0 m <sup>3</sup> /h, Core Spray System: Approx. 6.0 m <sup>3</sup> /h)	60.2	66.9	101.6 kPaabs

[Unit 1] · 12/7 As a part of installation work of the Primary Containment Vessel Gas Management System in the Unit 1 reactor building, we conducted nitrogen substitution in order to eliminate hydrogen in the existing pipe arrangement to be used in the system.

· 12/8 10:29 The test operation of the Primary Containment Vessel Gas Management System started.

[Unit 4] [Unit 5] [Unit 6] No particular changes in parameters.

<Others>

· 10/7 ~ Continuously implementing water spray using water after purifying accumulated water of Unit 5 and Unit 6 to prevent spontaneous fire of trimmed trees and diffusion of dust.

End