#### Plant Status of Fukushima Daiichi Nuclear Power Station

March 14, 2012 Tokyo Electric Power Company

# <1. Status of the Nuclear Reactor and the Primary Containment Vessel> (As of March 14 at 11:00 am)

Unit		Status of Water injection	Bottom temp. of Reactor pressure vessel	Pressure of primary containment vessel	Hydrogen density of Primary containment vessel
Unit 1	Injecting Fresh water	Core Spray System: Approx.1.7 m³/h	23.1 °C	107.1 kPaabs	0.00 vol%
		Feed Water System: Approx.4.7 m <sup>3</sup> /h	23.1 C		
Unit 2	Injecting Fresh water	Core Spray System: Approx.6.0 m³/h	39.7 °C	119 kPaabs	0.10 vol%
		Feed Water System: Approx.2.7 m <sup>3</sup> /h			
Unit 3	Injecting Fresh water	Core Spray System: Approx.5.3 m³/h	F0.0 °0	101.6 kPaabs	
		Feed Water System: Approx.1.8 m <sup>3</sup> /h	52.6 °C		

[Unit 1] [Unit 2] [Unit 3] [Unit 4] [Unit 5] [Unit 6] No major change

## 2. Status of the Spent Fuel Pool> (As of March 14 at 11:00 am)

Unit	Cooling type	Status of cooling	Temperature of water in Spent Fuel Pool	
Unit 1	Circulating Cooling System	Under operation*	26.5 °C	
Unit 2	Circulating Cooling System	Out of service	17.4 °C	
Unit 3	Circulating Cooling System	Under operation	13.7 °C	
Unit 4	Circulating Cooling System	Under operation	27 °C	

<sup>\*</sup> System secondary air fin cooler: out of service [Unit 2]

- Desalination equipment has been activated in order to reduce density of salt from the spent fuel pool since 11:50 am on January 19.
- At 10:31 am on March 13, because the suction pressure of the primary system Circulating Water Pump had a tendency to decrease in the substitute cooling system of spent fuel pool, we stopped the cooling of spent fuel pool in order to change the primary system Strainer to manual cleaning system and conduct the check of valves etc. until March 16. The temperature rise on this period is expected approx. 21 °C. (Temperature of water in spent fuel pool when we stopped: approx. 14.1 °C)

#### <3. Status of water transfer from the basement floor of the Turbine Building etc.>

Unit	Draining water source	$\rightarrow$	Place transferred	Status
Unit 2	Unit 2 T/B	$\rightarrow$	Central Radioactive Waste Treatment Facility [ Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building) ]	From 8:47am on March 11: Transferring
Unit 6	Unit 6 T/B	$\rightarrow$	Temporary tank	From 10:00 am to 4:00 pm on March 14: Transferred

Accumulated water in the trench located between the process main building of Centralized Radiation Waste Treatment Facility
and Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building) found on
December 18, 2011 was started to transfer to Miscellaneous Solid Waste Volume Reduction Treatment Building (High
Temperature Incinerator Building) from 3:35 pm on March 14.

### <4. Status of the Treatment Facility and the Storage Facility> (As of March 14 at 7:00 am)

Facility	Cesium adsorption apparatus	Secondary Cesium adsorption apparatus (SARRY)	Decontamination instruments	Water desalinations (reverse osmosis membrane)	Water desalinations (evaporative concentration)
Operating status	Out of service	In service	Out of service	Operating intermittently according to the water balance	Operating intermittently according to the water balance

- from June 8, 2011 Large tanks to store contaminated and decontaminated water are transported and installed.
- from March 1, 2012 In order to conduct the work to improve the reliability of water treatment facilities, we stopped the cesium adsorption apparatus\*. (It will be out of service until March 15.)
- March 10 At 5:00pm, we started the 2nd cesium adsorption apparatus after the improvement works. At 6:34 pm, the water injection volume reached at normal level (approx.42 m³/h).

\*We confirmed that water level would be below the limit based on the water level impact study. We also have

March 14

sufficient volume of treated water. Therefore there will be no impact on the water injection to the reactors. At 8:09 am on March 14, in order to investigate soundness of the transfer line from Centralized Radiation Waste Treatment Facility (Process Main Building) to cesium absorption instrument No.2, that was newly settled to enhance security in the water treatment system, cesium absorption instrument No.2 was suspended.

#### <5. Others>

- October 7, 2011~: Continuously implementing water spray using water after purifying accumulated water of Unit 5 and Unit 6 to prevent spontaneous fire of trimmed trees and diffusion of dust.
- February 23, 2012~: Test of drawing water in the Unit 6 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 6, 2012~: we have been conducting the transfer test of sub-drain Water of Unit 5 to the temporary tank via the interim storage tank.
- March 14, 2012~: In order to prevent the diffusion of ocean soil, we started the full-scale covering work of seafloor by solidification soil (covering material).

**END**