Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 28)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water ^{**} (at 7:00 on December 28)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,236 mm (37 mm increase since 16:00 on December 27)	O.P.+ 3,188 mm (11 mm increase since 16:00 on December 27)	—
	Water level of Turbine Building	O.P.+ 2,836 mm (13 mm increase since 16:00 on December 27)	O.P.+ 3,209 mm (33 mm increase since 16:00 on December 27)	O.P.+ 3,158 mm (13 mm increase since 16:00 on December 27)	O.P.+ 3,126 mm (1 mm increase since 16:00 on December 27)
	Water level of Reactor Building	O.P.+ 4,243 mm (No change since 16:00 on December 27)	O.P.+ 3,331 mm (33 mm increase since 16:00 on December 27)	O.P.+ 3,411 mm (14 mm increase since 16:00 on December 27)	O.P.+ 3,148 mm (9 mm increase since 16:00 on December 27)
	Water level of each building in the Centralized Radiation Waste	Process Main Building High Temperature Incinerator Building	O.P.+ 2,228 mm (Increase from initial level:3,445 mm, 10 mm increase since 16:00 on December 27) O.P.+ 3,200 mm (Increase from initial level:3,926 mm, 444 mm decrease since 16:00 on December 27)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,315 mm (Water level from floor:519 mm, 5 mm increase since 16:00 on December 27)		
Situation of transfer of the accumulated water		_	– Transfer suspended	– Transfer suspended	_
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:58 on December 20 Suspended			
		2nd Cesium Adsorption Apparatus (Sarry): Since 10:37 on December 27 In operation			
		Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					