## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 29)

|   |  | Unit 1  | Unit 2  | Unit 3  | Unit 4   |
|---|--|---|---|---|--|
| Water Level of the<br>accumulated water<br>(at 16:00 on December<br>29) | Water level of Vertical Shaft  | Unmeasurable due to drawdown<br>of water level<br>(Less than O.P.+ 850 mm)  | O.P.+ 3,172 mm<br>(No change since 7:00 on<br>December 29)  | O.P.+ 3,166 mm<br>(4 mm decrease since 7:00 on<br>December 29)  | -  |
|   | Water level of Turbine Building  | O.P.+ 2,867 mm<br>(9 mm increase since 7:00 on<br>December 29)  | O.P.+ 3,149 mm<br>(No change since 7:00 on<br>December 29)  | O.P.+ 3,124 mm<br>(20 mm increase since 7:00 on<br>December 29)   | O.P.+ 3,122 mm<br>(3 mm decrease since 7:00 on<br>December 29) |
|   | Water level of Reactor Building  | O.P.+ 4,247 mm<br>(1 mm increase since 7:00 on<br>December 29)  | O.P.+ 3,280 mm<br>(13 mm decrease since 7:00 on<br>December 29)   | O.P.+ 3,377 mm<br>(8 mm increase since 7:00 on<br>December 29)  | O.P.+ 3,139 mm<br>(8 mm decrease since 7:00 on<br>December 29) |
|   | Water level<br>of each building<br>in the Centralized<br>Radiation Waste<br>Treatment Facility | Process Main Building<br>High Temperature<br>Incinerator Building<br>On-site Bunker Building  | <ul> <li>O.P.+ 2,447 mm (Increase from initial level:3,664 mm, 35 mm increase since 7:00 on December 29)</li> <li>O.P.+ 3,297 mm (Increase from initial level:4,023 mm, 67 mm decrease since 7:00 on December 29)</li> <li>O.P.+ 4,328 mm (Water level from floor:532 mm, 3 mm increase since 7:00 on December 29)</li> </ul> |   |  |
| Situation of transfer of the accumulated water                          |  | _   | Basement of Turbine Building<br>→Centralized Radiation Waste<br>Treatment Facility (Process Main<br>Building / High Temperature<br>Incinerator Building)<br>Currently being transferred<br>(Since 15:22 on December 28)   | Basement of Turbine Building<br>→Centralized Radiation Waste<br>Treatment Facility (Process Main<br>Building / High Temperature<br>Incinerator Building)<br>Transfer suspended<br>(Since 9:03 on December 29) | _  |
| Operation condition of water treatment facility                         |  | Cesium Adsorption Apparatus: Since 8:58 on December 20 Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 10:43 on December 27 In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |   |   |  |
| Notes   |  |   |   |   |  |