Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on January 14)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on January 14)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,978 mm (28 mm increase since 7:00 on January 14)	O.P.+ 3,117 mm (6 mm decrease since 7:00 on January 14)	_
	Water level of Turbine Building	O.P.+ 3,188 mm (5 mm increase since 7:00 on January 14)	O.P.+ 2,968 mm (28 mm increase since 7:00 on January 14)	O.P.+ 3,065 mm (26 mm increase since 7:00 on January 14)	O.P.+ 3,061 mm (16 mm decrease since 7:00 on January 14)
	Water level of Reactor Building	O.P.+ 4,191 mm (4 mm decrease since 7:00 on January 14)	O.P.+ 3,111 mm (9 mm increase since 7:00 on January 14)	O.P.+ 3,335 mm (17 mm increase since 7:00 on January 14)	O.P.+ 3,082 mm (9 mm decrease since 7:00 on January 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,397 mm (Increase from initial level:5,614 mm, 39 mm decrease since 7:00 on January 14) O.P.+ 2,833 mm (Increase from initial level:3,559 mm, 208 mm decrease since 7:00 on January 14) O.P.+ 4,349 mm (Water level from floor:553 mm, 8 mm increase since 7:00 on January 14)		
Situation of transfer of the accumulated water					
		_	Transfer suspended	Transfer suspended	_
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:30 on January 11 In operation			
		2nd Cesium Adsorption Apparatus (Sarry): Since 13:04 on January 10 In operation			
		Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					