Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on January 18)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on January 18)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,950 mm (28 mm increase since 7:00 on January 18)	O.P.+ 3,072 mm (7 mm increase since 7:00 on January 18)	_
	Water level of Turbine Building	O.P.+ 3,252 mm (6 mm increase since 7:00 on January 18)	O.P.+ 2,940 mm (27 mm increase since 7:00 on January 18)	O.P.+ 3,026 mm (10 mm increase since 7:00 on January 18)	O.P.+ 3,009 mm (4 mm increase since 7:00 on January 18)
	Water level of Reactor Building	O.P.+ 4,166 mm (1 mm increase since 7:00 on January 18)	O.P.+ 3,092 mm (29 mm increase since 7:00 on January 18)	O.P.+ 3,302 mm (14 mm increase since 7:00 on January 18)	O.P.+ 3,029 mm (4 mm increase since 7:00 on January 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	 O.P.+ 4,505 mm (Increase from initial level:5,722 mm, 42 mm decrease since 7:00 on January 18) O.P.+ 2,615 mm (Increase from initial level:3,341 mm, 229 mm decrease since 7:00 on January 18) O.P.+ 4,430 mm (Water level from floor:634 mm, 2 mm increase since 7:00 on January 18) 		
Situation of transfer of the accumulated water		_	Transfer suspended	Transfer suspended	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 18:45 on January 17 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:17 on January 16 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes		·			