Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 25)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
|--|--|---|---|--|--|--|
| Water Level of the accumulated water (at 7:00 on January 25) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,055 mm (56 mm decrease since 16:00 on January 24) | O.P.+ 3,065 mm (18 mm decrease since 16:00 on January 24) | _ | |
| | Water level of Turbine Building | O.P.+ 2,667 mm (10 mm increase since 16:00 on January 24) | O.P.+ 3,032 mm (51 mm decrease since 16:00 on January 24) | O.P.+ 2,974 mm (53 mm decrease since 16:00 on January 24) | O.P.+ 3,000 mm (9 mm decrease since 16:00 on January 24) | |
| | Water level of Reactor Building | O.P.+ 4,311 mm (16 mm decrease since 16:00 on January 24) | O.P.+ 3,196 mm (35 mm decrease since 16:00 on January 24) | O.P.+ 3,264 mm (47 mm decrease since 16:00 on January 24) | O.P.+ 3,026 mm (6 mm decrease since 16:00 on January 24) | |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 3,731 mm (Increase from initial level:4,948 mm, No change since 16:00 on January 24) O.P.+ 3,145 mm (Increase from initial level:3,871 mm, 54 mm increase since 16:00 on January 24) O.P.+ 4,385 mm (Water level from floor:589 mm, 16 mm increase since 16:00 on January 24) | | | |
| Situation of transfer of the accumulated water | | | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently transferred (From 15:36 on January 24 to 8:53 on January 25) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently transferred (From 15:24 on January 24 to 8:57 on January 25) | _ | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 18:45 on January 17 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 15:03 on January 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | | |
| Notes | The values are of the p | llues are of the previous time (4pm, January 24) due to troubles of the camera. | | | | |