

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on January 27)**

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on January 27)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,101 mm (27 mm increase since 7:00 on January 27)	O.P.+ 3,050 mm (No change since 7:00 on January 27)	—
	Water level of Turbine Building	O.P.+ 2,711 mm (5 mm increase since 7:00 on January 27)	O.P.+ 3,072 mm (23 mm increase since 7:00 on January 27)	O.P.+ 2,982 mm (23 mm increase since 7:00 on January 27)	O.P.+ 2,980 mm (2 mm increase since 7:00 on January 27)
	Water level of Reactor Building	O.P.+ 4,246 mm (9 mm decrease since 7:00 on January 27)	O.P.+ 3,221 mm (8 mm increase since 7:00 on January 27)	O.P.+ 3,271 mm (12 mm increase since 7:00 on January 27)	O.P.+ 3,003 mm (6 mm decrease since 7:00 on January 27)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,052 mm (Increase from initial level:5,269 mm, 28 mm decrease since 7:00 on January 27) O.P.+ 2,433 mm (Increase from initial level:3,159 mm, 152 mm decrease since 7:00 on January 27) O.P.+ 4,440 mm (Water level from floor:644 mm, 9 mm increase since 7:00 on January 27)		
Situation of transfer of the accumulated water		—	Transfer suspended	Transfer suspended	—
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 18:45 on January 17 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 15:03 on January 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.