Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on January 29)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on January 29)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,110 mm (26 mm increase since 7:00 on January 29)	O.P.+ 3,037 mm (2 mm decrease since 7:00 on January 29)	_
	Water level of Turbine Building	O.P.+ 2,743 mm (7 mm increase since 7:00 on January 29)	O.P.+ 3,078 mm (22 mm increase since 7:00 on January 29)	O.P.+ 2,967 mm (22 mm increase since 7:00 on January 29)	O.P.+ 2,967 mm (12 mm decrease since 7:00 on January 29)
	Water level of Reactor Building	O.P.+ 4,218 mm (3 mm decrease since 7:00 on January 29)	O.P.+ 3,228 mm (5 mm increase since 7:00 on January 29)	O.P.+ 3,259 mm (9 mm increase since 7:00 on January 29)	O.P.+ 2,991 mm (9 mm decrease since 7:00 on January 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,163 mm (Increase from initial level:5,380 mm, 26 mm decrease since 7:00 on January 29)		
		High Temperature Incinerator Building	O.P.+ 2,307 mm (Increase from initial level:3,033 mm, 51 mm decrease since 7:00 on January 29)		
		On-site Bunker Building	O.P.+ 4,494 mm (Water level from floor:698 mm, 16 mm increase since 7:00 on January 29)		
Situation of transfer of the accumulated water		_	Transfer suspended	Transfer suspended	_
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 18:45 on January 17 In operation			
		2nd Cesium Adsorption Apparatus (Sarry): Since 12:18 on January 29 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					