## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 4)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on February 4)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,052 mm (2 mm decrease since 7:00 on February 4)	O.P.+ 3,024 mm (11 mm increase since 7:00 on February 4)	_
	Water level of Turbine Building	O.P.+ 2,838 mm (6 mm increase since 7:00 on February 4)	O.P.+ 3,024 mm (3 mm decrease since 7:00 on February 4)	O.P.+ 2,951 mm (9 mm increase since 7:00 on February 4)	O.P.+ 2,939 mm (7 mm increase since 7:00 on February 4)
	Water level of Reactor Building	O.P.+ 4,267 mm (2 mm increase since 7:00 on February 4)	O.P.+ 3,192 mm (4 mm decrease since 7:00 on February 4)	O.P.+ 3,253 mm (10 mm increase since 7:00 on February 4)	O.P.+ 2,961 mm (5 mm increase since 7:00 on February 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,443 mm (Increase from initial level:4,660 mm, 65 mm decrease since 7:00 on February 4)  O.P.+ 3,081 mm (Increase from initial level:3,807 mm, 59 mm decrease since 7:00 on February 4)  O.P.+ 4,410 mm (Water level from floor:614 mm, 7 mm increase since 7:00 on February 4)		
Situation of transfer of the accumulated water		_	Basement of Unit 2 Turbine Building  →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:07 on February 3)	Transfer suspended	_
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation  2nd Cesium Adsorption Apparatus (Sarry): Since 11:15 on February 2 In operation  Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance  Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					