

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 14)**

|   |  |  |  |   |   |
|---|--|--|--|---|---|
| Water Level of the accumulated water<br>(at 16:00 on February 14) |  | Unit 1   | Unit 2   | Unit 3  | Unit 4  |
|   | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)  | O.P.+ 2,981 mm<br>(5 mm increase since 7:00 on February 14)  | O.P.+ 3,082 mm<br>(4 mm decrease since 7:00 on February 14)   | —   |
|   | Water level of Turbine Building  | O.P.+ 3,002 mm<br>(6 mm increase since 7:00 on February 14)  | O.P.+ 2,957 mm<br>(4 mm increase since 7:00 on February 14)  | O.P.+ 2,991 mm<br>(5 mm decrease since 7:00 on February 14)   | O.P.+ 3,001 mm<br>(6 mm decrease since 7:00 on February 14) |
|   | Water level of Reactor Building  | O.P.+ 4,277 mm<br>(4 mm decrease since 7:00 on February 14)  | O.P.+ 3,159 mm<br>(3 mm decrease since 7:00 on February 14)  | O.P.+ 3,305 mm<br>(6 mm decrease since 7:00 on February 14)   | O.P.+ 3,023 mm<br>(4 mm decrease since 7:00 on February 14) |
|   | Water level of each building in the Centralized Radiation Waste Treatment Facility   | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building  | O.P.+ 2,723 mm (Increase from initial level:3,940 mm, 22 mm increase since 7:00 on February 14)<br>O.P.+ 3,778 mm (Increase from initial level:4,504 mm, 299 mm increase since 7:00 on February 14)<br>O.P.+ 4,351 mm (Water level from floor:555 mm, 7 mm increase since 7:00 on February 14) |   |   |
| Situation of transfer of the accumulated water                    |  | Unit 1   | Unit 2   | Unit 3  | Unit 4  |
|   |  | —  | Basement of Unit 2 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred (Since 14:43 on February 10)   | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (Process Main Building)<br>Currently being transferred (Since 9:57 on February 12) | —   |
|   |  | Unit 5 and 6   |  |   |   |
|   |  | Basement of Unit 6 Turbine Building<br>→Temporary Tank   | Transfer Completed   | (From 10:00 on February 14 to 16:00 on February 14)   |   |
| Operation condition of water treatment facility                   |  | Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation<br>2nd Cesium Adsorption Apparatus (Sarry): Since 15:40 on February 14 In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |  |   |   |
| Notes   | At 8:52 am on February 14, water flow at the 2nd Cesium adsorption apparatus had tended to decrease, so we stopped it temporarily and washed the filter. At 3:30 pm on the same day, we resumed the apparatus, and at 3:40 pm the level of water flow reached to steady flow volume. |  |  |   |   |

For quick publication of the data of water level, values are provided as reference values.