

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 15)**

Water Level of the accumulated water (at 16:00 on February 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,008 mm (12 mm increase since 7:00 on February 15)	O.P.+ 3,071 mm (6 mm decrease since 7:00 on February 15)	—
	Water level of Turbine Building	O.P.+ 3,018 mm (6 mm increase since 7:00 on February 15)	O.P.+ 2,983 mm (10 mm increase since 7:00 on February 15)	O.P.+ 2,975 mm (6 mm decrease since 7:00 on February 15)	O.P.+ 2,992 mm (3 mm decrease since 7:00 on February 15)
	Water level of Reactor Building	O.P.+ 4,276 mm (2 mm increase since 7:00 on February 15)	O.P.+ 3,187 mm (11 mm increase since 7:00 on February 15)	O.P.+ 3,291 mm (5 mm decrease since 7:00 on February 15)	O.P.+ 3,012 mm (6 mm decrease since 7:00 on February 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,787 mm (Increase from initial level:4,004 mm, 27 mm increase since 7:00 on February 15) O.P.+ 3,491 mm (Increase from initial level:4,217 mm, 89 mm decrease since 7:00 on February 15) O.P.+ 4,376 mm (Water level from floor:580 mm, 10 mm increase since 7:00 on February 15)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:43 on February 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:57 on February 12)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 15 to 16:00 on February 15)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 15:40 on February 14 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

For quick publication of the data of water level, values are provided as reference values.