

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 25)**

Water Level of the accumulated water (at 7:00 on February 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,037 mm (48 mm decrease since 16:00 on February 24)	O.P.+ 3,167 mm (10 mm increase since 16:00 on February 24)	—
	Water level of Turbine Building	O.P.+ 3,173 mm (11 mm increase since 16:00 on February 24)	O.P.+ 3,006 mm (44 mm decrease since 16:00 on February 24)	O.P.+ 3,094 mm (12 mm increase since 16:00 on February 24)	O.P.+ 3,074 mm (10 mm increase since 16:00 on February 24)
	Water level of Reactor Building	O.P.+ 4,274 mm (50 mm decrease since 16:00 on February 24)	O.P.+ 3,207 mm (43 mm decrease since 16:00 on February 24)	O.P.+ 3,415 mm (13 mm increase since 16:00 on February 24)	O.P.+ 3,090 mm (10 mm increase since 16:00 on February 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,608 mm (Increase from initial level:3,825 mm, 133 mm increase since 16:00 on February 24) O.P.+ 2,130 mm (Increase from initial level:2,856 mm, 382 mm decrease since 16:00 on February 24) O.P.+ 4,369 mm (Water level from floor:573 mm, 13 mm increase since 16:00 on February 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:04 on February 23)	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 10:32 on February 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	At 8:30 am Today (Feb. 25), Tepco worker and partner companies worker found water leakage at welded part of piping at B line of 2nd Cesium adsorption apparatus(SARRY) placed on the 1st floor in Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building) of Fukushima Daiichi Nuclear Power Station. At 10:44 am, we stopped operation of SARRY and closed valve positioned in the upstream of leaked point to prevent further leakage of the water. We confirmed that the leakage was stopped at 11:10 am. The amount of water leaked is approx. 10 liters (2m X 5m X 1mm). Those leaked water are stayed in dam in the building and it did not leaked to out of the building.				

For quick publication of the data of water level, values are provided as reference values.