

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 26)**

Water Level of the accumulated water (at 7:00 on February 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,010 mm (13 mm decrease since 16:00 on February 25)	O.P.+ 3,162 mm (10 mm decrease since 16:00 on February 25)	—
	Water level of Turbine Building	O.P.+ 2,855 mm (235 mm decrease since 16:00 on February 25)	O.P.+ 2,982 mm (11 mm decrease since 16:00 on February 25)	O.P.+ 3,074 mm (21 mm decrease since 16:00 on February 25)	O.P.+ 3,078 mm (1 mm decrease since 16:00 on February 25)
	Water level of Reactor Building	O.P.+ 4,316 mm (44 mm increase since 16:00 on February 25)	O.P.+ 3,178 mm (12 mm decrease since 16:00 on February 25)	O.P.+ 3,401 mm (19 mm decrease since 16:00 on February 25)	O.P.+ 3,097 mm (No change since 16:00 on February 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,829 mm (Increase from initial level:4,046 mm, 140 mm increase since 16:00 on February 25) O.P.+ 2,180 mm (Increase from initial level:2,906 mm, 103 mm increase since 16:00 on February 25) O.P.+ 4,391 mm (Water level from floor:595 mm, 14 mm increase since 16:00 on February 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Basement of Unit 2 Turbine Building Currently being transferred (Since 10:20 on February 25)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:04 on February 23)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:09 on February 25)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): From 18:44 on February 25 to 8:35 on February 26 Operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	The operation of the A line of 2nd Cesium Adsorption Apparatus (Sarry) was stopped at 8:35 on February 26, in order to replace the pipes and filters of the B line of the 2nd Cesium Adsorption Apparatus (Sarry), with which water leakage had been confirmed.				

For quick publication of the data of water level, values are provided as reference values.