

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 26)**

Water Level of the accumulated water (at 16:00 on February 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,995 mm (15 mm decrease since 7:00 on February 26)	O.P.+ 3,157 mm (5 mm decrease since 7:00 on February 26)	—
	Water level of Turbine Building	O.P.+ 2,816 mm (39 mm decrease since 7:00 on February 26)	O.P.+ 2,967 mm (15 mm decrease since 7:00 on February 26)	O.P.+ 3,067 mm (7 mm decrease since 7:00 on February 26)	O.P.+ 3,074 mm (4 mm decrease since 7:00 on February 26)
	Water level of Reactor Building	O.P.+ 4,318 mm (2 mm increase since 7:00 on February 26)	O.P.+ 3,168 mm (10 mm decrease since 7:00 on February 26)	O.P.+ 3,392 mm (9 mm decrease since 7:00 on February 26)	O.P.+ 3,093 mm (4 mm decrease since 7:00 on February 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,906 mm (Increase from initial level:4,123 mm, 77 mm increase since 7:00 on February 26) O.P.+ 2,333 mm (Increase from initial level:3,059 mm, 153 mm increase since 7:00 on February 26) O.P.+ 4,397 mm (Water level from floor:601 mm, 6 mm increase since 7:00 on February 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Basement of Unit 2 Turbine Building Transfer Completed (From 10:20 on February 25 to 9:44 on February 26)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:04 on February 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:09 on February 25)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:50 on February 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	·At the B line of 2nd Cesium adsorption apparatus, as the replacement of the pipes and filters, with which the water leakage had been confirmed, was finished, at 13:31 on February 26, both A and B lines of the apparatus were restarted, and the water flow amount reached the rated flow at 13:50 pm.				

For quick publication of the data of water level, values are provided as reference values.