

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 27)**

Water Level of the accumulated water※ (at 16:00 on February 27)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,974 mm (15 mm increase since 7:00 on February 27)	O.P.+ 3,132 mm (17 mm decrease since 7:00 on February 27)	—
	Water level of Turbine Building	O.P.+ 2,834 mm (6 mm increase since 7:00 on February 27)	O.P.+ 2,949 mm (12 mm increase since 7:00 on February 27)	O.P.+ 3,047 mm (8 mm decrease since 7:00 on February 27)	O.P.+ 3,060 mm (5 mm decrease since 7:00 on February 27)
	Water level of Reactor Building	O.P.+ 4,307 mm (5 mm decrease since 7:00 on February 27)	O.P.+ 3,134 mm (3 mm decrease since 7:00 on February 27)	O.P.+ 3,371 mm (8 mm decrease since 7:00 on February 27)	O.P.+ 3,081 mm (5 mm decrease since 7:00 on February 27)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,840 mm (Increase from initial level:4,057 mm, 9 mm decrease since 7:00 on February 27) O.P.+ 2,667 mm (Increase from initial level:3,393 mm, 30 mm increase since 7:00 on February 27) O.P.+ 4,421 mm (Water level from floor:625 mm, 9 mm increase since 7:00 on February 27)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:50 on February 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:09 on February 25)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 27 to 16:00 on February 27)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:50 on February 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	• According to the investigation on trenches on January 19, 2012, high density contaminated water inside was found inside circulating water pump discharge valve pit of Unit 3 water pump room Therefore, from 10:13 am to 3:34 pm today, we transferred the accumulated water from the pit to the basement of Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.