

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on February 29)**

Water Level of the accumulated water (at 16:00 on February 29)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,017 mm (20 mm increase since 7:00 on February 29)	O.P.+ 3,046 mm (34 mm decrease since 7:00 on February 29)	—
	Water level of Turbine Building	O.P.+ 2,869 mm (7 mm increase since 7:00 on February 29)	O.P.+ 2,983 mm (17 mm increase since 7:00 on February 29)	O.P.+ 3,003 mm (8 mm decrease since 7:00 on February 29)	O.P.+ 3,015 mm (9 mm decrease since 7:00 on February 29)
	Water level of Reactor Building	O.P.+ 4,251 mm (13 mm decrease since 7:00 on February 29)	O.P.+ 3,171 mm (10 mm increase since 7:00 on February 29)	O.P.+ 3,329 mm (8 mm decrease since 7:00 on February 29)	O.P.+ 3,040 mm (8 mm decrease since 7:00 on February 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,001 mm (Increase from initial level:4,218 mm, 31 mm increase since 7:00 on February 29) O.P.+ 2,371 mm (Increase from initial level:3,097 mm, 16 mm decrease since 7:00 on February 29) O.P.+ 4,464 mm (Water level from floor:668 mm, 9 mm increase since 7:00 on February 29)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:00 on February 28)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:56 on February 28)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 29 to 16:00 on February 29)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 13:47 on January 30 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 10:12 on February 29 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	On January 19 as we found high concentrated contaminated water accumulated within the pit of Unit 3 pump room circulating water discharge valve when investigating the trenches, from 8:17 to 15:40 today we transferred the accumulated water from the pit towards the Unit 2 Turbine Building basement. Due to a trend in decrease of the treated water rate confirmed at the 2nd Cesium Adsorption Apparatus, at 8:37 today we temporarily shutdown the system. At 10:07 on the same day, we activated the system and achieved the regular flow rate at 10:12.				

For quick publication of the data of water level, values are provided as reference values.