

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 2)**

Water Level of the accumulated water (at 16:00 on March 2)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,027 mm (2 mm decrease since 7:00 on March 2)	O.P.+ 3,005 mm (3 mm decrease since 7:00 on March 2)	—
	Water level of Turbine Building	O.P.+ 2,907 mm (7 mm increase since 7:00 on March 2)	O.P.+ 2,990 mm (2 mm decrease since 7:00 on March 2)	O.P.+ 2,965 mm (6 mm decrease since 7:00 on March 2)	O.P.+ 2,985 mm (5 mm increase since 7:00 on March 2)
	Water level of Reactor Building	O.P.+ 4,265 mm (2 mm decrease since 7:00 on March 2)	O.P.+ 3,186 mm (1 mm decrease since 7:00 on March 2)	O.P.+ 3,289 mm (6 mm decrease since 7:00 on March 2)	O.P.+ 3,007 mm (3 mm decrease since 7:00 on March 2)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,375 mm (Increase from initial level:4,592 mm, 110 mm increase since 7:00 on March 2) O.P.+ 2,221 mm (Increase from initial level:2,947 mm, 163 mm increase since 7:00 on March 2) O.P.+ 4,529 mm (Water level from floor:733 mm, 13 mm increase since 7:00 on March 2)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:00 on February 28)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:56 on February 28)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:45 on March 1 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:07 on March 2 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	・Cesium adsorption apparatus is scheduled to be suspend until March 15 to improve the reliability of water treatment facility. ・Secondary cesium absorption apparatus(sarry) is scheduled to be suspended until March 10 to improve the reliability of water treatment facility.				

For quick publication of the data of water level, values are provided as reference values.