

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 3)**

Water Level of the accumulated water (at 16:00 on March 3)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,023 mm (1 mm decrease since 7:00 on March 3)	O.P.+ 2,997 mm (1 mm decrease since 7:00 on March 3)	—
	Water level of Turbine Building	O.P.+ 2,934 mm (13 mm increase since 7:00 on March 3)	O.P.+ 2,986 mm (No change since 7:00 on March 3)	O.P.+ 2,958 mm (1 mm increase since 7:00 on March 3)	O.P.+ 2,974 mm (2 mm increase since 7:00 on March 3)
	Water level of Reactor Building	O.P.+ 4,327 mm (23 mm increase since 7:00 on March 3)	O.P.+ 3,183 mm (1 mm increase since 7:00 on March 3)	O.P.+ 3,286 mm (3 mm increase since 7:00 on March 3)	O.P.+ 3,000 mm (1 mm decrease since 7:00 on March 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,771 mm (Increase from initial level:4,988 mm, 210 mm increase since 7:00 on March 3) O.P.+ 2,619 mm (Increase from initial level:3,345 mm, 146 mm increase since 7:00 on March 3) O.P.+ 4,314 mm (Water level from floor:518 mm, 234 mm decrease since 7:00 on March 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 14:00 on February 28)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 13:56 on February 28)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:45 on March 1   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:07 on March 2   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· In order to conduct the work to improve the reliability of water treatment facilities, the cesium adsorption apparatus will be out of service until March 15. · In order to conduct the work to improve the reliability of water treatment facilities, the 2nd Cesium Adsorption Apparatus will be out of service until March 10. · The accumulated water was transferred from the site banker building to the process main building during 9:43am to 3:58 pm on March 3.				

For quick publication of the data of water level, values are provided as reference values.