

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 13)**

Water Level of the accumulated water (at 16:00 on March 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,295 mm (3 mm increase since 7:00 on March 13)	O.P.+ 3,107 mm (1 mm increase since 7:00 on March 13)	—
	Water level of Turbine Building	O.P.+ 3,236 mm (10 mm increase since 7:00 on March 13)	O.P.+ 3,225 mm (2 mm increase since 7:00 on March 13)	O.P.+ 3,088 mm (15 mm increase since 7:00 on March 13)	O.P.+ 3,071 mm (6 mm decrease since 7:00 on March 13)
	Water level of Reactor Building	O.P.+ 4,642 mm (17 mm decrease since 7:00 on March 13)	O.P.+ 3,414 mm (2 mm increase since 7:00 on March 13)	O.P.+ 3,406 mm (12 mm increase since 7:00 on March 13)	O.P.+ 3,093 mm (2 mm decrease since 7:00 on March 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,408 mm (Increase from initial level:6,625 mm, 3 mm increase since 7:00 on March 13) O.P.+ 3,175 mm (Increase from initial level:3,901 mm, 140 mm increase since 7:00 on March 13) O.P.+ 4,403 mm (Water level from floor:607 mm, 10 mm increase since 7:00 on March 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:47 on March 11)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:10 on March 10 to 9:53 on March 13)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank		Transfer Completed (From 10:00 on March 13 to 16:00 on March 13)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:45 on March 1 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:39 on March 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· In order to conduct the work to improve the reliability of water treatment facilities, the cesium adsorption apparatus will be out of service until March 15. · The second cesium adsorption apparatus (SARRY) is stopped at 5:43 am on March 13 due to start of operation of the south-side switch station followed by the suspension of off-site power supply and modification in the structure of the on-site power system. As the work had been completed, the apparatus was restarted at 0:38 pm on the same day and reached its rated flow rate at 0:39 pm.				

For quick publication of the data of water level, values are provided as reference values.