

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 14)**

Water Level of the accumulated water (at 16:00 on March 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,299 mm (2 mm increase since 7:00 on March 14)	O.P.+ 3,131 mm (8 mm increase since 7:00 on March 14)	—
	Water level of Turbine Building	O.P.+ 3,260 mm (10 mm increase since 7:00 on March 14)	O.P.+ 3,229 mm (2 mm increase since 7:00 on March 14)	O.P.+ 3,120 mm (10 mm increase since 7:00 on March 14)	O.P.+ 3,084 mm (10 mm increase since 7:00 on March 14)
	Water level of Reactor Building	O.P.+ 4,572 mm (43 mm decrease since 7:00 on March 14)	O.P.+ 3,417 mm (1 mm increase since 7:00 on March 14)	O.P.+ 3,441 mm (10 mm increase since 7:00 on March 14)	O.P.+ 3,103 mm (7 mm increase since 7:00 on March 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,421 mm (Increase from initial level:6,638 mm, 6 mm increase since 7:00 on March 14) O.P.+ 3,056 mm (Increase from initial level:3,782 mm, 170 mm increase since 7:00 on March 14) O.P.+ 4,429 mm (Water level from floor:633 mm, 11 mm increase since 7:00 on March 14)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:47 on March 11)	—	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on March 14 to 16:00 on March 14)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:45 on March 1   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:09 on March 14   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· In order to conduct the work to improve the reliability of water treatment facilities, the cesium adsorption apparatus will be out of service until March 15. · In order to check the soundness of the tranfer line from the Centralized Radioactive Waste Treatment Facilities (Process Main Building) to the 2nd cesium adsorption apparatus (Sarry) newly established to improve the reliability of the water treatment, the apparatus will be out of service until 9:00 pm on March 14.				

For quick publication of the data of water level, values are provided as reference values.