

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 15)**

Water Level of the accumulated water (at 7:00 on March 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,302 mm (3 mm increase since 16:00 on March 14)	O.P.+ 3,143 mm (12 mm increase since 16:00 on March 14)	—
	Water level of Turbine Building	O.P.+ 3,273 mm (13 mm increase since 16:00 on March 14)	O.P.+ 3,232 mm (3 mm increase since 16:00 on March 14)	O.P.+ 3,133 mm (13 mm increase since 16:00 on March 14)	O.P.+ 3,099 mm (15 mm increase since 16:00 on March 14)
	Water level of Reactor Building	O.P.+ 4,561 mm (11 mm decrease since 16:00 on March 14)	O.P.+ 3,420 mm (3 mm increase since 16:00 on March 14)	O.P.+ 3,207 mm (234 mm decrease since 16:00 on March 14)	O.P.+ 3,116 mm (13 mm increase since 16:00 on March 14)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,415 mm (Increase from initial level:6,632 mm, 6 mm decrease since 16:00 on March 14) O.P.+ 3,025 mm (Increase from initial level:3,751 mm, 31 mm decrease since 16:00 on March 14) O.P.+ 4,446 mm (Water level from floor:650 mm, 17 mm increase since 16:00 on March 14)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:47 on March 11)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:46 on March 15)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:45 on March 1   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 19:39 on March 14   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· In order to conduct the work to improve the reliability of water treatment facilities, the cesium adsorption apparatus will be out of service until March 15 · The water transfer equipment, which was installed and verified for transferring water from Centralized Radiation Waste Treatment Facility (Process Main Building) to 2nd Cesium adsorption apparatus, was started at 19:32 on March 14 and under steady operation at 19:32 on the same day. · From 15:35 on March 14 to 8:20 on March 15, we conducted the transfer from vertical shaft (common pool duct) between Centralized Radiation Waste Treatment Facility (Process Main Building) and Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) to Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) · The water level was corrected with -250mm at 7 on March 15 because there is a number of difference between the water level of Reactor Building of Unit 3 and that of Turbine Building of Unit 3.				

For quick publication of the data of water level, values are provided as reference values.