

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 15)

Water Level of the accumulated water (at 16:00 on March 15)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,302 mm (No change since 7:00 on March 15)	O.P.+ 3,141 mm (2 mm decrease since 7:00 on March 15)	—
	Water level of Turbine Building	O.P.+ 3,282 mm (9 mm increase since 7:00 on March 15)	O.P.+ 3,233 mm (1 mm increase since 7:00 on March 15)	O.P.+ 3,122 mm (11 mm decrease since 7:00 on March 15)	O.P.+ 3,104 mm (5 mm increase since 7:00 on March 15)
	Water level of Reactor Building	O.P.+ 4,566 mm (5 mm increase since 7:00 on March 15)	O.P.+ 3,423 mm (3 mm increase since 7:00 on March 15)	O.P.+ 3,199 mm (8 mm decrease since 7:00 on March 15)	O.P.+ 3,121 mm (5 mm increase since 7:00 on March 15)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,402 mm (Increase from initial level:6,619 mm, 13 mm decrease since 7:00 on March 15) O.P.+ 3,020 mm (Increase from initial level:3,746 mm, 5 mm decrease since 7:00 on March 15) O.P.+ 4,456 mm (Water level from floor:660 mm, 10 mm increase since 7:00 on March 15)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:47 on March 11)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:46 on March 15)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on March 15 to 16:00 on March 15)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:40 on March 15 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 19:39 on March 14 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	· The Cesium adsorption apparatus started at 1:08 pm on March 15 because a work for improving reliability of the equipment was complete. At 2:40 pm on the same day, the flow rate had steadied. · In order to conduct the work to improve the reliability of water treatment facilities, the cesium adsorption apparatus will be out of service until March 15.				

For quick publication of the data of water level, values are provided as reference values.