

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 19)**

Water Level of the accumulated water (at 5:00 on March 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,307 mm (2 mm decrease since 16:00 on March 18)	O.P.+ 3,130 mm (15 mm increase since 16:00 on March 18)	—
	Water level of Turbine Building	O.P.+ 3,360 mm (14 mm increase since 16:00 on March 18)	O.P.+ 3,235 mm (4 mm decrease since 16:00 on March 18)	O.P.+ 3,115 mm (20 mm increase since 16:00 on March 18)	O.P.+ 3,093 mm (15 mm increase since 16:00 on March 18)
	Water level of Reactor Building	O.P.+ 4,536 mm (25 mm increase since 16:00 on March 18)	O.P.+ 3,429 mm (6 mm decrease since 16:00 on March 18)	O.P.+ 3,190 mm (23 mm increase since 16:00 on March 18)	O.P.+ 3,103 mm (5 mm increase since 16:00 on March 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,036 mm (Increase from initial level:6,253 mm, 30 mm increase since 16:00 on March 18) O.P.+ 2,634 mm (Increase from initial level:3,360 mm, 511 mm decrease since 16:00 on March 18) O.P.+ 4,592 mm (Water level from floor:796 mm, No change since 16:00 on March 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:13 on March 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:41 on March 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:58 on March 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 14:36 on March 16 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 8:27 to 16:23 on March 19, accumulated water was transferred from on-site bunker building to process main building. *1: We wrote values as at 9:00 am on March 19 because the water level gauge for the reactor building of Unit 4 and the centralized radiation waste teatment facility was suspended (at 6:00 pm today) by the switchover of power receiving to a temporary M/C (A) of Unit 3/4 of southside 66 kV switching station today.				

For quick publication of the data of water level, values are provided as reference values.