

### Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 20)

Water Level of the accumulated water (at 16:00 on March 20)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,294 mm (1 mm decrease since 7:00 on March 20)	O.P.+ 3,115 mm (4 mm decrease since 7:00 on March 20)	—
	Water level of Turbine Building	O.P.+ 3,293 mm (90 mm decrease since 7:00 on March 20)	O.P.+ 3,223 mm (3 mm decrease since 7:00 on March 20)	O.P.+ 3,082 mm (10 mm decrease since 7:00 on March 20)	O.P.+ 3,079 mm (3 mm decrease since 7:00 on March 20)
	Water level of Reactor Building	O.P.+ 4,484 mm (18 mm decrease since 7:00 on March 20)	O.P.+ 3,416 mm (No change since 7:00 on March 20)	O.P.+ 3,161 mm (8 mm decrease since 7:00 on March 20)	O.P.+ 3,102 mm (4 mm decrease since 7:00 on March 20)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 5,155 mm (Increase from initial level:6,372 mm, 33 mm decrease since 7:00 on March 20) O.P.+ 2,263 mm (Increase from initial level:2,989 mm, 54 mm increase since 7:00 on March 20) O.P.+ 4,323 mm (Water level from floor:527 mm, 10 mm increase since 7:00 on March 20)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building →Basement of Unit 2 Turbine Building Currently being transferred (Since 9:37 on March 20)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) #N/A (Since 10:14 on March 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:41 on March 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:58 on March 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 14:36 on March 16 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1:At 10:13 am on March 18, we started transferring accumulated water from the basement of Unit 2 turbine building to Centralized Radiation Waste Treatment Facility (Process Main Building). At 9:48 on March 20, we suspended transferring and restarted transferring to Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building).				

For quick publication of the data of water level, values are provided as reference values.