Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 22)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
|---|--|---|--|---|---|
| Water Level of the accumulated water (at 16:00 on March 22) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 3,204 mm (15 mm decrease since 7:00 on March 22) | O.P.+ 3,097 mm (2 mm decrease since 7:00 on March 22) | _ |
| | Water level of Turbine Building | O.P.+ 3,051 mm (9 mm increase since 7:00 on March 22) | O.P.+ 3,142 mm (16 mm decrease since 7:00 on March 22) | O.P.+ 3,055 mm (4 mm decrease since 7:00 on March 22) | O.P.+ 3,063 mm (3 mm decrease since 7:00 on March 22) |
| | Water level of Reactor Building | O.P.+ 4,467 mm (15 mm decrease since 7:00 on March 22) | O.P.+ 3,337 mm (20 mm decrease since 7:00 on March 22) | O.P.+ 3,133 mm (5 mm decrease since 7:00 on March 22) | O.P.+ 3,081 mm (4 mm decrease since 7:00 on March 22) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building | O.P.+ 4,855 mm (Increase from initial level:6,072 mm, 51 mm decrease since 7:00 on March 22) | | |
| | | High Temperature Incinerator Building | O.P.+ 3,191 mm (Increase from initial level:3,917 mm, 142 mm increase since 7:00 on March 22) | | |
| | | On-site Bunker Building | O.P.+ 4,372 mm (Water level from floor:576 mm, 11 mm increase since 7:00 on March 22) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 *1 | Unit 3 | Unit 4 |
| | | _ | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:14 on March 20) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:41 on March 19) | _ |
| | | Unit 5 and 6 | | | |
| | | Basement of Unit 6 Turbine Building →Temporary Tank | Transfer Completed | (From 10:00 on March 22 to 16:00 on March 22) | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 14:58 on March 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:05 on March 21 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |

For quick publication of the data of water level, values are provided as reference values.