Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 23)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on March 23)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,199 mm (2 mm decrease since 7:00 on March 23)	O.P.+ 3,085 mm (5 mm decrease since 7:00 on March 23)	_
	Water level of Turbine Building	O.P.+ 3,071 mm (7 mm increase since 7:00 on March 23)	O.P.+ 3,137 mm (3 mm decrease since 7:00 on March 23)	O.P.+ 3,040 mm (6 mm decrease since 7:00 on March 23)	O.P.+ 3,044 mm (7 mm decrease since 7:00 on March 23)
	Water level of Reactor Building	O.P.+ 4,439 mm (30 mm decrease since 7:00 on March 23)	O.P.+ 3,328 mm (2 mm decrease since 7:00 on March 23)	O.P.+ 3,119 mm (5 mm decrease since 7:00 on March 23)	O.P.+ 3,069 mm (5 mm decrease since 7:00 on March 23)
	Water level of each building in the Centralized Radiation Waste	Process Main Building	O.P.+ 4,714 mm (Increase from initial level:5,931 mm, 54 mm decrease since 7:00 on March 23)		
		High Temperature Incinerator Building	O.P.+ 3,302 mm (Increase from initial level:4,028 mm, 51 mm increase since 7:00 on March 23)		
	Treatment Facility	On-site Bunker Building	O.P.+ 4,396 mm (Water level from floor:600 mm, 10 mm increase since 7:00 on March 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4
			Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:14 on March 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 8:41 on March 19)	
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed (From 10:00 on March 23 to 16:00 on March 23)		
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 14:58 on March 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:05 on March 21 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					