Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 18:00 on March 27)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 16:00 on March 27)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,200 mm (2 mm increase since 7:00 on March 27)	O.P.+ 3,146 mm (8 mm increase since 7:00 on March 27)	—	
	Water level of Turbine Building	O.P.+ 3,163 mm (8 mm increase since 7:00 on March 27)	O.P.+ 3,138 mm (1 mm increase since 7:00 on March 27)	O.P.+ 3,127 mm (6 mm increase since 7:00 on March 27)	O.P.+ 3,093 mm (6 mm increase since 7:00 on March 27)	
	Water level of Reactor Building	O.P.+ 4,554 mm (36 mm decrease since 7:00 on March 27)	O.P.+ 3,328 mm (1 mm decrease since 7:00 on March 27)	O.P.+ 3,206 mm (10 mm increase since 7:00 on March 27)	O.P.+ 3,110 mm (6 mm increase since 7:00 on March 27)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,199 mm (Increase from initial level:5,416 mm, 6 mm increase since 7:00 on March 27) O.P.+ 3,190 mm (Increase from initial level:3,916 mm, 265 mm increase since 7:00 on March 27) O.P.+ 4,516 mm (Water level from floor:720 mm, 13 mm increase since 7:00 on March 27)			
Situation of transfer of the accumulated water		Unit 1	Unit 2 * 1	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:14 on March 20)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer suspended (Since 16:34 on March 26)	_	
		Unit 5 and 6				
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on March 27 to 16:00 on March 27)		
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 17:00 on March 26 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:29 on March 26 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes	transferred the condens desalinations (reverse of	March 26, in the area of condensed water tanks for water desalinations (reverse osmosis membrane), certain amount of water leaked from a pipeline (anti-pressure hose) which ferred the condensed water from the water desalinations to the condensed water tanks. In order to stop the water leakage, we stopped the transfer pumps of the water inations (reverse osmosis membrane). In consideration of the entire water balance in the system following the stoppage of the pumps, Cesium Adsorption Apparatus and 2nd um Adsorption Apparatus (Sarry) were also stopped.				